

PROGRESS OF CONSTRUCTION WORK

1. Occupancy is scheduled for Summer 2025.
2. All modular units installed.
3. Structural steel install ongoing.
4. Canopy Framing ongoing.
5. Masonry work at Stair 2 & 5 beginning.
6. Mechanical and Electrical insitu work beginning.

UPCOMING WORK

1. In situ steel and structural elements.
2. Stair 2 concrete to be poured.
3. Modular interior finishes.
4. Masonry build up of stair wells.

COMMUNITY UPDATE:

As of January 3, 2025, all modular units have been installed. Lifting and installation was on time and on schedule with no incidents. Work is ongoing for the modular tie-in to the structural steel, insitu roofing, canopy framing, and mechanical and electrical installs.

CONSTRUCTION PROGRESS PHOTOS:



Drop in place and tie in of first modular unit



Lifting of second modular unit

McKee Public School Project Update

January 09, 2025



Confirmation of drop in and tie in of second modular unit.



All six modular units installed in place.