

## PROGRESS OF CONSTRUCTION WORK

1. New parking lot has been completed and is being utilized by the school.
2. New accessible main entrance ramp & stairs have been completed and are being utilized by the school.
3. Roofing works on both additions are approximately 95% complete and cap flashings are being installed.
4. Exterior façade (vapour barrier/insulation/brick/metal cladding) works are complete.
5. Rooftop mechanical equipment has been installed.
6. Interior finishes work is approximately 95% completed. This includes VCT & tile flooring, painting, suspended ceilings, lighting fixtures, plumbing fixtures, and millwork.
7. Exterior improvement works to the extended pick-up/drop-off, playfield and playground are approximately 75% complete. Topcoat of asphalt will be completed in the spring or earlier if weather allows.
8. Renovated washrooms in the existing building are approximately 95% complete with final painting to be completed over the winter break. Washrooms are being utilized by school.
9. New kindergarten rooms are approximately 80% complete with finishing works ongoing.
10. Elevator installation is complete.
11. Occupancy of the new gym was granted on December 16, 2024 and is now being utilized by the school.

## UPCOMING WORK

1. Finishing works in the new Kindergarten rooms will continue.
2. Above ceiling inspections for new Kindergarten rooms.
3. Softscape works around recently installed play structure.
4. Painting of existing hallways and refinishing of existing stairs.
5. Topcoat of asphalt.
6. IT equipment installation.
7. Final city inspections of classroom/childcare wing.

## COMMUNITY UPDATE:

The new additions are in the final stages of construction with select finishing works and deficiency corrections being completed. Final tree planting and final lift of asphalt will be undertaken as weather permits.

Occupancy for the new Childcare & Classroom wing is expected towards the beginning of 2025 which will allow the school to utilize the new classroom spaces.

On behalf of TDSB Facility Services we would like to wish everyone a safe and happy holiday season!

## CONSTRUCTION PROGRESS PHOTOS:



Interior photo of completed new classroom facing southeast with FF&E set up and ready for use.



Interior photo of completed new classroom facing southeast with FF&E set up and ready for use.



Interior photo looking to the southwest of new kindergarten room currently under construction ready for above ceiling inspections.



Interior photo looking to the northwest of new kindergarten room currently under construction ready for above ceiling inspections.

# Hollywood Public School Project Update

December 20, 2024



Interior photo of the new gym looking southwest currently being utilized by the school.



Interior photo of the new gym looking northeast to wards the stage currently being utilized by the school.



Exterior photo looking to the southwest of the recently installed play structure ready for soft scaping works.



Exterior photo of the north elevation of the new childcare/classroom addition showing completed brick, metal panels, metal siding and windows.