

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
1	1N	101	Albion Heights Junior MS	Albion Hts JMS-INS Gym Projector+Screen	90	2024-06-12	2024-12-03	In Progress
1	1N	101	Albion Heights Junior MS	Albion Heights JMS-RPL Roof-TR-21-0888	97	2024-03-12	2024-05-29	Substantially Complete
1	1N	101	Beaumonde Heights Junior MS	Beaumonde Hts-UPG KgtnPlayArea-TR24-0772	2	2024-08-08	2025-03-01	In Design
1	1N	101	Beaumonde Heights Junior MS	Beaumonde Hts JMS-RPL Roof-TR-19-0662	95	2024-03-09	2024-12-31	In Progress
1	1N	101	Beaumonde Heights Junior MS	BeaumondeHtsJMS-RPLGenerator-TR22-0435	75	2022-07-20	2024-12-31	In Progress
1	1N	101	Beaumonde Heights Junior MS	Beaumonde Hts-UPGBASMonitor-TR-24-0414	10	2024-06-24	2024-12-30	In Progress
1	1N	101	Braeburn Junior School	Braeburn JS-RPL AHU-TR-22-0410	90	2023-07-01	2024-12-31	In Progress
1	1N	101	Braeburn Junior School	Braeburn PS -RPL 2 Boilers - TR-21-1616	97	2022-05-21	2023-04-30	Substantially Complete
1	1N	101	Braeburn Junior School	Braeburn JS-UPGPlayArea&EquipTR22-0819	97	2022-07-01	2024-10-30	Substantially Complete
1	1N	101	Claireville Junior School	ClairevilleJS-RPLPavedPlayArea-TR22-0174	2	2023-08-03	2025-11-28	In Design
1	1N	101	Elmbank JR-MS Academy	Elmbank JrPS-UPGBASMonitor-TR-24-0419	10	2024-06-24	2024-12-30	In Progress
1	1N	101	Elmbank JR-MS Academy	Elmbank JPS-INS 31 Blinds-WL12-247	4	2024-10-31	2025-02-28	In Progress
1	1N	101	Elmbank JR-MS Academy	Elmbank JS-UPGPlayArea&Equip TR22-0818	99	2023-06-01	2024-10-30	Substantially Complete
1	1N	101	Elmbank JR-MS Academy	Elmbank JM-Repave Parking Lot-TR-22-0247	99	2023-10-26	2024-10-31	Substantially Complete
1	1N	101	Elmlea Junior School	Elmlea JS-UPGBASMonitor-TR-24-0420	75	2024-06-24	2024-12-30	In Progress
1	1N	101	Elmlea Junior School	Elmlea JS-RPL partitions wshrm WL12-086	90	2024-07-22	2025-08-15	In Progress
1	1N	101	Greenholme JR-MS	GreenholmeJMS-RPL Lib FL/Ceil-TR-23-0822	2	2024-09-19	2025-02-17	In Design
1	1N	101	Greenholme JR-MS	Greenholme MS-RPL cabinets ktch WL12-069	4	2024-11-13	2025-01-15	In Progress
1	1N	101	Highfield Junior School	Highfield JS-RPL Urinals-TR-22-1051	75	2023-05-05	2024-11-04	In Progress
1	1N	101	Highfield Junior School	Highfield JS-RPLPavingPlayArea-TR22-1236	90	2024-07-01	2024-12-30	In Progress
1	1N	101	Humberwood Downs Jr. M. Acad.	Humberwood Downs-INS 21 Blinds-WL12-013	90	2024-02-27	2024-12-30	In Progress
1	1N	101	John D. Parker Junior School	John DParker JPS-UPG wall fnshs WL12-180	20	2024-10-30	2024-12-30	In Progress
1	1N	101	John D. Parker Junior School	J D Parker JS-IMP wall fnshs WL11-169	97	2023-10-15	2024-10-15	Substantially Complete
1	1N	102	Kingsview Village JS	Kingsview Village-RPL Roofing-TR-23-0895	2	2024-09-11	TBD	In Design
1	1N	102	Kingsview Village JS	Kingsview Village-INSAntiClimb-TR23-0663	85	2023-12-13	2024-12-31	In Progress
1	1N	102	Kingsview Village JS	Kingsview Village-UPG Lighting-TR19-0632	85	2024-06-19	2024-11-22	In Progress
1	1N	102	Kingsview Village JS	Kingsview Village-RPL FASystem-TR22-0486	99	2022-07-12	2024-11-30	Substantially Complete
1	1N	102	Kingsview Village JS	Kingsview Village-REST Rm#8-TR23-1140	97	2024-05-16	2025-03-30	Substantially Complete
1	1N	102	Kingsview Village JS	Kingsview Vill- RPL PA System-TR-22-1284	3	2024-09-16	TBD	Tender / Pricing
1	1N	101	Melody Village Junior School	Melody VillJS-RPLParkLotAsphaltTR20-0424	97	2023-09-15	2024-09-30	Substantially Complete
1	1N	101	North Albion CI	North Albion CI-UPGBASMonitor-TR-24-0427	10	2024-06-24	2024-12-30	In Progress
1	1N	101	North Albion CI	North Albion CI- INS Glass wall WL12-097	20	2024-07-02	2025-01-30	In Progress
1	1N	101	North Kipling Junior MS	North Kipling-RPL Roofing-TR-17-1550	95	2024-05-10	2024-11-30	In Progress
1	1N	101	North Kipling Junior MS	North Kipling JMS-RPLInverter-TR24-0048	4	2024-09-24	TBD	In Progress
1	1N	102	Parkfield Junior School	Parkfield JS-RPL Roof-TR-23-0943	2	2024-09-11	TBD	In Design
1	1N	102	Parkfield Junior School	Parkfield JPS-UPG DHW System-TR-24-0327	2	2024-11-28	TBD	In Design
1	1N	102	Parkfield Junior School	Parkfield JS-RPL PA& IHPSys-TR-24-0388	2	2024-09-18	2025-05-30	In Design
1	1N	101	Rivercrest Junior School	Rivercrest JS-UPG KgtnPlayArea-TR24-0274	2	2024-03-28	2025-02-28	In Design
1	1N	101	Rivercrest Junior School	Rivercrest JPS-UPGBASMonitor-TR-24-0430	10	2024-06-24	2024-12-30	In Progress
1	1N	102	School of Experiential Ed.	SEE School -REST Brick Facade-TR-20-0315	97	2024-06-10	2024-09-30	Substantially Complete
1	1N	101	Smithfield Middle School	Smithfield MS-UPGBASMonitor-TR-24-0435	10	2024-06-24	2024-12-30	In Progress
1	1N	101	Smithfield Middle School	Smithfield MS-RPL AHU-TR-23-0308	3	2025-06-30	2025-08-29	Tender / Pricing
1	1N	101	The Elms Junior Middle School	The Elms JMS-RPL Sink,Cabinets-WL12-263	4	2024-12-15	2025-03-15	In Progress
1	1N	101	The Elms Junior Middle School	The Elms JMS-RpISiporexDkRoof-TR-21-1393	97	2024-06-30	2024-12-30	Substantially Complete
1	1N	101	Thistletown CI	Thistletown CI-RPLWindowsDoors-TR22-1402	2	2023-07-12	2024-05-10	In Design
1	1N	101	Thistletown CI	Thistletown CI-RPL FA System-TR-24-0139	2	2024-08-15	2025-05-30	In Design
1	1N	101	Thistletown CI	Thistletown CI-RPL AHU-TR-21-1197	60	2024-07-01	2024-12-31	In Progress
1	1N	101	Thistletown CI	Thistletown CI-INSSchoolSign-TR-24-0758	4	2024-11-22	2024-12-23	In Progress
1	1N	101	West Humber CI	West Humber-RPL 25 Blinds-WL12-267	4	2024-11-30	2025-01-30	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
1	1N	101	West Humber CI	West HumberCI-UPGAsphalt&BBall-TR22-1140	75	2024-07-01	2024-12-31	In Progress
1	1N	101	West Humber CI	West Humber CI -RPL 6 Urinals-TR-24-0176	4	2024-09-30	2024-12-31	In Progress
1	1N	101	West Humber CI	West HumberCI -RPLInverterBatt-TR23-1029	4	2024-07-10	TBD	In Progress
1	1N	101	West Humber Junior MS	West Humber MS-RPLCoolingTower-TR21-1212	97	2022-08-04	2024-11-30	Substantially Complete
2	1N	102	Bloordale MS	Bloordale MS-RPL PA& IHPSys-TR-23-0571	2	2024-09-18	2025-05-30	In Design
2	1N	102	Bloordale MS	Bloordale MS-RPLTowerFoundation-TR23-0951	75	2024-09-23	2024-12-31	In Progress
2	1S	103	Bloorlea Middle School	Bloorlea MS-REST Coal Rm Slab-TR-24-0151	2	2024-07-11	2025-01-24	In Design
2	1S	103	Bloorlea Middle School	Bloorlea MS-RPLParkLotAsphalt-TR-20-0638	85	2024-07-02	2024-09-27	In Progress
2	1N	102	Briarcrest Junior School	Briarcrest JS-RPL PA& IHPSys-TR-24-0383	2	2024-09-18	2025-05-30	In Design
2	1N	102	Briarcrest Junior School	Briarcrest JS-RPLPlayEquipmentTR24-0686	2	2024-07-10	2025-04-25	In Design
2	1N	102	Briarcrest Junior School	Briarcrest JS-SiporexDeckAsses-TR21-1374	85	2024-06-10	2025-11-30	In Progress
2	1N	102	Briarcrest Junior School	Briarcrest JS-UPGBASMonitor-TR-24-0416	10	2024-06-24	2024-12-30	In Progress
2	1N	102	Briarcrest Junior School	Briarcrest JS-RPL WashrmFans-TR24-0170	4	2024-11-15	2025-03-30	In Progress
2	1N	102	Broadacres Junior School	Broadacres JS-RPLBrickWallTR-23-0989	97	2024-03-25	2024-08-31	Substantially Complete
2	1N	102	Burnhamthorpe CI	BurnhamthorpeCI-Steam Convert-TR-23-0309	70	2024-04-29	2025-01-31	In Progress
2	1N	102	Burnhamthorpe CI	Burnhamthorpe CI-Install Laundry Applian	4	2025-02-15	2025-03-10	In Progress
2	1N	102	Central Etobicoke High School	Central Etobicoke-RPL Asphalt-TR-24-0694	2	2024-08-07	2025-02-09	In Design
2	1N	102	Central Etobicoke High School	Cent Etobicoke-UPG ERGenFuelSysTR20-0126	95	2020-02-25	2024-11-30	In Progress
2	1N	102	Central Etobicoke High School	Central Etobicoke-RPL Roof-TR22-1224	85	2024-06-28	2024-12-31	In Progress
2	1N	102	Central Etobicoke High School	Central Etobi-UPGBASMonitor-TR-24-0417	10	2024-06-24	2024-12-30	In Progress
2	1N	102	Central Etobicoke High School	Central Etobicoke-RPLGymDividr-TR23-0637	75	2024-07-02	2025-01-31	In Progress
2	1N	102	Central Etobicoke High School	Central Etobicoke-UPGMasterPlan-TR21-0028	97	2018-06-30	2024-11-30	Substantially Complete
2	1N	102	Dixon Grove Junior MS	Dixon GroveMS-UPGPlayAreaAsphaltTR23-0362	70	2024-07-13	2024-11-30	In Progress
2	1S	103	Etobicoke Collegiate Institute	Etobicoke CI-UPGLightsT8toLED-TR21-0135	2	2021-04-01	2024-10-24	In Design
2	1S	103	Etobicoke Collegiate Institute	Etobicoke CI-RPLElevatrDoorOpnrTR24-0079	2	2024-02-29	TBD	In Design
2	1S	103	Etobicoke Collegiate Institute	Etobicoke CI-UPG ParkingLot-TR-21-1298	2	2024-08-16	2025-11-30	In Design
2	1S	103	Etobicoke Collegiate Institute	Etobicoke CI-UPGBASMonitor-TR-24-0421	10	2024-06-24	2024-12-30	In Progress
2	1S	103	Etobicoke Collegiate Institute	Etobicoke CI-RPL PA/PhoneSys-TR-23-0983	90	2023-11-09	2025-01-24	In Progress
2	1S	103	Etobicoke Collegiate Institute	Etobicoke CI - RPL FA System -TR-22-1414	3	2024-12-08	2025-06-30	Tender / Pricing
2	1N	102	Hilltop Middle School	Hilltop MS-RPL WindowsDoors-TR-23-0818	2	2023-08-03	2024-12-10	In Design
2	1S	103	Humber Valley Village JR MS	Humber Vally-UPGBASMonitor-TR-24-0423	10	2024-06-24	2024-12-30	In Progress
2	1S	103	Humber Valley Village JR MS	Humber Valley-RPLHallwayTile-TR24-0275	90	2024-07-22	2024-10-11	In Progress
2	1S	103	Humber Valley Village JR MS	Humber Valley JMS-RPL Roofing-TR-23-0457	99	2024-06-01	2024-09-30	Substantially Complete
2	1N	102	John G. Althouse MS	John GAlthouse-UPGLightT8toLED-TR20-0587	2	2021-04-01	2025-01-15	In Design
2	1N	102	John G. Althouse MS	John GAlthouse-UPGBASMonitor-TR-24-0424	10	2024-06-24	2024-12-30	In Progress
2	1N	102	John G. Althouse MS	John G Althouse-RPL HydroTrans-TR20-0390	97	2024-07-01	2024-11-30	Substantially Complete
2	1N	106	Kipling Collegiate Institute	Kipling CI-UPGLightsT8toLED-TR21-0136	40	2024-07-29	2025-01-31	In Progress
2	1N	106	Kipling Collegiate Institute	Kipling CI-RPL VCTileRm133-TR-24-0265	90	2024-09-09	TBD	In Progress
2	1N	106	Kipling Collegiate Institute	Kipling CI- RPL Windows - TR-19-0874	3	2019-07-30	TBD	Tender / Pricing
2	1N	102	Martingrove CI	Martingrove CI-UPGLightingLED-TR-23-0629	2	2023-11-24	2025-03-28	In Design
2	1N	102	Martingrove CI	Martingrove CI-RPLSiporex&Roof-TR22-0874	90	2023-05-14	2025-12-30	In Progress
2	1N	102	Mill Valley Junior School	Mill Valley JS-RPLEmergLightingTR22-0009	2	2024-07-10	2024-12-20	In Design
2	1N	102	Mill Valley Junior School	Mill ValleyJS-RPLExt WindowsTR22-0809	50	2024-06-10	2025-03-30	In Progress
2	1N	102	Mill Valley Junior School	Mill Valley JS-UPGWshrmWestWng-TR22-1077	75	2024-03-11	2025-02-28	In Progress
2	1N	102	Millwood Junior School	Millwood JS-UPGLoop&LotAphlt-TR-23-1092	2	2024-10-10	2024-12-18	In Design
2	1N	102	Millwood Junior School	Millwood JS-PNT 1st Floor WL12-190	85	2024-09-16	2024-11-15	In Progress
2	1N	102	Millwood Junior School	Millwood JPS-RESTMainWaterLineTR-24-0788	45	2024-11-28	2024-12-30	In Progress
2	1N	102	Princess Margaret Junior PS	Princess Margaret-RPL DHW Tank-TR24-0932	2	2024-10-23	2024-12-03	In Design
2	1N	102	Princess Margaret Junior PS	Princess Margaret-RPLHeatFan-TR-24-0508	2	2024-10-10	2024-12-31	In Design

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
2	1N	102	Princess Margaret Junior PS	Princess Margaret-PNT Washrooms WL12-194	60	2024-09-16	2024-11-29	In Progress
2	1N	102	Princess Margaret Junior PS	Princess Margaret-UPG PlayArea-TR18-0582	97	2024-05-01	2024-10-31	Substantially Complete
2	1S	103	Richview Collegiate Institute	Richview CI- RPL EX#5 Dr/Fr WL12-220	4	2025-03-10	2025-05-16	In Progress
2	1S	103	Richview Collegiate Institute	Richview CI-RmdyEstSdeWtrInfl-TR-23-0971	30	2024-05-29	2025-02-28	In Progress
2	1S	103	Rosethorn Junior School	Rosethorn JS-RPL PA& IHPSys-TR-24-0389	2	2024-09-18	2025-05-30	In Design
2	1S	103	Rosethorn Junior School	RosethornJS-RPLMainSwitchboard-TR22-0111	10	2024-07-01	2025-08-30	In Progress
2	1S	103	Rosethorn Junior School	Rosethorn JS - RPL Asphalt - TR-22-1115	95	2024-05-01	2024-12-31	In Progress
2	1S	103	Rosethorn Junior School	Rosethorn JS-RPL Roofing-TR-17-1560	97	2019-10-15	2024-12-31	Substantially Complete
2	1N	102	Seneca School	Seneca Sch - Paint Var Rooms WL11-188	80	2024-02-15	2025-04-30	In Progress
2	1N	102	Seneca School	Seneca School-RepaveParkingLot-TR22-0194	85	2024-05-15	2024-12-30	In Progress
2	1N	102	Seneca School	Seneca School-UPGBASMonitor-TR-24-0433	10	2024-06-24	2024-12-30	In Progress
2	1N	102	Seneca School	Seneca PS-PNT various rooms WL12-229	4	2024-10-07	2025-04-30	In Progress
2	1N	102	Seneca School	SenecaSchool-UPG1stFloorWshrms-TR19-1532	3	2025-06-30	2025-08-29	Tender / Pricing
2	2S	218	Silverthorn CI	Silverthorn CI-RPL AHU-TR-21-1194	95	2022-01-26	2024-10-30	In Progress
2	2S	218	Silverthorn CI	Silverthorn CI-UPG HubRmPower-TR-17-1665	85	2023-02-13	2024-11-11	In Progress
2	2S	218	Silverthorn CI	Silverthorn CI-RESTWaterMainTR-24-0943	30	2024-10-11	2024-12-31	In Progress
2	2S	218	Silverthorn CI	Silverthorn CI- Paint Hlwy Drs WL11-190	97	2024-01-30	2024-10-30	Substantially Complete
2	2S	218	Silverthorn CI	Silverthorn CI-UPGRooms137&203-TR22-1099	3	2024-10-21	TBD	Tender / Pricing
2	1S	103	St. George's Junior School	St GeorgesJS-RPLWindowsPH2-TR24-0706	4	2024-09-30	2024-12-20	In Progress
2	1S	103	St. George's Junior School	St. George's JS-Upgrade HVAC-TR-20-0501	99	2021-03-10	2024-08-31	Substantially Complete
2	1S	103	St. George's Junior School	St George's JPS-RPL FA Sys-TR-22-0928	97	2021-07-07	2024-12-30	Substantially Complete
2	1N	102	Valleyfield Junior School	Valleyfield JS-RPL AsphaltArea-TR23-0516	2	2023-05-11	2025-01-17	In Design
2	1N	102	Valleyfield Junior School	Valleyfield JS-RPLWindowsDoors-TR22-0858	95	2023-07-04	2024-11-30	In Progress
2	1N	102	Valleyfield Junior School	Valleyfield -RPLInteriorFinishTR22-1252	80	2024-05-06	2024-11-30	In Progress
2	1S	103	Wedgewood Junior School	Wedgewood JS-RPL Roofing-TR-23-0454	90	2024-06-30	2024-10-30	In Progress
2	1N	102	Wellesworth Junior School	Wellesworth JS-RPLPkLotAsphalt-TR22-0067	2	2024-07-10	2025-01-17	In Design
2	1N	102	Wellesworth Junior School	Wellesworth PS - UPG Kitch WL12-101	40	2024-08-19	2024-12-30	In Progress
2	1N	102	Wellesworth Junior School	Wellesworth JS-INS Stage Lighting System	50	2024-07-04	2024-11-11	In Progress
2	1N	102	Wellesworth Junior School	Wellesworth JS-RPL PA System-TR-22-1079	3	2024-09-13	TBD	Tender / Pricing
2	1N	102	West Glen Junior School	West GlenJS-RPL Roofing-TR-24-0764	2	2024-09-26	2025-03-30	In Design
2	1N	102	West Glen Junior School	West Glen JS-RPLHeatingPlant-TR-23-1108	2	2024-08-22	2024-12-20	In Design
2	1N	102	West Glen Junior School	West Glen JS-UPGBASMonitor-TR-24-0437	10	2024-06-24	2024-12-30	In Progress
2	1N	102	West Glen Junior School	West Glen JS-INS Whiteboards-WL12-266	4	2024-10-24	TBD	In Progress
2	1N	102	West Glen Junior School	West GlenJS-RPLPlayArea&AsphaltTR23-0458	70	2024-07-01	2025-06-30	In Progress
2	1N	102	Westway Junior School	Westway JS-RepaveAsphaltPlayAreaTR23-0514	2	2023-05-11	2025-01-17	In Design
2	1N	102	Westway Junior School	Westway JPS-RPL PA& IHPSys-TR-24-0390	2	2024-09-18	2025-05-30	In Design
3	1S	103	David Hornell Junior School	David Hornell JS-Upgrade HVAC-TR-21-1537	90	2023-07-01	2025-01-03	In Progress
3	1S	103	David Hornell Junior School	David Hornell-RPLCeilingTiles-TR-21-1737	80	2022-07-04	2024-12-30	In Progress
3	1S	103	David Hornell Junior School	David Hornell PS-UPG wall Fnshs WL12-169	4	2024-10-15	2024-12-04	In Progress
3	1S	103	Étienne Brûlé Junior School	Etienne Brule JS-INS 30 Blinds-WL12-248	4	2024-11-01	2025-02-28	In Progress
3	1S	103	Étienne Brûlé Junior School	Etienne Brule-EmergencyRemed-TR-23-1033	4	2024-03-14	2024-03-07	In Progress
3	1S	103	Étienne Brûlé Junior School	Etienne Brule-FireRestoration-TR-23-1051	97	2023-11-27	2024-08-31	Substantially Complete
3	1S	103	Étienne Brûlé Junior School	Etienne Brule JS-RPL Roofing-TR-23-0593	97	2024-05-15	2024-09-30	Substantially Complete
3	1S	103	Etobicoke School of the Arts	Etobicoke SOA-RPLWaterConduit-TR-24-0813	2	2024-09-03	2024-12-31	In Design
3	1S	103	Etobicoke School of the Arts	Etobicoke SOA-UPG RunningTrackTR-24-0459	10	2024-08-06	2024-11-01	In Progress
3	1S	103	Etobicoke School of the Arts	Etobicoke SOA-RPLRoofing-TR-22-0024	97	2023-02-15	2024-08-31	Substantially Complete
3	1S	103	Etobicoke Year Round Alternative Centre	Etobicoke YRA-RPLChair Lift-TR-22-1203	2	2024-08-22	2024-08-30	In Design
3	1S	103	George R. Gauld Junior School	George RGauld-RPLCorridorFloor-TR19-0813	2	2021-10-15	2022-02-28	In Design
3	1S	103	George R. Gauld Junior School	George RGauld JS-PLJrPlayEquip-TR23-0651	2	2024-10-02	2025-02-14	In Design

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
3	1S	103	Islington Junior Middle School	Islington JMS-UPGFieldDrainage-TR19-0952	50	2024-05-29	2025-08-31	In Progress
3	1S	103	Islington Junior Middle School	Islington JMS-RPL Metal Roof-TR-22-1369	90	2024-07-01	2025-01-15	In Progress
3	1S	103	James S Bell JMS Sports & Wellness Acad.	James S Bell-UPG KgtnPlayArea-TR-24-0814	2	2024-08-28	2025-02-28	In Design
3	1S	103	James S Bell JMS Sports & Wellness Acad.	James S Bell-RPLDoorSafetyLock-TR23-0016	2	2024-11-21	2025-08-31	In Design
3	1S	103	John English JMS	John English-RPL PA & IHPSys-TR-24-0386	2	2024-09-18	2025-05-30	In Design
3	1S	103	John English JMS	John English PS-INS PlayEquip-WL11-068	4	2024-09-15	2024-11-29	In Progress
3	1S	103	John English JMS	John English JMS-INS New VCT -TR-24-0818	4	2024-10-24	TBD	In Progress
3	1S	103	John English JMS	John English JMS - RPL AHU - TR-22-0425	97	2023-07-11	2024-09-30	Substantially Complete
3	1S	103	Karen Kain School of the Arts	Karen Kain SOA-PNT Main Off WL12-183	4	2025-03-01	2025-04-30	In Progress
3	1S	103	Lakeshore Collegiate Institute	Lakeshore CI-RPL Steam to HW-TR-21-1180	96	2021-09-24	2024-08-15	In Progress
3	1S	103	Lanor Junior Middle School	Lanor MS-RPL FASystems-TR-24-0378	2	2024-06-07	2024-12-20	In Design
3	1S	103	Lanor Junior Middle School	Lanor JMS-PaintGymWallsDoors/Fr-WL11-172	4	2024-01-15	2024-11-15	In Progress
3	1S	103	Norseman Junior Middle School	Norseman PS-Paint 1stFlrHallway-WL11-209	60	2024-02-15	2025-02-28	In Progress
3	1S	103	Park Lawn Junior MS	Park Lawn JMS-UPG KgtnPlayArea-TR24-0751	2	2024-08-14	2025-03-01	In Design
3	1S	103	Park Lawn Junior MS	Park LawnJMS-RPLWindowsPH2-TR-24-0756	4	2024-11-18	2025-02-03	In Progress
3	1S	103	Second Street Junior MS	Second Street-RPLPlayEquipmentTR-24-0684	2	2024-07-10	2025-03-28	In Design
3	1S	103	Second Street Junior MS	Second Street MS-RPL Roofing-TR-22-1409	95	2024-04-01	2024-10-31	In Progress
3	1S	103	Second Street Junior MS	Second St PS-INS 30 Blinds-WL12-028	80	2024-01-11	2024-11-07	In Progress
3	1S	103	Seventh Street Junior School	Seventh StJS-UPGAsphaltPlayAr-TR22-1368	2	2023-06-02	2024-11-29	In Design
3	1S	103	Seventh Street Junior School	Seventh St JS-RPLPneumaticSystTR-23-0416	2	2024-10-22	2025-01-31	In Design
3	1S	103	Seventh Street Junior School	Seventh St JPS-RPL Library A/C-TR22-1100	4	2022-10-19	TBD	In Progress
3	1S	103	Sir Adam Beck Junior School	Sir Adam Beck PS-RPL PA System-TR22-1182	4	2025-01-03	2025-08-31	In Progress
3	1S	103	Sir Adam Beck Junior School	Sir Adam Beck PS-Build Sandbox WL12-075	97	2024-08-01	2024-09-15	Substantially Complete
3	1S	103	Twentieth Street Junior School	Twentieth St JS-PNT Doors-WL12-199	90	2024-09-16	2024-11-05	In Progress
4	1N	104	Brookview Middle School	Brookview M-UPGParkPlayAsphaltTR-23-0364	70	2024-05-13	2025-01-30	In Progress
4	1N	104	Brookview Middle School	Brookview MS-RPLInsultnWtrLine-TR24-0480	4	2025-02-02	2025-05-31	In Progress
4	1N	105	C.W. Jefferys CI	C W Jefferys CI-RPLSiporexRoof-TR24-0213	2	2024-03-08	2024-12-27	In Design
4	1N	105	C.W. Jefferys CI	C W JefferysCI-RPLWindowsNorth-TR23-0964	2	2024-08-29	2025-01-24	In Design
4	1N	105	C.W. Jefferys CI	C W Jefferys CI-RPL Roofing-TR-23-0748	2	2024-09-11	TBD	In Design
4	1N	105	C.W. Jefferys CI	C W Jefferys CI-RPL AHU-TR-21-1171	95	2022-04-01	2024-12-30	In Progress
4	1N	105	C.W. Jefferys CI	C W Jefferys-RefinishGymFloors-TR23-0776	95	2024-07-15	2025-01-30	In Progress
4	1N	105	C.W. Jefferys CI	CW JefferysCI-UPGLightsT8toLED-TR21-0132	3	2024-09-13	2025-08-31	Tender / Pricing
4	1N	105	Chalkfarm Public School	Chalkfarm PS-RepaveParking Lot-TR21-0537	2	2023-05-03	2025-03-30	In Design
4	1N	101	Daystrom Public School	Daystrom PS-UPGLightsT8toLED-TR20-0584	2	2023-12-05	TBD	In Design
4	1N	105	Derrydown Public School	Derrydown PS-RPLPlayEq&AsphltTR-24-0944	2	2024-10-10	2025-11-28	In Design
4	1N	105	Derrydown Public School	DerrydownPS-RPL Heating Plant-TR-23-0315	95	2024-05-15	2025-01-30	In Progress
4	1N	105	Derrydown Public School	Derrydown PS-INS A1EntrySystem-TR24-0627	4	2024-10-28	2024-12-02	In Progress
4	1N	104	Driftwood Public School	Driftwood PS-RPL Lib FL/Ceiling-TR23-0821	2	2024-09-19	2025-02-24	In Design
4	1N	104	Driftwood Public School	Driftwood PS-RPL Windows&Doors-TR23-0701	75	2023-10-26	2024-11-01	In Progress
4	1N	104	Driftwood Public School	Driftwood PS - RPL Roofing-TR-17-2107	97	2019-10-11	2024-09-13	Substantially Complete
4	1N	104	Driftwood Public School	Driftwood PS-UPGPlayArea&EquipTR22-0815	99	2022-07-01	2024-06-30	Substantially Complete
4	1N	105	Elia Middle School	Elia MS-UPGPlayArea&Equip TR22-0817	90	2024-06-01	2025-01-30	In Progress
4	1N	105	Elia Middle School	Elia MS-Paint Kitchen-WL12-122	4	2024-11-04	2024-12-10	In Progress
4	1N	105	Elia Middle School	Elia MS-RPLHeatPlant&AHU-TR-24-0312	3	2024-10-09	2025-09-30	Tender / Pricing
4	1N	101	Emery Collegiate Institute	Emery CI-RPLWindow&DoorsPH1TR-23-0686	2	2023-06-22	2025-01-14	In Design
4	1N	101	Emery Collegiate Institute	Emery ALC- Rpl SiporexRoofDeckTR-19-1055	95	2019-06-28	2025-01-30	In Progress
4	1N	101	Emery Collegiate Institute	Emery Adult LC- PNT Off & Rm231 WL12-173	4	2024-10-15	2024-12-15	In Progress
4	1N	101	Emery Collegiate Institute	Emery CI-RPL Roofing-TR-19-0624	97	2024-07-01	2024-10-30	Substantially Complete
4	1N	101	Emery Collegiate Institute	Emery CI-Replace BAS-TR-18-1008	97	2021-03-10	2025-02-28	Substantially Complete

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
4	1N	101	Emery Collegiate Institute	Emery CI-INSNetworkCams-TR-23-0923	97	2023-11-07	2024-10-30	Substantially Complete
4	1N	101	Emery Collegiate Institute	Emery CI -Refinish Gym Floors-TR-23-0780	3	2025-06-30	2025-08-29	Tender / Pricing
4	1N	101	Emery Collegiate Institute	Emery CI-RPL HeatingPlant+AHU-TR23-0318	3	2024-09-11	TBD	Tender / Pricing
4	1N	104	Firgrove Public School	Firgrove PS-UPGLightT8toLED-TR20-0585	2	2023-12-05	TBD	In Design
4	1N	104	Firgrove Public School	Firgrove PS-RPL Roofing-TR-24-0470	2	2024-09-26	2025-03-30	In Design
4	1N	104	Firgrove Public School	Firgrove PS-UPGPlayAreaAsphltTR23-0361	50	2024-07-02	2025-08-30	In Progress
4	1N	104	Gosford Public School	Gosford PS - PNT Classrooms-WL12-176	4	2024-09-15	2024-11-30	In Progress
4	1N	104	Gosford Public School	Gosford PS-UPGPlayArea&Equip-TR-22-0911	97	2023-02-15	2025-01-30	Substantially Complete
4	1N	101	Gracedale Public School	Gracedale PS - RPL Gym Floor -TR-23-0143	2	2024-08-08	2025-03-07	In Design
4	1N	101	Gracedale Public School	Gracedale PS-INS CardAcc+A1-TR-23-1021	80	2024-05-26	2025-01-24	In Progress
4	1N	101	Gulfstream Public School	Gulfstream-UPGFieldImprove-TR-23-0434	50	2023-06-05	2024-11-29	In Progress
4	1N	101	Gulfstream Public School	Gulfstream PS-PNT strwls,hllwy WL12-177	90	2024-09-01	2025-01-30	In Progress
4	1N	101	Gulfstream Public School	Gulfstream PS-RPL Asphalt -TR-22-1117	97	2023-04-01	2024-07-30	Substantially Complete
4	1N	105	Lamberton Public School	Lamberton PS-UPG Asphalt-TR-22-0612	99	2023-06-04	2024-09-15	Substantially Complete
4	1N	104	Oakdale Park Middle School	Oakdale Park MS-RPL Asphalt-TR-24-0725	2	2024-08-07	2026-01-17	In Design
4	1N	104	Oakdale Park Middle School	Oakdale Park MS-RPL A/C & AHU-TR-21-1369	97	2022-12-02	2024-11-15	Substantially Complete
4	1N	104	Oakdale Park Middle School	Oakdale Park MS-Refinish GymFL-TR23-0777	3	2024-10-03	2025-03-31	Tender / Pricing
4	1N	104	Shoreham Public Sports & Wellness Acad.	Shoreham PSWA-UPGKinderLightingTR22-0898	2	2024-10-23	2024-12-20	In Design
4	1N	104	Shoreham Public Sports & Wellness Acad.	Shoreham PSWA-RPLEmergLightingTR23-1042	2	2024-07-10	2024-12-20	In Design
4	1N	104	Stanley Public School	Stanley PS-UPG Parking Lot-TR-16-1137	97	2020-07-01	2021-08-19	Substantially Complete
4	1N	104	Stanley Public School	Stanley PS-Refinish Gym Floors-TR23-0778	97	2024-07-15	2024-10-30	Substantially Complete
4	1N	104	Topcliff Public School	Topcliff PS-UPGKinderDrainageTR-24-0062	4	2025-06-01	2025-08-01	In Progress
4	1N	104	Topcliff Public School	Topcliff PS-RPL Sink,Cabinets-WL12-264	4	2024-11-30	2025-02-15	In Progress
4	1N	104	Westview Centennial SS	Westview Cent-RPLWindowDoorPH2-TR24-0729	2	2024-08-15	2024-12-17	In Design
4	1N	104	Westview Centennial SS	Westview Cent-UPGW/ShopWiring-TR-24-0230	2	2024-12-02	2025-02-10	In Design
4	1N	104	Westview Centennial SS	WestviewCentennial UPG BAS TR-17-1651	95	2020-08-15	2025-02-28	In Progress
4	1N	104	Westview Centennial SS	Westview Centen-RPLSiporexRoof-TR22-1126	90	2023-05-29	2025-01-30	In Progress
4	1N	104	Westview Centennial SS	Westview Cent SS-RPL Millwork-TR-23-0307	80	2023-05-30	2024-12-30	In Progress
4	1N	104	Westview Centennial SS	Westview Cen SS-PNT Lockers-WL12-202	4	2024-12-23	2025-01-31	In Progress
4	1N	104	Westview Centennial SS	Westview CentSS-IMPIntFinishes-TR23-0766	65	2024-07-02	2025-01-30	In Progress
4	1N	104	Westview Centennial SS	Westview Cent-RPLPoolBoiler-TR-24-0331	4	2024-09-27	TBD	In Progress
4	1N	104	Westview Centennial SS	Westview Cen-UPGElevatorLift-TR-23-0146	3	2024-11-13	2025-08-30	Tender / Pricing
4	1N	104	Westview Centennial SS	Westview CentSS-INSNetworkCams-TR24-0493	3	2024-09-09	2025-02-28	Tender / Pricing
4	1N	104	Yorkwoods Public School	Yorkwoods PS-RPLPlayArea&EquiTR22-1038	99	2023-07-01	2024-07-30	Substantially Complete
5	1N	105	Ancaster Public School	Ancaster PS-INS A1 EntrySystem-TR24-0613	4	2024-12-16	2025-03-14	In Progress
5	1N	105	Ancaster Public School	Ancaster PS -IMP library WL11-147	97	2023-10-21	2024-11-30	Substantially Complete
5	1N	105	Ancaster Public School	Ancaster PS-SinkHoleInvestgat-TR-23-0508	99	2023-11-21	2024-12-07	Substantially Complete
5	1N	105	Beverley Heights Middle School	Beverley Heights-RevitalizeLIB-TR22-1248	80	2023-07-13	2025-01-30	In Progress
5	1N	105	Blaydon Public School	Blaydon PS-UPGSiteDrainage&PaveTR22-0812	97	2023-05-11	2024-08-30	Substantially Complete
5	1N	105	Calico Public School	Calico PS -Refinish Gym Floor-TR-22-1256	97	2024-07-01	2024-08-30	Substantially Complete
5	1N	111	Charles H Best Junior Middle School	Charles H Best-RPLSiporex+Roof-TR22-1327	97	2022-11-18	2024-02-15	Substantially Complete
5	1N	105	Dellcrest Public School	Dellcrest PS - UPG Wall fnshs WL12-170	4	2024-10-07	2025-01-30	In Progress
5	1N	105	Downsview Public School	Downsview PS-RevitalizeLibrary-TR22-1250	99	2023-07-04	2024-09-06	Substantially Complete
5	1N	105	Downsview Secondary School	Downsview SS-RPL EmgGenerator-TR-22-0438	60	2024-04-01	2025-01-31	In Progress
5	1N	105	Downsview Secondary School	Downsview SS-RPLGasLines-TR-24-0820	4	2024-10-11	2024-12-31	In Progress
5	1N	105	Downsview Secondary School	Downsview SS-RPL Battery Packs-TR24-0557	4	2024-11-12	2025-01-30	In Progress
5	1N	105	Downsview Secondary School	Downsview SS-Install Outdoor Lawn Sign	97	2024-09-11	2024-11-15	Substantially Complete
5	1N	111	Dublin Heights E & MS	Dublin Hts PS-Paint Ext Canopy-WL12-007	4	2025-05-01	2025-05-21	In Progress
5	1N	111	Faywood Arts Based Curriculum S	Faywood ABC-INS VCT Rms17A&18B-TR23-1124	4	2024-10-25	TBD	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
5	1N	111	Faywood Arts Based Curriculum S	Faywood ABC-ExtBrickRestortion-TR22-0915	97	2024-03-15	2024-10-31	Substantially Complete
5	1N	111	Forest Valley Outdoor Ed. Ctr	Forest Valley OEC-INS CardAcc-TR-23-0898	90	2024-05-26	2025-01-24	In Progress
5	1N	111	Forest Valley Outdoor Ed. Ctr	Forest ValleyOE-PaintVariousRms-WL12-040	4	2024-12-09	2024-12-23	In Progress
5	1N	111	Northview Heights SS	NorthviewHts-RPLAuditoriumSeats-TR21-0894	97	2022-01-28	2023-11-16	Substantially Complete
5	1N	111	Northview Heights SS	Northview Heights SS-RPL AHU-TR-21-0108	97	2023-07-04	2024-08-21	Substantially Complete
5	1N	111	Northview Heights SS	Northview HtsSS-INSNetworkCams-TR24-0499	3	2024-09-09	2025-02-28	Tender / Pricing
5	1N	105	Pierre Laporte Middle School	Pierre Laporte MS-PNT Stairwell WL12-193	4	2024-10-28	2024-12-13	In Progress
5	1N	105	Rockford Public School	Rockford PS-RPLDoorFrame Exit8-TR24-0401	55	2024-07-29	2024-11-01	In Progress
5	1N	105	Rockford Public School	Rockford PS - RPL Roofing - TR-22-1408	97	2024-07-02	2024-09-25	Substantially Complete
5	1N	105	Sheppard PS / Africentric Alt School	Sheppard PS-RPLRoof TSections-TR-24-0732	2	2024-08-15	2025-01-31	In Design
5	1N	105	Sheppard PS / Africentric Alt School	Africentric Sch - IMP Clsrm&Off WL11-146	90	2023-10-15	2025-01-30	In Progress
5	1N	105	Sheppard PS / Africentric Alt School	Sheppard PS-UPG Rms./Corridors-TR23-0142	75	2024-07-02	2025-01-30	In Progress
5	1N	105	Stilecroft Public School	Stilecroft PS-Site Improvement-TR21-1555	97	2023-07-01	2024-09-30	Substantially Complete
5	1N	105	Stilecroft Public School	Stilecroft PS-RefinishGymFloor-TR23-0784	3	2024-11-01	2025-03-31	Tender / Pricing
5	1N	111	Summit Heights PS	Summit Height PS-RPLDoorFrame-TR23-1155	4	2024-10-30	2024-11-30	In Progress
5	1N	111	Summit Heights PS	Summit Hts PS-RPLWindows-TR-24-0852	4	2024-12-02	2025-02-17	In Progress
5	1N	111	Summit Heights PS	Summit Hts PS-RPL PlayEquipJr-TR-24-1001	4	2024-12-03	TBD	In Progress
5	1N	105	Tumpane Public School	Tumpane PS-UPGMasterPlanSite-TR-21-0001	90	2023-07-04	2024-10-20	In Progress
5	1N	111	William Lyon Mackenzie CI	William L Mackenzie-RPLRoofing-TR23-1204	2	2024-07-11	2025-03-30	In Design
5	1N	111	William Lyon Mackenzie CI	W Lyon Mackenzie CI-RPL AHU-TR-21-1201	80	2024-06-17	2025-01-31	In Progress
5	1N	111	William Lyon Mackenzie CI	W Lyon Mackenzie-UPGScienceRms-TR22-1346	85	2024-06-17	2024-12-31	In Progress
5	1N	111	William Lyon Mackenzie CI	WM LyonMackenzie-RPLPVInverterTR-23-0974	10	2024-10-01	2024-11-30	In Progress
5	1N	111	William Lyon Mackenzie CI	W Lyon MacKenzie-RPLHeatPlant-TR-21-1200	97	2023-05-15	2024-02-25	Substantially Complete
5	1N	111	Wilmington Elementary School	Wilmington ES-RPLPlayEquipmentTR-24-0683	2	2024-07-10	2025-05-23	In Design
5	1N	111	Wilmington Elementary School	Wilmington ES-RPLFloodRest-TR-22-0572	97	2022-09-08	2023-08-09	Substantially Complete
6	1N	104	Amesbury Middle School	Amesbury MS-Repave Parking Lot-TR20-0155	95	2023-07-04	2024-10-31	In Progress
6	1N	104	Amesbury Middle School	Amesbury MS- RPL Windows-TR-21-1074	97	2023-04-01	2024-11-30	Substantially Complete
6	1N	104	Amesbury Middle School	AmesburyMS-RPLSiprxDckRoof-PH2-TR21-1409	97	2021-09-21	2023-10-31	Substantially Complete
6	1N	104	Brookhaven Public School	Brookhaven PS-INS A1 Entry-TR-23-1019	80	2024-05-26	2025-01-24	In Progress
6	1N	104	Brookhaven Public School	Brookhaven PS-UPGKinderPlayAreaTR24-0063	4	2024-12-14	2025-02-28	In Progress
6	1N	104	C.R. Marchant Middle MS	C R Marchant MS-INVClustrColmn-TR23-0355	2	2023-05-01	2024-08-30	In Design
6	1N	104	C.R. Marchant Middle MS	C R Marchant PS -RPLExtCaulk-TR-24-0243	4	2025-01-06	2025-04-24	In Progress
6	1S	107	Charles E Webster Public School	Charles EWebster-RESTFacadeWndwTR24-0767	2	2024-08-15	2025-02-21	In Design
6	1S	107	Charles E Webster Public School	Charles E Webster-UPG Pkg Lot-TR-19-0420	85	2023-07-04	2024-12-31	In Progress
6	1S	107	Charles E Webster Public School	Charles E Webster PS-RESTSewer-TR23-0678	65	2024-06-03	2024-11-30	In Progress
6	1S	107	Charles E Webster Public School	Charles E Webster-RPL Roofing-TR-17-2098	97	2020-06-30	2023-11-30	Substantially Complete
6	1S	107	Cordella Junior PS	Cordella PS-RPLFASystems-TR-24-0369	2	2024-06-07	2024-12-20	In Design
6	1S	107	Frank Oke Secondary School	Frank Oke SS-UPG Library-TR-22-1247	97	2024-03-11	2024-09-30	Substantially Complete
6	1N	104	George Anderson Public School	George Anderson-UPGBASMonitor-TR-24-0422	10	2024-06-24	2024-12-30	In Progress
6	1N	104	George Anderson Public School	George Anderson-INSFrontFenceTR-24-0870	4	2024-10-10	2025-03-02	In Progress
6	1S	107	George Syme Community School	George SymeCS -REST 8 W'rooms-TR-23-0541	2	2024-08-27	2025-01-10	In Design
6	1S	107	George Syme Community School	George Syme-RepaveNWParkingLot-TR23-0963	90	2023-10-05	2024-09-30	In Progress
6	1N	104	Gracefield Public School	Gracefield PS-RPLPlayEquip&AsphTR23-0520	70	2024-07-10	2024-11-30	In Progress
6	1N	104	Gracefield Public School	Gracefield PS-UPG BoilerVents-TR-18-0863	2.5	2024-09-16	TBD	Tender / Pricing
6	1N	104	Gracefield Public School	Gracefield PS-RPL Gym AHU-TR-19-0959	2.5	2024-09-16	TBD	Tender / Pricing
6	1S	107	Lambton Park Community School	Lambton Park CS-RPLFluidCooler-TR23-0672	3	2024-10-09	2025-12-30	Tender / Pricing
6	1N	104	Maple Leaf Public School	Maple Leafs PS-UPGBASMonitor-TR-24-0426	75	2024-06-24	2024-12-30	In Progress
6	1N	104	Maple Leaf Public School	Maple Leaf PS- RPL PA System-TR-22-1283	95	2024-07-08	2024-11-30	In Progress
6	1N	104	Pelmo Park Public School	Pelmo Park PS-INVClusterColumn-TR24-0768	2	2024-08-02	2025-03-28	In Design

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
6	1N	104	Pelmo Park Public School	Pelmo Park PS-UPGBASMonitor-TR-24-0428	10	2024-06-24	2024-12-30	In Progress
6	1N	104	Pelmo Park Public School	Pelmo Park PS-A1 EntrySystem-TR-24-0631	4	2024-12-16	2025-03-14	In Progress
6	1N	104	Portage Trail CJS/CMS	Portage TrailC-RPLPlayEquipmentTR24-0730	2	2024-08-08	2025-03-30	In Design
6	1N	104	Portage Trail CJS/CMS	Portage Trail-Ongoing MonitorTR-22-1066	80	2022-09-01	2024-12-31	In Progress
6	1S	107	Silverthorn CS	Silverthorn CI-UPGBASMonitor-TR-24-0434	10	2024-06-24	2024-12-30	In Progress
6	1S	107	Silverthorn CS	Silverthorn CS-RPL Spiral slide WL12-223	4	2024-12-02	2024-12-20	In Progress
6	1S	107	Silverthorn CS	Silverthorn CS-RESTExteriBrickTR-24-0346	30	2024-10-01	2024-12-29	In Progress
6	1S	107	Silverthorn CS	Silverthorn CS-RepaveParkingLt-TR19-1005	97	2022-09-13	2023-10-31	Substantially Complete
6	1N	104	Weston Collegiate Institute	Weston CI -UPG Barrier Free-TR19-0400	1.5	2019-08-13	TBD	Design Held
6	1N	104	Weston Collegiate Institute	Weston CI-UPG ERGenFuelSys-TR-20-0122	80	2020-02-25	2024-11-30	In Progress
6	1N	104	Weston Collegiate Institute	Weston CI-UPGLightsT8toLED-TR21-0142	90	2024-07-08	2024-11-30	In Progress
6	1N	104	Weston Collegiate Institute	Weston CI-Relocate4Cameras-TR-23-0287	4	2023-06-26	2024-12-16	In Progress
6	1N	104	Weston Collegiate Institute	Weston CI-UPGBASMonitor-TR24-0439	10	2024-06-24	2024-12-30	In Progress
6	1N	104	Weston Collegiate Institute	Weston CI-INSNetworkCams-TR-23-0302	95	2023-11-07	2025-01-30	In Progress
6	1N	104	Weston Memorial Jr PS	Weston Memorial JPS-Upg MusicRm-WL12-056	60	2024-02-27	2024-12-30	In Progress
6	1N	104	Weston Memorial Jr PS	Weston Memorial JPS-RESTFacade-TR23-0190	3	2024-09-12	2025-07-31	Tender / Pricing
6	1N	104	Weston Memorial Jr PS	Weston Memo-RPLGymCeiling-TR-19-1542	3	2024-09-12	2025-07-31	Tender / Pricing
6	1S	103	York Humber High School	York Humber HS-RPL FA System-TR-21-1797	75	2023-10-01	2024-12-30	In Progress
6	1S	103	York Humber High School	York Humber HS-UPGBASMonitor-TR24-0440	10	2024-06-24	2024-12-30	In Progress
6	1S	107	York Memorial CI	York Memorial CI -UPG FA System -TR-24-0224	2	2024-03-11	2025-03-30	In Design
6	1S	107	York Memorial CI	York Memorial-RPLShopExhFans-TR-23-0703	2	2025-02-01	2025-05-30	In Design
6	1S	107	York Memorial CI	York Memorial CI-RPL A/C Units-TR23-0486	2	2025-02-01	2025-05-30	In Design
6	1S	107	York Memorial CI	York Memo CI-INS Sound panel WL12-080	95	2024-05-20	2024-10-31	In Progress
6	1S	107	York Memorial CI	York Memorial CI-RESTInterior-TR-24-0753	20	2024-08-15	2024-12-31	In Progress
6	1S	107	York Memorial CI	York Memorial CI-INSPartitions-TR22-1285	99	2023-07-01	2023-11-06	Substantially Complete
7	1S	108	Annette Street Jr. & Sr. PS	Annette PS-RPLAirHandlerC2-TR-24-0106	2	2024-11-29	2025-08-31	In Design
7	1S	108	Annette Street Jr. & Sr. PS	Annette St PS-RPLExit8Stair-TR-24-0270	4	2025-03-10	2025-05-16	In Progress
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Dr R Cox-Kina S-INS Cork Boards-WL12-243	4	2024-10-17	TBD	In Progress
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Dr. Rita Cox-S/I Custom Benches Rm 121	4	2024-07-31	2024-12-30	In Progress
7	1S	109	Dr. Rita Cox-Kino Minogok PS	Dr Rita Cox PS-Install Outdoor Lawn Sign	45	2024-09-04	2024-12-20	In Progress
7	1S	109	Fern Avenue Jr. & Sr. PS	Fern AvePS-UPGKitchnVentilationTR-24-0103	2	2024-02-08	2024-11-22	In Design
7	1S	109	Fern Avenue Jr. & Sr. PS	Fern Ave PS-Kitchen Cafe Upgrades	80	2023-01-25	2025-06-30	In Progress
7	1S	109	Garden Avenue Junior PS	Garden Ave PS-UPG Steam To HW-TR22-0419	80	2024-05-15	2024-12-15	In Progress
7	1S	109	Garden Avenue Junior PS	Garden Ave PS-RPL AHU Rooftop-TR-24-0766	45	2024-08-19	2024-12-30	In Progress
7	1S	109	Garden Avenue Junior PS	Garden AveP-RPLPlayEquipAshplt-TR23-0465	3	2024-09-10	TBD	Tender / Pricing
7	1S	109	Howard Jr. PS	Howard PS -Revitalize Library-TR-23-1114	2	2024-10-09	2025-01-17	In Design
7	1S	109	Howard Jr. PS	Howard JPS- REST Off/Conf/Wshrm WL11-167	4	2023-10-12	2024-12-15	In Progress
7	1S	109	Howard Jr. PS	Howard JPS-INS 4CardAccess-TR-24-0041	50	2024-07-12	2024-12-16	In Progress
7	1S	107	Humbercrest Public School	Humbercrest PS-RPL Ventilation-TR21-1478	85	2023-07-01	2024-12-15	In Progress
7	1S	107	Humbercrest Public School	Humbercrest PS-PNT Int Drs WL12-178	4	2024-10-30	2024-12-30	In Progress
7	1S	107	Humbercrest Public School	Humbercrest PS-RPLSiporex&Roof-TR21-1381	3	2024-09-10	2025-12-30	Tender / Pricing
7	1S	108	Humberside CI	Humberside CI-UPG Site Improv. TR17-0048	2	2017-07-05	2025-03-30	In Design
7	1S	108	Humberside CI	Humberside CI-EnviroSiteAssessTR-22-1058	4	2022-09-01	2024-12-31	In Progress
7	1S	108	Humberside CI	HumbersideCI-RESTDRAIN&DamageTR-24-0936	85	2024-06-01	2024-11-04	In Progress
7	1S	108	Humberside CI	Humberside-RPLFinish&Millwork-TR24-0556	4	2024-10-28	2024-11-29	In Progress
7	1S	108	Humberside CI	Humberside CI-RPLFeederSystem-TR24-0566	80	2024-06-25	2024-11-26	In Progress
7	1S	108	Humberside CI	Humberside CI-UPG Science Rm-TR-20-0688	97	2023-06-12	2023-12-20	Substantially Complete
7	1S	108	Humberside CI	Humberside CI - UPG BAS - TR-21-1623	97	2022-07-01	2023-05-31	Substantially Complete
7	1S	108	Indian Road Crescent Jr. PS	Indian Road JPS-PNT Hallway WL12-179	4	2024-09-15	2024-12-01	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
7	1S	108	Indian Road Crescent Jr. PS	Indian Rd JPS-RPLWindowsDoors-TR-22-1036	97	2024-03-11	2024-08-31	Substantially Complete
7	1S	108	Keele Street PS & City Community Centre	Keele st PS-INS 48ft MetalFence WL12-215	4	2024-10-31	2024-12-15	In Progress
7	1S	108	Keele Street PS & City Community Centre	Keele St PS-Install Projector in Gym	95	2024-06-24	2024-11-05	In Progress
7	1S	107	King George Jr. PS	King George JPS-RPL Roofing-TR-23-0939	60	2024-07-23	2024-12-15	In Progress
7	1S	108	Lucy McCormick School Senior	Lucy McCormick-RPLAmphitheatre-TR18-0571	85	2023-02-28	2025-01-15	In Progress
7	1S	108	Lucy McCormick School Senior	Lucy McCormick PS-PNT Gym-WL12-187	4	2024-09-30	2024-11-30	In Progress
7	1S	108	Lucy McCormick School Senior	Lucy McCormick-RPLWndwsDoorOpr-TR22-0321	97	2024-07-02	2024-10-15	Substantially Complete
7	1S	108	Lucy McCormick School Senior	Lucy McCormick-OfficePartition-TR20-0524	3	2024-09-13	2025-04-30	Tender / Pricing
7	1S	109	Parkdale Collegiate Institute	Parkdale CI-RPL Asphalt Areas-TR-21-0211	2	2024-08-07	2026-01-17	In Design
7	1S	109	Parkdale Collegiate Institute	Parkdale CI-RPL AHU-TR-21-1205	97	2023-07-01	2024-02-20	Substantially Complete
7	1S	109	Parkdale Jr. & Sr. PS	Parkdale JSPS-RPLEntryAsphalt-TR-24-0714	2	2024-08-07	2025-12-19	In Design
7	1S	109	Parkdale Jr. & Sr. PS	Parkdale J PS-INS CardAcc-TR-23-1172	95	2023-12-06	2024-11-04	In Progress
7	1S	109	Parkdale Jr. & Sr. PS	Parkdale JSPS-PNT Library-WL12-192	50	2024-10-07	2024-11-27	In Progress
7	1S	109	Parkdale Jr. & Sr. PS	Parkdale JSPS-RPL JrPlayEquip-TR-23-0654	40	2024-09-28	2024-12-16	In Progress
7	1S	109	Parkdale Jr. & Sr. PS	Parkdale SPS-UPG ERGenerator-TR-20-0118	97	2021-03-15	2023-07-15	Substantially Complete
7	1S	109	Parkdale Jr. & Sr. PS	Parkdale Jr PS-RPL Chiller-TR-23-0734	3	2024-10-09	TBD	Tender / Pricing
7	1S	107	Runnymede CI/Mountview Alt School	Runnymede CI-RPLCondensingUnit-TR23-0682	2	2023-06-23	TBD	In Design
7	1S	107	Runnymede CI/Mountview Alt School	Runnymede CI-UPGLightsT8toLED-TR21-0141	97	2024-07-01	2024-08-31	Substantially Complete
7	1S	107	Runnymede CI/Mountview Alt School	Runnymede CI-ResurfacePrkngLot-TR21-1747	97	2024-07-01	2024-08-31	Substantially Complete
7	1S	107	Runnymede CI/Mountview Alt School	Runnymede CI-RPL AHU-TR-22-0599	3	2024-09-10	TBD	Tender / Pricing
7	1S	108	Runnymede Jr. & Sr. PS	Runnymede JSPS-RPL Roof-TR-23-0933	2	2024-09-11	TBD	In Design
7	1S	108	Runnymede Jr. & Sr. PS	Runnymede JSPS-RPLRoofConcFrameTR22-0820	80	2023-05-01	2025-07-15	In Progress
7	1S	108	Runnymede Jr. & Sr. PS	Runnymede JSPS-INS 2CardAccess-TR24-0617	4	2024-10-28	2025-01-24	In Progress
7	1S	108	Runnymede Jr. & Sr. PS	Runnymede PS -RPLBurner1<(><)>2TR-21-18	99	2020-05-18	2022-12-31	Substantially Complete
7	1S	108	Runnymede Jr. & Sr. PS	Runnymede PS-RPLPA IHP System-TR-22-0547	97	2023-07-01	2024-02-20	Substantially Complete
7	1S	108	Swansea Jr. & Sr. PS	Swansea PS-IMP Ventilation-TR-21-0063	2	2021-01-26	2022-11-18	In Design
7	1S	108	Swansea Jr. & Sr. PS	Swansea JSPS-RPL WindowsPH1-TR-23-1063	2	2024-08-02	2025-01-31	In Design
7	1S	108	Swansea Jr. & Sr. PS	Swansea PS-INS VCT Flooring-WL12-136	4	2024-07-29	2024-11-30	In Progress
7	1S	108	Swansea Jr. & Sr. PS	Swansea JSPS-RPL AHUs-TR-21-1245	97	2023-06-19	2024-10-31	Substantially Complete
7	1S	107	Warren Park Jr. PS	Warren Park JPS-Revitalize LIB-TR18-1064	2	2023-05-25	2025-01-17	In Design
7	1S	107	Warren Park Jr. PS	Warren Park JPS-UPGVentilation-TR21-1215	90	2023-07-03	2024-12-15	In Progress
7	1S	107	Warren Park Jr. PS	Warren Park JPS-PNT Classrooms-WL12-200	4	2025-03-10	2025-03-28	In Progress
7	1S	107	Warren Park Jr. PS	Warren Park-UPGParkLotPlayAreaTR-23-0340	85	2024-07-01	2024-11-21	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech-UPGHeatPump-TR-24-0083	2	2024-10-08	2024-11-01	In Design
7	1S	108	Western Tech. & Comm. School	Western tech-RPL PA& IHPSys-TR-24-0744	2	2024-07-30	2025-03-28	In Design
7	1S	108	Western Tech. & Comm. School	Western TechCI-UPG ERGenerator-TR20-0116	80	2021-03-15	2025-01-15	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech CI-RPL 2 AHU-TR-21-1199	90	2023-07-01	2025-01-15	In Progress
7	1S	108	Western Tech. & Comm. School	TheStudentSchool-PaintHallways-WL10-231	4	2024-08-01	2024-11-30	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech-Paint Hallways-WL10-241	4	2024-09-01	2024-10-30	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech CI-RESTFacadePH4-TR21-1365	75	2024-06-01	2024-12-31	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech-RPL Deck & Roof-TR21-1671	95	2023-07-03	2025-01-15	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech CI-RPL 2 AHU-TR-21-1199	90	2023-07-01	2025-01-15	In Progress
7	1S	108	Western Tech. & Comm. School	Ursula Franklin - UPG wall fin WL11-191	4	2024-02-28	2024-12-15	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech CI -PAINT var rms WL11-194	4	2024-09-01	2024-10-30	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech-INS Door OrnWall WL12-079	4	2025-01-31	2025-02-28	In Progress
7	1S	108	Western Tech. & Comm. School	Ursula Franklin-INS StageDrapes-WL12-099	4	2024-11-04	2025-01-30	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech-INSAudtmWndwDrapes-WL12-102	20	2024-11-04	2025-02-01	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech-INSNetworkCams-TR-23-0925	95	2023-11-07	2025-01-30	In Progress
7	1S	108	Western Tech. & Comm. School	Western Tech -REST 3 W'rooms-TR-24-0319	4	2024-11-15	2025-03-30	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
7	1S	108	Western Tech. & Comm. School	Western Tech-RPL DustCollector-TR21-1540	97	2023-07-01	2023-11-20	Substantially Complete
7	1S	108	Western Tech. & Comm. School	Western Tech-INSGarageIntercomTR-24-0001	3	2024-11-05	2025-04-30	Tender / Pricing
7	1S	108	Western Tech. & Comm. School	Western Tech CI-SteamToHW Ph1-TR23-0251	3	2024-09-10	2025-12-30	Tender / Pricing
7	1S	108	Western Tech. & Comm. School	Western CTI-RPLParkingLights-TR-24-0117	3	2024-11-05	2025-04-30	Tender / Pricing
8	1N	106	Allenby Junior Public School	Allenby Jr PS-UPGBASMonitor-TR-24-0413	10	2024-06-24	2024-12-30	In Progress
8	1N	106	Allenby Junior Public School	Allenby JPS - PNT off/nurse rm WL12-165	4	2024-09-30	2024-12-15	In Progress
8	1N	106	Allenby Junior Public School	Allenby JPS-SlopeStabilization-TR20-0568	97	2023-07-02	2024-07-02	Substantially Complete
8	1N	106	Allenby Junior Public School	Allenby JPS - Repave Pkg Lot -TR-19-0431	3	2024-11-29	2025-08-30	Tender / Pricing
8	1N	106	Armour Heights Public School	Armour Heights PS-REST Facade-TR-23-0470	2	2023-05-04	2023-12-15	In Design
8	1N	106	Armour Heights Public School	Armour Hts PS-RPLPlay&ParkingAsph-TR24-0781	2	2024-08-08	2025-02-15	In Design
8	1N	106	Armour Heights Public School	Armour Heights-Paint1stFLHallwy-WL10-191	80	2024-10-01	2024-10-30	In Progress
8	1N	106	Bannockburn Public School	Bannockburn-UPGInteriorFinishesTR22-0862	85	2023-06-09	2024-12-31	In Progress
8	1N	106	Bannockburn Public School	Bannockburn PS-RPLMechSystems-TR22-0862	85	2023-06-09	2024-12-30	In Progress
8	1N	106	Bannockburn Public School	Bannockburn-RPLPlay&ParkingAsph-TR22-0862	85	2023-06-09	2024-12-31	In Progress
8	1N	106	Baycrest PS	Sandford Fleming-RPL A/C Gym-TR-24-0682	2	2024-07-05	2025-08-31	In Design
8	1N	106	Baycrest PS	SirSandfordFleming-RPLHtgPlant-TR22-0489	90	2024-05-15	2025-03-30	In Progress
8	1N	106	Baycrest PS	SirSandfordFleming-SiteImprvmt-TR19-1357	97	2024-07-01	2024-09-30	Substantially Complete
8	1S	110	Brown Jr PS & City Community Centre	Brown JPS-UPGVentilationSystemTR-22-1186	95	2024-07-02	2025-05-30	In Progress
8	1S	107	Cedarvale Community School	Cedarvale CS-INVClusterColumn-TR-24-0552	2	2024-08-08	2025-03-28	In Design
8	1S	107	Cedarvale Community School	Cedarvale CS-RPLExtStorgeDoors-TR24-0970	4	2024-10-28	2024-12-02	In Progress
8	1S	107	Cedarvale Community School	Cedarvale CS-RPL AHUs-TR-20-0626	99	2022-06-30	2023-09-27	Substantially Complete
8	1S	110	Cottingham Jr. Public School	Cottingham JPS-RPLSiporexRoof-TR21-1375	2	2024-10-30	2025-08-31	In Design
8	1S	110	Cottingham Jr. Public School	Cottingham PS-PNT RM3,5,7 WL12-168	4	2024-10-30	2024-12-30	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	DeerPark PS-RPLBranchBreakerTR24-0790	2	2024-10-23	2024-10-31	In Design
8	1S	110	Deer Park Jr. & Sr. PS	Deer Park-RPLHydroVaultConcreteTR21-1031	95	2023-02-20	2024-12-30	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	Deer Park JSPS-UPG Steam to HW-TR22-0415	15	2023-05-17	2025-10-01	In Progress
8	1S	110	Deer Park Jr. & Sr. PS	Deer Park PS-RPL Siporex+Roof-TR-21-1377	97	2024-06-10	2024-09-30	Substantially Complete
8	1N	106	Eglinton Jr PS	Eglinton JPS - RPL Roofing- TR-23-0504	2	2024-07-11	2024-12-31	In Design
8	1N	106	Eglinton Jr PS	Eglinton PS-RPL AHU DX Coils-TR-23-0859	4	2024-07-23	2025-05-30	In Progress
8	1S	107	Fairbank Public School	Fairbank PS-RPL Roofing-TR-24-0659	2	2024-09-26	2025-03-30	In Design
8	1S	107	Fairbank Public School	Fairbank PS-INS A1 EntrySystem-TR24-0630	4	2024-12-16	2025-03-14	In Progress
8	1S	107	Fairbank Public School	Fairbank PS- RPL PA System-TR-22-1278	3	2024-09-13	2025-12-30	Tender / Pricing
8	1N	106	Flemington Public School	Flemington PS UPG ParkingLot TR17-0776	60	2024-07-01	2024-12-31	In Progress
8	1N	106	Flemington Public School	Flemington PS- RPL PA System-TR-22-1277	95	2024-04-01	2025-01-24	In Progress
8	1S	107	Forest Hill CI	Forest Hill CI-RPLMainStageFL-TR22-0285	5	2024-07-30	2025-03-30	In Progress
8	1S	107	Forest Hill CI	Forest Hill CI-RPLPoolHeatExch-TR23-0192	55	2024-10-03	2025-02-27	In Progress
8	1S	107	Forest Hill CI	Forest Hill CI-UPG ERGenFuelSysTR20-0136	99	2022-02-25	2022-07-05	Substantially Complete
8	1S	107	Forest Hill CI	Forest Hill CI-RPLParkLotAspht-TR22-0921	99	2023-06-30	2024-05-16	Substantially Complete
8	1S	107	Forest Hill Jr. & Sr. PS	Forest HillPS-UPGAuditoriumSeatTR19-0313	2	2024-03-21	2024-11-30	In Design
8	1S	107	Forest Hill Jr. & Sr. PS	Forest Hill PS-PNT Bsmnt Hillwy WL12-174	4	2024-09-30	2024-12-01	In Progress
8	1S	107	Forest Hill Jr. & Sr. PS	Forest Hill PS-RPL Catch Basin-TR24-0443	4	2024-11-30	2025-02-28	In Progress
8	1N	106	Glen Park Public School	Glen Park PS-RPLMultiZoneAHU-TR-23-0743	2	2024-11-20	2025-08-31	In Design
8	1N	106	Glen Park Public School	Glen Park PS - INS Blinds - WL12-253	4	2024-12-02	2024-12-27	In Progress
8	1N	106	Glenview Sr. PS	Glenview SPS- PNT Main Office WL12-175	4	2024-10-30	2024-12-30	In Progress
8	1S	108	Hillcrest Community School	Hillcrest CS-UPGSteamToHW&AHU-TR-24-0313	2	2024-10-25	TBD	In Design
8	1S	108	Hillcrest Community School	Hillcrest CS-RPL FASystems-TR-24-0372	2	2024-07-10	2024-12-20	In Design
8	1S	108	Hillcrest Community School	Hillcrest CS-RPL South Fence -TR22-0304	90	2024-05-04	2024-10-31	In Progress
8	1S	108	Hillcrest Community School	Hillcrest CS-RPL PV Inverter-TR-23-0979	10	2024-10-01	2024-11-30	In Progress
8	1S	108	Hillcrest Community School	Hillcrest CS-RPLArtificialTurf-TR23-0596	70	2024-07-08	2024-10-31	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
8	1S	110	Hodgson MS	Vaughan Rd-UPG B/F+Stair Lift-TR-21-1682	2	2022-11-04	2024-12-20	In Design
8	1S	110	Hodgson MS	Vaughn Road-RPL PoolDHWSystem-TR-24-0272	2	2024-09-12	2025-03-03	In Design
8	1S	110	Hodgson MS	Vaughan RdLC-RPL54WindowsPH2-TR-23-0415	4	2024-11-18	2025-02-03	In Progress
8	1S	110	Hodgson MS	Vaughan RdLC-RPLPoolFacade-TR-22-1407	97	2023-05-01	2024-04-01	Substantially Complete
8	1S	110	Hodgson MS	Vaughan Rd - RPL Ceilings - TR-22-1377	97	2023-05-01	2024-05-01	Substantially Complete
8	1S	108	Humewood Community School	Humewood CS-RPL Roofing-TR-24-0901	2	2024-09-26	2025-03-30	In Design
8	1S	108	Humewood Community School	Humewood CS-Revitalize Library-TR23-1129	2	2024-10-09	2025-02-14	In Design
8	1S	108	Humewood Community School	Humewood CS-RPLFASystems-TR-24-0373	2	2024-06-07	2024-12-20	In Design
8	1S	108	Humewood Community School	Humewood CS-RPLAsphalt&IMPSiteTR-24-0948	2	2024-10-10	2025-11-28	In Design
8	1S	108	Humewood Community School	Humewood CS-INS Flagpole WL12-213	50	2024-10-30	2024-11-27	In Progress
8	1S	108	Humewood Community School	Humewood CS-PaintStudentWshrms-TR23-1212	4	2025-01-06	2025-01-31	In Progress
8	1S	108	Humewood Community School	HumewoodCS-RPLCatchBasinSectionTR24-0233	40	2024-04-05	2024-12-30	In Progress
8	1S	108	Humewood Community School	Humewood CS-RPLExit7 Stairs TR-18-1411	4	2025-03-10	2025-05-16	In Progress
8	1S	108	J.R. Wilcox Community School	JR Wilcox CS-UPGPlayArea&Equip-TR22-0913	70	2024-02-25	2025-04-30	In Progress
8	1S	108	J.R. Wilcox Community School	J R Wilcox CS-RPLExit 1 StairsTR-24-0049	4	2025-03-10	2025-05-16	In Progress
8	1S	108	J.R. Wilcox Community School	JR Wilcox CS-UPG FieldDrainage-TR24-0807	4	2024-09-23	2025-06-30	In Progress
8	1S	108	J.R. Wilcox Community School	J R Wilcox CS-RESTFacadeColumn-TR21-1557	97	2022-06-01	2023-08-30	Substantially Complete
8	1N	106	John Polanyi CI / Bathurst Heights LC	John Polanyi-PipeAbatementTR-24-0165	75	2024-03-11	2024-11-04	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights LC	John Polanyi-UPGInteriorFinshes-TR22-1177	80	2024-03-15	2025-03-30	In Progress
8	1N	106	John Polanyi CI / Bathurst Heights LC	John Polanyi-RPLPoolPumps-TR-21-0999	97	2019-08-13	2024-09-30	Substantially Complete
8	1N	106	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-RelocateContED-TR22-1177	97	2024-02-01	2024-03-31	Substantially Complete
8	1N	106	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-RPL PA System-TR-22-1118	2.5	2024-09-16	2025-03-31	Tender / Pricing
8	1N	106	John Polanyi CI / Bathurst Heights LC	John Polanyi CI-INSNetworkCams-TR24-0498	3	2024-09-09	2025-02-28	Tender / Pricing
8	1N	106	John Ross Robertson Jr. PS	John Ross Robertson-UPGSteamHW-TR22-0577	96	2022-06-29	2024-12-30	In Progress
8	1N	106	John Ross Robertson Jr. PS	JohnRossRobertson-RPLSwitchb'd-TR21-1464	99	2023-05-06	2024-05-23	Substantially Complete
8	1N	106	John Wanless Junior PS	John Wanless PS-UPGBASMonitor-TR-24-0425	10	2024-06-24	2024-12-30	In Progress
8	1N	106	John Wanless Junior PS	John Wanless - RPL Fence - TR-22-1178	97	2024-06-06	2024-09-19	Substantially Complete
8	1N	106	Joyce Public School	Joyce PS - RPL PA System-TR-23-0045	97	2024-04-01	2024-10-31	Substantially Complete
8	1N	106	Lawrence Park CI	Lawrence Park CI-INS Doors Gym-TR20-0152	2	2024-09-11	2024-12-12	In Design
8	1N	106	Lawrence Park CI	Lawrence Pk CI-RPLTrack+Blcher-TR21-1593	2	2024-08-28	2025-03-30	In Design
8	1N	106	Lawrence Park CI	Lawrence ParkCI-RPLPoolTank-TR-23-0014	65	2023-05-23	2024-12-24	In Progress
8	1N	106	Lawrence Park CI	Lawrence Park CI-Pnt Off/rads WL12-185	4	2024-10-15	2024-12-30	In Progress
8	1N	106	Lawrence Park CI	Lawrence Park CI-RPL Roofing-TR-23-0459	50	2024-08-30	2025-05-15	In Progress
8	1N	106	Lawrence Park CI	Lawrence ParkCI-RPLSteamToHW-TR-23-0247	65	2023-09-07	2025-09-30	In Progress
8	1N	106	Lawrence Park CI	Lawrence ParkCI-RPLFacadeWindwTR21-1326	99	2022-07-01	2023-07-31	Substantially Complete
8	1N	106	Lawrence Park CI	Lawrence Park CI-RevitalizeLIB-TR23-0449	3	2024-10-17	2025-08-30	Tender / Pricing
8	1S	108	McMurrich Junior Public School	McMurrich JrPS-RPLSiporexRoof-TR21-1386	2	2024-11-29	2025-12-30	In Design
8	1S	108	McMurrich Junior Public School	McMurrichPS-INS A1+3SubStn-TR-23-1069	95	2023-11-03	2024-11-22	In Progress
8	1S	108	McMurrich Junior Public School	McMurrich JPS-RPLAsphaltArea-TR-19-1285	90	2024-06-30	2025-06-30	In Progress
8	1S	108	McMurrich Junior Public School	Winona Drive-RPLEntryConcreteTR-19-0914	99	2021-07-02	2024-05-29	Substantially Complete
8	1S	107	North Preparatory Junior PS	North Preparatory-RPLWaterproofTR20-0527	90	2024-03-25	2024-10-31	In Progress
8	1S	107	North Preparatory Junior PS	North Preparatory-Paint Rooms-TR-24-0223	95	2024-07-02	2024-12-23	In Progress
8	1S	107	North Preparatory Junior PS	North Preparatory-RPL Windows-TR-21-1351	99	2022-10-01	2024-02-22	Substantially Complete
8	1N	106	North Toronto CI	North Toronto CI-RPLGlycolSys-TR-23-0609	4	2023-06-14	TBD	In Progress
8	1N	106	Oriole Park Junior PS	Oriole Park PS-INS Roof Ladders-WL12-218	50	2025-03-31	2025-06-01	In Progress
8	1N	106	Oriole Park Junior PS	Oriole Park-RPL BoilerTank-TR-23-0296	4	2024-10-31	2025-01-31	In Progress
8	1N	106	Oriole Park Junior PS	Oriole Park JPS-RPLInteriorDrs-TR19-1401	99	2021-07-01	2022-12-15	Substantially Complete
8	1N	106	Oriole Park Junior PS	Oriole Park JPS -RPLPA System-TR-22-1246	99	2024-03-01	2024-05-09	Substantially Complete
8	1S	107	West Preparatory Junior PS	West PrepPS-RPLStairs&Columns-TR-24-0239	2	2024-08-15	2025-01-31	In Design

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
8	1S	107	West Preparatory Junior PS	West Preparatory-UPGBASMonitor-TR24-0438	10	2024-06-24	2024-12-30	In Progress
8	1S	107	West Preparatory Junior PS	WestPreparatory-RPLHeatingPlantTR21-1198	99	2022-01-26	2023-12-01	Substantially Complete
8	1S	107	West Preparatory Junior PS	West Preparatory-RPL LIBCeiling-TR21-1128	97	2024-06-15	2024-08-27	Substantially Complete
8	1S	107	West Preparatory Junior PS	West Preparatory-RPLDistribEquip-TR22-1114	99	2023-03-30	2024-07-12	Substantially Complete
8	1S	108	Winona Drive Senior PS	Winona DriveSPS-RPLSiporexRoof-TR21-1407	2	2024-11-29	2025-12-30	In Design
8	1S	108	Winona Drive Senior PS	Winona Drive-UST Remediation23TR-22-1065	20	2022-09-01	2024-12-31	In Progress
8	1N	106	Yorkdale Secondary School	Yorkdale SS - Revitalize LIB -TR-23-0382	2	2023-04-28	2024-10-31	In Design
8	1N	106	Yorkdale Secondary School	Yorkdale SS-PNT Main Hallway-WL12-205	95	2024-09-03	2024-11-27	In Progress
8	1N	106	Yorkdale Secondary School	Yorkdale SS-S/I Cork Boards-DisplayCases	80	2024-06-15	2024-10-31	In Progress
8	1N	106	Yorkdale Secondary School	Yorkdale SS-RESTChimney&Mason-TR-24-0113	4	2024-04-19	2025-01-30	In Progress
8	1N	106	Yorkdale Secondary School	Yorkdale SS-RPLBradleyFountainsTR24-0017	85	2024-06-03	2024-12-30	In Progress
8	1N	106	Yorkdale Secondary School	Yorkdale ALC-RPL RTU Room157-TR-23-0837	4	2023-08-30	TBD	In Progress
8	1N	106	Yorkdale Secondary School	Yorkdale SS-RPL PA System-TR-22-0580	90	2024-04-01	2024-12-31	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-RPLPavingStones-TR20-0803	2	2023-06-02	2024-12-17	In Design
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-RPLClustColumn-TR-22-0994	75	2023-12-07	2024-12-30	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	AlexanderMuir - RPL Fence GIF-TR-23-1125	4	2024-12-05	TBD	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Alexander Muir G-Move Lockers-WL12-110	75	2024-09-16	2024-10-30	In Progress
9	1S	109	Alexander Muir/Gladstone / The Grove CS	AlexanderMuirGladst-RPLWindows-TR21-0042	97	2021-09-24	2024-03-30	Substantially Complete
9	1S	109	Alexander Muir/Gladstone / The Grove CS	Alexander Muir-SteamtoHW-TR-23-0427	3	2024-06-20	2024-12-20	Tender / Pricing
9	1S	109	Alpha Alternative JS/Oasis Altern. SS	ALPHA Alternat JS-RPL Roofing-TR-22-1410	80	2024-07-01	2024-12-31	In Progress
9	1S	108	Brock Public School	Brock PS-INSArtificialTurf -TR-24-0724	2	2024-08-07	2026-01-17	In Design
9	1S	108	Brock Public School	Brock PS-RESFacade&SkylightPH1-TR20-0201	97	2022-05-21	2023-01-30	Substantially Complete
9	1S	108	Carleton Village J&S Sports & Wellness	Carleton Village-RPL Roof-TR-22-0854	4	2024-09-17	2025-08-31	In Progress
9	1S	108	Carleton Village J&S Sports & Wellness	Carleton Village - RPL AHU - TR-23-0311	5	2024-12-14	2025-08-31	In Progress
9	1S	108	Carleton Village J&S Sports & Wellness	Carleton Village-INS SecurFenceTR-24-0538	4	2024-12-01	2025-01-31	In Progress
9	1S	109	Charles G Fraser Jr PS (West End Creche)	Charles G Fraser-PaintStairwell-WL10-251	4	2022-12-01	2024-11-30	In Progress
9	1S	109	Charles G Fraser Jr PS (West End Creche)	Charles G Fraser-JPS-RPL AHUS-TR-22-0424	75	2023-04-30	2024-12-30	In Progress
9	1S	110	Contact Alternative School	Contact Alt-UPG Paint Main Office-WL9	97	2024-07-05	2024-08-31	Substantially Complete
9	1S	108	Dewson Street Junior PS	Dewson PS-Resurface Court Area-TR19-0006	2	2021-10-18	2025-01-31	In Design
9	1S	108	Dewson Street Junior PS	Dewson PS- REST 2nd flr walls WL11-157	90	2024-03-01	2024-12-30	In Progress
9	1S	108	Dewson Street Junior PS	Dewson PS-PaintExteriorCanopy3-TR21-1586	4	2024-12-01	2024-12-30	In Progress
9	1S	108	Dewson Street Junior PS	Dewson PS-RPL HeatingPlant-TR-23-0316	50	2024-06-10	2024-12-30	In Progress
9	1S	108	Dovercourt Public School	Dovercourt PS - RPL Gym Floor-TR-24-0132	2	2024-08-08	2025-03-10	In Design
9	1S	108	Dovercourt Public School	DovercourtPS -REST wall fnshs WL11-158	80	2024-07-04	2024-12-15	In Progress
9	1S	108	Dovercourt Public School	Dovercourt PS-RPL Gym Ceiling-TR-21-1132	97	2023-06-07	2024-09-30	Substantially Complete
9	1S	108	Dovercourt Public School	Dovercourt PS-Steam to HW-TR-23-0317	3	2024-09-10	TBD	Tender / Pricing
9	1S	107	F.H. Miller Jr. PS	FH Miller JPS-INS 25 Blinds-WL12-249	4	2024-11-01	2025-02-28	In Progress
9	1S	107	F.H. Miller Jr. PS	FH Miller PS-RPLSanitaryDrainTR-24-0536	4	2024-12-03	TBD	In Progress
9	1S	107	F.H. Miller Jr. PS	FH Miller JPS - UPG BAS-TR-21-1637	2.5	2024-09-16	TBD	Tender / Pricing
9	1S	107	Fairbank Memorial Comm. School	Fairbank Memorial CS-UPG HVAC-TR-21-1249	90	2022-11-21	2025-06-30	In Progress
9	1S	107	Fairbank Memorial Comm. School	Fairbank Memo - REST wall fnshs WL11-158	4	2023-11-20	2024-11-30	In Progress
9	1S	107	Fairbank Memorial Comm. School	Fairbank Memorial-RPLStormDrainTR24-0289	75	2024-04-15	2024-11-30	In Progress
9	1S	108	General Mercer Jr. PS	General Mercer - REST Bsmt wall WL11-161	4	2025-01-03	2025-02-28	In Progress
9	1S	108	General Mercer Jr. PS	General Mercer JP-INS 16 Blinds-WL12-251	4	2024-11-01	2025-02-28	In Progress
9	1S	108	General Mercer Jr. PS	General Mercer-RPLPASystem-TR-22-0534	97	2023-06-30	2024-05-30	Substantially Complete
9	1S	109	Givins/Shaw Jr. & Sr. PS	Givins/Shaw JSPS-INS 12 Blinds-WL12-252	4	2024-11-01	2025-02-28	In Progress
9	1S	109	Givins/Shaw Jr. & Sr. PS	Givins ShawPS-RPL Fencing TR-22-0328	75	2023-10-02	2024-10-30	In Progress
9	1S	110	Island Pub/Nat. Science School	Island PS-UPG Paint Room-WL9	4	2024-09-01	2024-11-01	In Progress
9	1S	110	Island Pub/Nat. Science School	Island PS-RPL wndw AC in Lbr WL12-214	20	2024-10-15	2024-12-30	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
9	1S	110	Island Pub/Nat. Science School	Island PS-REST Roof Canopy-TR-23-0575	15	2025-03-01	2025-04-01	In Progress
9	1S	109	Niagara Street Junior PS	Niagara Street PS-RPLElevator-TR-22-1357	2	2024-06-07	2024-12-13	In Design
9	1S	109	Niagara Street Junior PS	Niagara St PS-RPL Stairs Exit 4-WL12-023	4	2024-12-01	2024-12-31	In Progress
9	1S	109	Niagara Street Junior PS	Niagara St JPS-RPLParkLotAspht-TR19-0665	3	2024-10-21	TBD	Tender / Pricing
9	1S	108	Oakwood Collegiate Institute	Oakwood CI-RESTMasonryExit1A-TR-21-0396	2	2024-01-19	2025-01-30	In Design
9	1S	108	Oakwood Collegiate Institute	Oakwood CI-RPLWindow&DoorsPH2TR-23-0691	2	2023-12-05	2024-12-19	In Design
9	1S	108	Oakwood Collegiate Institute	Oakwood CI-UPGLightsT8toLED-TR21-0140	5	2024-11-15	2025-08-31	In Progress
9	1S	108	Oakwood Collegiate Institute	Oakwood CI-RPL SuportBeam -TR-22-1379	5	2024-10-21	2024-12-15	In Progress
9	1S	108	Oakwood Collegiate Institute	Oakwood CI-RPL Windows PH1-TR-22-0910	97	2023-07-04	2024-08-30	Substantially Complete
9	1S	109	Ogden Junior Public School	Ogden PS-Paint 2nd Fl Hallway-WL11-177	4	2024-03-01	2025-02-28	In Progress
9	1S	109	Ogden Junior Public School	OgdenJPS-UPG BFCorridorSys-TR17-2179	99	2019-05-01	2021-09-30	Substantially Complete
9	1S	108	Ossington/Old Orchard Jr. PS	Ossington/OldOrch-INS BballNet-TR23-1117	2	2024-11-01	2024-12-15	In Design
9	1S	108	Ossington/Old Orchard Jr. PS	Ossington/Old Orch-UPG SteamHW-TR22-0429	75	2024-05-15	2024-12-30	In Progress
9	1S	108	Ossington/Old Orchard Jr. PS	Ossington/Old Orchard-RPL AHU-TR-22-0430	50	2024-05-15	2024-12-30	In Progress
9	1S	108	Ossington/Old Orchard Jr. PS	Ossington/Old-RPL Door/Frame2B-TR24-0247	4	2024-10-28	2025-02-15	In Progress
9	1S	108	Pauline Junior Public School	Pauline JPS-RPLMainDistribution-TR22-1113	2	2022-10-27	2025-03-28	In Design
9	1S	108	Pauline Junior Public School	Pauline JPS-INS 2CardAccess-TR24-0621	4	2024-10-28	2025-01-24	In Progress
9	1S	108	Pauline Junior Public School	Pauline PS-RPLMainWaterLine-TR-24-0585	20	2024-10-14	2024-12-31	In Progress
9	1S	108	Pauline Junior Public School	Pauline JPS-CondensingUnitReplTR-16-1751	99	2017-05-01	2018-01-30	Substantially Complete
9	1S	108	Perth Avenue Junior PS	Perth Ave PS-RPL Roof+Siporex-TR-22-0051	90	2023-07-04	2025-01-30	In Progress
9	1S	108	Perth Avenue Junior PS	Perth Ave JPS-INS A1Intercom-TR-23-0288	80	2023-06-26	2024-11-04	In Progress
9	1S	108	Perth Avenue Junior PS	Perth Ave PS-IMP wall finishes WL11-181	4	2024-01-15	2024-12-30	In Progress
9	1S	108	Rawlinson Community School	Rawlinson CS-RPLStairRailings TR23-1165	2	2024-10-23	2025-08-31	In Design
9	1S	108	Rawlinson Community School	Rawlinson PS - REST lockers WL11-182	80	2024-01-30	2024-11-07	In Progress
9	1S	108	Rawlinson Community School	Rawlinson CS-RPL AHU-TR-22-0165	85	2023-07-01	2024-12-15	In Progress
9	1S	108	Rawlinson Community School	Rawlinson CS-Upgrade HVAC-TR-21-1535	97	2022-07-12	2024-08-31	Substantially Complete
9	1S	108	Rawlinson Community School	Rawlinson CS-RPLAsphaltArea - TR-20-0248	97	2023-04-15	2024-02-20	Substantially Complete
9	1S	108	Regal Road Junior PS	Regal Rd-RPLPlaygroundAsphalt-TR23-0050	2	2023-05-11	2025-01-17	In Design
9	1S	108	Regal Road Junior PS	Regal Road PS-RESTFacadePH2-TR-20-0744	87	2021-08-15	2025-01-11	In Progress
9	1S	108	Regal Road Junior PS	Regal Rd JPS-Paint Main Office-WL11-210	80	2024-01-01	2024-12-04	In Progress
9	1S	108	Regal Road Junior PS	Regal Rd-RESTFacade/RplWndwPH3-TR23-0184	90	2024-07-01	2024-12-15	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS - Paint Var Rooms WL11-186	4	2024-01-15	2025-01-30	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS-RPL Heating Plant-TR-23-0057	25	2023-09-06	2024-12-30	In Progress
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS-RPL FA System-TR-18-1231	99	2023-04-01	2024-10-31	Substantially Complete
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS-RPL Roofing-TR-23-0462	3	2024-09-11	TBD	Tender / Pricing
9	1S	109	Ryerson Comm. Sch. Jr. & Sr.	Ryerson CS-RPL PlayEquip+Class-TR23-0692	3	2024-09-12	TBD	Tender / Pricing
9	1S	108	Shirley Street Jr. PS	Shirley St JP-RplSiporxDckRoof-TR21-1391	97	2022-07-21	2024-03-29	Substantially Complete
9	1S	109	The Waterfront School	Waterfront School-RPL MainPath-TR22-1240	2	2022-11-03	2025-03-30	In Design
10	1S	110	Beverly R PS	Beverly St PS- IMP stairways WL11-151	4	2023-11-12	2024-12-15	In Progress
10	1S	110	Central Technical School	Central Tech-RPL Roof BldgA-TR-21-1496	75	2024-05-20	2025-03-30	In Progress
10	1S	110	Central Technical School	Central Tech-INSFoyerDisplayCaseWL11-282	4	2024-05-15	2024-08-10	In Progress
10	1S	110	Central Technical School	Central Tech - RPL Pool Grout-TR-23-0073	4	2025-01-25	2025-03-25	In Progress
10	1S	110	Central Technical School	Central Tech-RESTCeilingRoom113TR24-0885	4	2024-11-11	2024-12-31	In Progress
10	1S	110	Central Technical School	Central Tech-RPL DHW Heaters-TR24-0532	4	2024-11-30	2025-02-28	In Progress
10	1S	110	Central Technical School	Central Tech-REST 3ScienceRms-TR-19-0580	97	2021-04-15	2022-02-15	Substantially Complete
10	1S	110	Central Technical School	Central Tech-RPLWindowMainBldg-TR21-1553	97	2024-03-12	2024-11-30	Substantially Complete
10	1S	110	Central Technical School	Central Tech-Paint Stairwell#1-TR22-0493	97	2024-07-05	2024-08-31	Substantially Complete
10	1S	110	Central Technical School	Central Tech-RPL Steam to HW-TR-21-1173	97	2021-08-23	2024-12-15	Substantially Complete
10	1S	110	Central Technical School	Central Tech-INSNetworkCams-TR24-0495	3	2024-09-09	2025-02-28	Tender / Pricing

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
10	1S	109	Central Toronto Academy	Central Toronto Acdm-PaintFoyer-WL11-212	4	2024-04-01	2025-01-30	In Progress
10	1S	109	Clinton Street Junior PS	Clinton St PS-UPG KgtnPlaygrnd-TR24-0252	2	2024-04-15	2025-01-15	In Design
10	1S	109	Clinton Street Junior PS	Clinton St JPS-RPL AHU-TR-23-0312	50	2024-06-10	2025-04-30	In Progress
10	1S	109	Essex Jr. & Sr. PS	Essex JSPS-RPLSiporexRoof-TR21-1379	2	2024-03-08	2025-01-30	In Design
10	1S	109	Essex Jr. & Sr. PS	Essex JSPS-RPL DDCSystem-TR-23-0421	2	2024-08-29	2024-12-27	In Design
10	1S	109	Essex Jr. & Sr. PS	Essex JSPS-UPGAsphalt+Site-TR-24-0723	2	2024-08-07	2026-01-17	In Design
10	1S	109	Essex Jr. & Sr. PS	Essex JSPS-UPGFieldDrainageTR-24-0458	50	2024-07-05	2024-11-29	In Progress
10	1S	109	Essex Jr. & Sr. PS	Essex JSPS-RPL FA System-TR-22-1274	97	2023-07-04	2024-08-30	Substantially Complete
10	1S	110	Heydon Park SS (New)	Heydon Park SS- REST Hallways WL11-164	4	2025-01-03	2025-02-28	In Progress
10	1S	110	Huron Street Junior PS	Huron Street JPS -RPL Roofing-TR-24-0305	2	2024-07-11	2025-03-30	In Design
10	1S	110	Huron Street Junior PS	Huron StPS-RPL RoofStairsSupp-TR-18-0626	60	2019-06-30	2024-12-31	In Progress
10	1S	110	Huron Street Junior PS	Huron St JPS-RPL Stair Treads-TR-18-0730	65	2024-05-10	2024-12-31	In Progress
10	1S	110	Huron Street Junior PS	Huron St PS-INS White Boards-WL11-246	80	2023-12-15	2025-01-30	In Progress
10	1S	110	Huron Street Junior PS	Huron PS-RPL PlayEquip&AsphaltTR-21-1530	95	2023-05-15	2025-08-30	In Progress
10	1S	110	Inglenook Community HS	Inglenook CS-RPL Fencing TR-23-0591	2	2023-05-25	2025-03-30	In Design
10	1S	110	Inglenook Community HS	Inglenook CS-RPL Steam to HW-TR-21-1202	90	2023-05-15	2024-12-31	In Progress
10	1S	110	Inglenook Community HS	Inglenook Com HS- IMP Stair/Off WL11-168	97	2024-07-05	2024-12-31	Substantially Complete
10	1S	110	Jarvis Collegiate Institute	Jarvis CI-INVWaterInfiltration-TR22-0296	2	2022-07-07	2024-12-31	In Design
10	1S	110	Jarvis Collegiate Institute	Jarvis CI - Paint Gymnasium - TR-23-0402	4	2024-12-01	2024-12-30	In Progress
10	1S	110	Jarvis Collegiate Institute	Jarvis CI-Main Office Reconfiguration	90	2024-01-25	2025-01-30	In Progress
10	1S	110	Jarvis Collegiate Institute	Jarvis CI-RPL Siporex + Roof-TR-23-0338	50	2024-07-01	2024-12-31	In Progress
10	1S	110	Jarvis Collegiate Institute	Jarvis CI-IMP Library-TR-22-1175	97	2023-12-01	2024-10-31	Substantially Complete
10	1S	110	Jarvis Collegiate Institute	Jarvis CI-UPG Steam To HW Ph1-TR-22-0421	97	2022-06-30	2024-07-30	Substantially Complete
10	1S	110	Jarvis Collegiate Institute	Jarvis CI-RPLSteamToHWPh2-TR-23-0248	2.5	2024-09-16	TBD	Tender / Pricing
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum JSPS-RPLWindows-TR-21-0527	2	2021-09-07	2024-12-02	In Design
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-RPLArtificialTurf-TR23-0592	2	2023-05-25	2024-11-29	In Design
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-UPG Steam to HW-TR-22-0409	50	2022-09-06	2025-01-17	In Progress
10	1S	110	Jesse Ketchum Jr. & Sr. PS	Jesse Ketchum-UPG Gym/LunchRm-TR-21-0550	97	2021-06-28	2023-06-30	Substantially Complete
10	1S	109	King Edward Jr. & Sr. PS	King Edward PS-RPL Roofing TR-22-0055	85	2023-09-21	2024-10-31	In Progress
10	1S	109	King Edward Jr. & Sr. PS	King Edward PS-PaintVariousArea-WL11-171	80	2024-02-28	2025-01-30	In Progress
10	1S	110	Lord Dufferin Jr. & Sr. PS	Lord Dufferin PS-PaintMainHalwy-WL11-173	90	2024-01-30	2024-11-30	In Progress
10	1S	110	Lord Dufferin Jr. & Sr. PS	Lord DufferinPS-RPL DHW System-TR24-0681	4	2024-09-30	TBD	In Progress
10	1S	109	Lord Lansdowne Junior Public School	Lord Lansdowne PS-PaintHallway-WL11-174	4	2024-03-15	2024-10-15	In Progress
10	1S	109	Lord Lansdowne Junior Public School	Lord Lansdowne PS-RPL A/C Unit-TR22-1142	3	2024-10-01	TBD	Tender / Pricing
10	1S	110	Market Lane Jr. & Sr. PS	Market Lane JSPS-RPL Roof-TR-23-0942	2	2024-09-11	TBD	In Design
10	1S	109	Orde Street Public School	Orde Street-RPLClustColumPH4-TR-22-1002	75	2023-06-30	2024-12-30	In Progress
10	1S	109	Orde Street Public School	Orde St PS-RESTFacadeWinsowsPH3TR21-0088	97	2022-05-21	2022-12-30	Substantially Complete
10	1S	109	Orde Street Public School	Orde St PS-RPLHeatingPlant-TR-21-1190	97	2020-05-15	2024-03-29	Substantially Complete
10	1S	109	Orde Street Public School	Orde St PS-Paint Office/Doors-WL11-178	97	2024-07-05	2024-10-30	Substantially Complete
10	1S	109	Palmerston Junior PS	Palmerston PS-RPLPlayEquip&AsphTR22-1400	2	2024-07-02	2024-12-17	In Design
10	1S	109	Palmerston Junior PS	Palmerston Ave JPS-UPG SteamHW-TR22-0431	75	2023-06-30	2024-12-30	In Progress
10	1S	109	Palmerston Junior PS	Palmerston Ave JPS-RPL AHU-TR-22-0432	75	2023-06-30	2024-12-30	In Progress
10	1S	109	Palmerston Junior PS	PalmerstonPS-RPLPA IHP System-TR-22-0542	97	2023-06-30	2024-03-29	Substantially Complete
10	1S	110	Rose Avenue Jr. Public School	Rose Ave PS-RPLArtificFieldDsgn-TR22-0895	2	2022-07-29	2025-11-28	In Design
10	1S	110	Rose Avenue Jr. Public School	Rose Ave PS - Paint Var Clsrms WL11-184	4	2024-01-30	2024-09-15	In Progress
10	1S	110	Rosedale Hts Sch of the Arts	Rosedale HtsSOA-RESTParkingDeckTR21-1353	50	2023-07-12	2025-08-31	In Progress
10	1S	110	Rosedale Hts Sch of the Arts	Rosedale Heights SOA-Auditorium Sound Sy	4	2025-01-06	2025-02-28	In Progress
10	1S	110	Rosedale Hts Sch of the Arts	Rosedale Hts SOA-RPL Roofing-TR-23-0469	2.5	2024-09-16	TBD	Tender / Pricing
10	1S	110	Rosedale Jr. Public School	Rosedale JPS-UPGPlayArea&Equip-TR22-0914	99	2023-07-01	2024-10-31	Substantially Complete

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
10	1S	109	West End Alternative/Bickford	Bickford Ctr-RPLCourtyardSlabTR-19-0653	2	2021-10-01	2025-01-21	In Design
10	1S	109	West End Alternative/Bickford	Bickford Centre-INVExtBrckBeam-TR22-0563	75	2024-06-10	2024-12-30	In Progress
10	1S	109	West End Alternative/Bickford	West End Alt-PNT Cafeteria-WL12-201	90	2024-08-26	2024-11-27	In Progress
10	1S	109	West End Alternative/Bickford	Bickford Ctre-RPL DHW Heater-TR-23-0428	4	2024-07-12	2024-12-31	In Progress
10	1S	109	West End Alternative/Bickford	Bickford Ctre-RPL HeatingPlant-TR19-1323	99	2020-06-18	2024-03-29	Substantially Complete
10	1S	110	Whitney Junior Public School	Whitney PS-Revitalize Library-TR-23-1182	2	2024-10-09	2024-12-18	In Design
10	1S	110	Whitney Junior Public School	Whitney JPS-UPG Bsmt+Rm311-TR-22-1151	80	2024-07-02	2024-11-30	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Winchester P-UPGParkPlayAsphaltTR-23-0363	2	2023-04-28	2024-11-29	In Design
10	1S	110	Winchester Jr. & Sr. PS	Winchester -RPLMillworkFinishesTR24-0976	2	2024-10-22	TBD	In Design
10	1S	110	Winchester Jr. & Sr. PS	Winchester PS-IMP KqtnRm+Wshrm-TR22-1093	90	2024-03-25	2024-12-31	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Winchester PS-INSCurtainWall-TR-24-0982	4	2025-04-11	2025-04-30	In Progress
10	1S	110	Winchester Jr. & Sr. PS	Winchester JSPS-RPL Roof-TR-22-1328	97	2023-07-01	2024-11-30	Substantially Complete
11	1N	106	Bedford Park Public School	Bedford Park-RESTCeiling&Walls-TR24-0244	4	2025-01-27	2025-03-17	In Progress
11	1N	106	Bedford Park Public School	Bedford Park PS-RPL Roof-TR-22-0832	97	2023-12-14	2024-09-30	Substantially Complete
11	1N	106	Bedford Park Public School	Bedford Park PS-RPLBrickPaving-TR20-0189	99	2023-06-30	2024-02-14	Substantially Complete
11	2N	214	Bennington Heights ES	BenningtonHts-UPGBASMonitor-TR-24-0415	10	2024-06-24	2024-12-30	In Progress
11	2N	214	Bennington Heights ES	BenningtonPS-RPLCurtainWall-TR-24-0803	4	2024-11-18	2025-01-06	In Progress
11	2N	214	Bessborough Drive ES	Bessborough Dr-RPLJrPlayEquip-TR23-0649	2	2024-09-15	2025-03-14	In Design
11	2N	214	Bessborough Drive ES	Bessborough Dr-UPG SteamHW+BAS-TR22-0265	97	2023-05-15	2024-03-31	Substantially Complete
11	2N	214	Bessborough Drive ES	Bessborough D-RPL RTUArtRoom-TR-23-0538	97	2024-02-05	2024-09-30	Substantially Complete
11	1N	106	Blythwood Junior Public School	Blythwood PS-RESClusterColumn-TR24-0530	2	2024-08-02	2024-12-20	In Design
11	1N	106	Blythwood Junior Public School	Blythwood JPS-RPLFASystems-TR-24-0367	2	2024-06-07	2024-12-20	In Design
11	2N	213	Denlow Public School	Denlow PS-UPGSouthDrainageTR-22-1127	97	2024-04-15	2024-09-04	Substantially Complete
11	2N	213	Dunlace Public School	Dunlace PS-INS VCT in Hallway-WL10-059	25	2022-01-25	2024-08-31	In Progress
11	2N	213	Dunlace Public School	Dunlace PS-UPGBASMonitor-TR-24-0418	10	2024-06-24	2024-12-30	In Progress
11	2N	213	Dunlace Public School	Dunlace PS-PNT Corridor WL12-171	4	2025-01-06	2025-01-31	In Progress
11	2N	213	Dunlace Public School	Dunlace PS-RPL Storm Drain-TR-24-0823	4	2024-11-30	2025-02-28	In Progress
11	2N	214	Fraser Mustard Early Learning Academy	Fraser Mustard -RPLsignage - WL11-122	25	2024-06-01	2024-09-01	In Progress
11	2N	213	Harrison Public School	Harrison PS-Repave Prkg Lot-TR-19-1138	99	2023-06-15	2024-07-23	Substantially Complete
11	1S	110	Hodgson Middle School	Hodgson MS - Steam Conversion-TR-21-1206	99	2021-09-21	2024-08-15	Substantially Complete
11	1N	106	John Fisher Junior PS	John Fisher-RPLFieldRetainWalTR-17-0053	2	2017-09-22	2025-01-31	In Design
11	1N	106	John Fisher Junior PS	John Fisher PS-PNT Main Office WL12-256	4	2025-01-27	2025-02-10	In Progress
11	2N	214	Leaside High School	Leaside HS-UPGLightsT8toLED-TR21-0137	70	2024-06-30	2024-12-30	In Progress
11	2N	214	Leaside High School	Leaside HS-RPL Roof-TR-21-1223	90	2023-03-11	2025-08-30	In Progress
11	2N	214	Leaside High School	Leaside HS-INS Projectors Various Rms	95	2024-05-07	2024-12-03	In Progress
11	2N	214	Leaside High School	Leaside HS -RPL Gym Floors-TR24-0250	5	2024-08-01	2025-08-30	In Progress
11	2N	214	Leaside High School	Leaside HS-RPL Condensing Unit-TR22-1189	95	2024-07-02	2025-03-30	In Progress
11	2N	214	Marc Garneau CI	Marc Garneau-RPLCoolingTower-TR-22-0277	95	2023-10-20	2024-08-19	In Progress
11	2N	214	Marc Garneau CI	Marc Garneau CI-RPLPrtbStairs-TR24-0581	75	2024-07-15	2024-12-20	In Progress
11	2N	214	Marc Garneau CI	Marc GarneauCI-PNT Mn/Guid Off WL12-216	4	2025-01-06	2025-01-31	In Progress
11	2N	214	Marc Garneau CI	Marc Garneau CI-RPL AHU-TR-22-0827	50	2024-03-23	2025-01-31	In Progress
11	2N	214	Marc Garneau CI	Marc Garneau CI-INS ProjectorsVariousRms	4	2024-10-01	TBD	In Progress
11	2N	214	Marc Garneau CI	Marc Garneau CI-RPL 13 Basins-TR23-1100	4	2025-02-02	2025-05-31	In Progress
11	2N	214	Marc Garneau CI	Marc Garneau-RPL BASControls-TR-19-1272	99	2021-06-03	2024-02-14	Substantially Complete
11	2N	214	Marc Garneau CI	Marc Garneau-UPGLightsT8toLED-TR21-0138	3	2024-09-09	2025-08-22	Tender / Pricing
11	2N	214	Marc Garneau CI	Marc Garneau CI-RPLGymCurtain-TR-23-1183	3	2024-07-01	2024-12-31	Tender / Pricing
11	2N	214	Marc Garneau CI	Marc Garneau CI-RPLChair Lift-TR-23-0060	3	2024-09-17	2024-12-31	Tender / Pricing
11	2N	214	Marc Garneau CI	Marc Garneau CI-INSNetworkCams-TR24-0497	3	2024-09-09	2025-02-28	Tender / Pricing
11	1S	110	Maurice Cody Jr. Public School	Maurice Cody JPS-RevitalizeLIB-TR23-0372	2	2024-11-28	TBD	In Design

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
11	1S	110	Maurice Cody Jr. Public School	Maurice Cody-RPLPlayEq&IMPSiteTR-23-0650	2	2024-10-10	2024-11-22	In Design
11	1S	110	Maurice Cody Jr. Public School	Maurice Cody PS-Paint Office-WL10-223	90	2024-07-05	2024-11-29	In Progress
11	1S	110	Maurice Cody Jr. Public School	Maurice Cody-RESTFacadeRPLWwndw-TR22-1105	70	2024-06-01	2024-11-29	In Progress
11	1S	110	Maurice Cody Jr. Public School	Maurice CodyJPS-RPL Roofing-TR22-1388	4	2024-09-11	2025-08-31	In Progress
11	1S	110	Maurice Cody Jr. Public School	Maurice CodyPS-UPG SteamHW+AHU-TR22-0264	95	2023-05-29	2024-11-19	In Progress
11	1S	110	Northern Secondary School	Northern SS-SteamToHW PH1-TR-21-1187	2	2024-11-29	2025-08-31	In Design
11	1S	110	Northern Secondary School	Northern SS-RPL AHU Library-TR-23-0565	2	2024-06-12	2024-11-22	In Design
11	1S	110	Northern Secondary School	Northern SS-UPG Painting Rm137-TR20-0835	95	2023-05-05	2024-09-20	In Progress
11	1S	110	Northern Secondary School	Northern SS - RPL Windows - TR-22-1106	95	2023-05-05	2024-09-20	In Progress
11	1S	110	Northern Secondary School	Northern SS-UPG Waterproofing-TR-23-0448	95	2024-06-30	2024-09-13	In Progress
11	1S	110	Northern Secondary School	Northern SS-UPGInteriorFinishesTR23-1073	50	2024-06-12	2025-05-30	In Progress
11	1S	110	Northern Secondary School	Northern SS-RPL AHU-TR-21-1188	99	2022-01-26	2024-10-30	Substantially Complete
11	1S	110	Northern Secondary School	Northern SS-RPLArtExhaustFan-TR-22-1237	99	2023-07-24	2024-10-30	Substantially Complete
11	2N	214	Northlea E. & M.S.	Northlea EMS-RPLArtificialTurf-TR23-0595	2	2023-05-25	2024-11-30	In Design
11	2N	214	Northlea E. & M.S.	Northlea EMS-RPL DHW Heaters-TR24-0791	2	2024-12-03	TBD	In Design
11	2N	214	Northlea E. & M.S.	Northlea MS-RPLStairTreadExit4-TR24-0918	4	2025-04-14	2025-05-15	In Progress
11	2N	213	Park Lane Public School	Park Lane PS -REST Washrooms-TR-22-1157	2	2024-10-02	2025-02-17	In Design
11	2N	213	Park Lane Public School	Park Lane PS-RPLSiporex&Roof-TR21-1388	97	2023-06-01	2023-11-17	Substantially Complete
11	2N	213	Park Lane Public School	Park Lane PS-RPLFlagstone-TR-19-1368	97	2024-01-29	2024-09-03	Substantially Complete
11	2N	213	Rippleton Public School	Rippleton PS-RPL Roofing-TR-24-0761	2	2024-09-19	2025-03-30	In Design
11	2N	213	Rippleton Public School	Rippleton PS-UPGBASMonitor-TR-24-0429	10	2024-06-24	2024-12-30	In Progress
11	2N	213	Rippleton Public School	RippletonPS-RPL-KGartenPGroundTR24-0572	4	2024-10-23	2025-02-01	In Progress
11	2N	214	Rolph Road ES	Rolph Road PS-Revitalize LIB -TR-23-0367	2	2023-04-28	2024-10-23	In Design
11	2N	214	Rolph Road ES	Rolf Road ES -UPGBASMonitor-TR-24-0431	10	2024-06-24	2024-12-30	In Progress
11	2N	214	Rolph Road ES	Rolph Road-UPG MainFlrW/room-TR-23-0537	90	2024-03-14	2024-12-15	In Progress
11	2N	213	St. Andrew's Middle School	St Andrew's MS-RPLWindows PH 1-TR19-1266	95	2022-07-01	2024-12-30	In Progress
11	2N	213	St. Andrew's Middle School	St Andrews MS-RPLWindowsPH2-TR22-0997	95	2023-09-30	2024-12-30	In Progress
11	2N	213	St. Andrew's Middle School	St Andrews JPS-PNT Stairwell#5-WL12-197	90	2024-09-30	2024-11-27	In Progress
11	2N	213	St. Andrew's Middle School	St Andrews MS-UPGYard Stairs-TR-22-0887	5	2024-05-10	2025-06-30	In Progress
11	1N	106	Sunny View Jr. & Sr. PS	Sunny View-RPLWalkwayAshplt-TR23-0464	2	2023-05-03	2025-03-30	In Design
11	1N	106	Sunny View Jr. & Sr. PS	Sunny View JSPS- RPL Gym Floor-TR23-0055	2	2024-08-08	2025-02-12	In Design
11	1N	106	Sunny View Jr. & Sr. PS	Sunny View JSPS-UPGSteam to HW-TR22-0433	95	2022-06-29	2024-12-30	In Progress
11	1N	106	Sunny View Jr. & Sr. PS	Sunny View JSPS-RPL AHU-TR-22-0434	95	2022-07-04	2024-12-30	In Progress
11	2N	214	Thornccliffe Park ES	Thornccliffe Park-RPLcabinetPodB-WL11-092	40	2024-06-01	2024-07-20	In Progress
11	2N	214	Thornccliffe Park ES	Thornccliffe Pk-UPGGym A,B,C FL-TR23-0772	5	2024-06-24	2025-08-30	In Progress
11	2N	213	York Mills CI	York MillsCI-RemedyBoilerRmLeakTR24-0583	2	2024-10-23	2025-04-11	In Design
11	2N	213	York Mills CI	York Mills CI-RPL PoolGrout-TR24-0571	90	2024-08-02	2024-11-22	In Progress
11	2N	213	York Mills CI	York Mills CI-INS VCT FL Rm227TR-24-0727	4	2024-09-17	TBD	In Progress
11	2N	213	York Mills CI	York Mills CI-RPL HeatingPlant-TR20-0844	99	2021-02-01	2022-06-13	Substantially Complete
11	2N	213	York Mills CI	York Mills CI-Pool Grounding-TR-21-1482	99	2022-05-30	2022-11-01	Substantially Complete
11	2N	213	York Mills CI	York Mills CI-RemedyWaterLeaks-TR22-0195	3	2024-09-16	2025-08-22	Tender / Pricing
12	1N	111	Avondale PS	Avondale PS-UPG Prtl Ventiltrs-TR23-0969	90	2024-06-03	2024-12-15	In Progress
12	1N	111	Avondale PS	Avondale PS-INS Drapes&Blinds-WL12-141	4	2025-01-27	2025-02-05	In Progress
12	1N	111	Cameron Public School	Cameron PS-INV ClusterColumn-TR24-0610	2	2024-08-02	2025-01-24	In Design
12	1N	111	Cameron Public School	Cameron PS-Paint wood fascia-WL11-100	4	2025-05-01	2025-05-21	In Progress
12	1N	111	Churchill Public School	Churchill PS-RepaveParkingLot-TR-19-0498	97	2023-05-01	2024-05-31	Substantially Complete
12	1N	111	Claude Watson School for Arts	Claude Watson SOA-RPL Chiller-TR-20-0645	90	2023-10-23	2025-01-31	In Progress
12	1N	111	Drewry SS	Drewry SS-RPLParkLotAsphalt-TR-23-1200	2	2024-08-07	2025-01-17	In Design
12	1N	111	Drewry SS	Drewry SS-INS VCT Flooring - WL12-244	4	2024-10-17	TBD	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
12	1N	111	Drewry SS	Drewry SS-RPLDoors #4, 5, 5A, 5B-TR24-0395	4	2025-03-10	2025-05-16	In Progress
12	1N	111	Drewry SS	Drewry SS-RPL5FloorMtUrinalsTR-24-0568	4	2025-02-02	2025-05-31	In Progress
12	1N	111	Earl Haig Secondary School	Earl Haig SS-UPG ERGenFuelSys-TR-20-0120	85	2020-02-25	2024-12-31	In Progress
12	1N	111	Earl Haig Secondary School	Earl Haig SS-UPG HubRoomPower-TR-22-0238	85	2023-05-07	2024-11-08	In Progress
12	1N	111	Earl Haig Secondary School	Earl Haig SS-PNT 300 lockers- WL12-245	4	2025-01-27	2025-02-10	In Progress
12	1N	111	Earl Haig Secondary School	Earl Haig SS-INS Projectors VariousRms	60	2024-05-13	2024-11-05	In Progress
12	1N	111	Finch Public School	Finch PS - REST Coal Rm Slab-TR-24-0612	2	2024-11-21	2025-08-30	In Design
12	1N	111	Finch Public School	Finch PS-INS Blinds-WL12-151	75	2024-08-15	2024-10-11	In Progress
12	1N	111	Finch Public School	Finch PS-RPL 6 Windows Rm100-TR24-0920	4	2024-11-04	2024-12-27	In Progress
12	1N	111	Finch Public School	Finch PS-INS VCTPrncpl&MainOff-TR23-0523	4	2024-10-25	TBD	In Progress
12	1N	111	Hollywood Public School	Hollywood PS-RESTCoalRmSlab-TR-24-0520	5	2024-06-01	2025-01-31	In Progress
12	1N	111	Hollywood Public School	HollywoodPS-RPLCorridorTilesTR-24-0535	50	2024-06-01	2025-01-31	In Progress
12	1N	111	Hollywood Public School	Hollywood PS-UPGAccCeiling+LED-TR24-0217	50	2024-06-01	2025-01-31	In Progress
12	1N	111	Hollywood Public School	Hollywood PS-UPG EmergLighting-TR24-0216	50	2024-06-01	2025-01-31	In Progress
12	1N	111	Hollywood Public School	Hollywood PS-RPLPlayAreaAsphlt-TR24-0215	99	2024-06-01	2025-01-01	Substantially Complete
12	1N	105	Lillian Public School	Lillian PS-RESTStructuralSteel-TR22-1035	97	2023-09-01	2024-01-30	Substantially Complete
12	1N	105	Lillian Public School	Lillian PS-RPL Roofing - TR-23-1112	3	2024-09-12	2025-05-30	Tender / Pricing
12	1N	111	McKee Public School	McKee PS-RPL Awning Exit 1 -TR-24-0097	97	2024-07-01	2024-08-23	Substantially Complete
12	1N	105	Newtonbrook Secondary School	Newtonbrook SS-RPLEmergLightingTR21-0126	2	2024-07-10	2024-12-20	In Design
12	1N	105	Pleasant Public School	Pleasant PS- INS whiteboards WL12-053	45	2024-04-18	2024-07-10	In Progress
12	1N	105	Pleasant Public School	Pleasant PS-RPLDrFrameExt5,7,9-TR24-0555	4	2024-10-30	2024-11-30	In Progress
12	1N	105	R.J. Lang Elementary E. & M.S.	RJ Lang MS-UPG BarrierFreeTR-18-0119	1.5	2018-10-30	2019-06-10	Design Held
12	1N	111	Willowdale Middle School	Willowdale MS-INS 3CardAccess-TR24-0638	4	2024-12-16	2025-03-14	In Progress
13	2N	212	A.Y. Jackson Secondary School	A Y Jackson-RPL GreaseTraps-TR-21-1066	95	2024-06-03	2024-12-30	In Progress
13	2N	212	A.Y. Jackson Secondary School	A Y JacksonSS-RPLShowerColumnsTR-24-0007	75	2024-03-25	2024-11-11	In Progress
13	2N	212	A.Y. Jackson Secondary School	A Y Jackson SS-RPL Pool Grout-TR-23-1127	75	2024-09-30	2024-11-22	In Progress
13	2N	212	A.Y. Jackson Secondary School	A Y JacksonSS-RPLExtDoorsWindowTR22-0833	97	2024-03-01	2024-08-15	Substantially Complete
13	2N	212	A.Y. Jackson Secondary School	A Y Jackson SS-Refinish Gym FL-TR22-1196	97	2024-07-01	2024-08-23	Substantially Complete
13	2N	212	Arbor Glen Public School	Arbor Glen PS-RefinishGymFloor-TR22-1195	97	2024-07-01	2024-09-08	Substantially Complete
13	2N	212	Arbor Glen Public School	Arbor Glen PS-RPL PA System-TR-23-0622	3	2024-09-13	2025-08-30	Tender / Pricing
13	1N	111	Bayview MS	Bayview MS-RPLHeatPlant&AHUs-TR-24-0311	2	2024-10-23	2025-12-15	In Design
13	1N	111	Bayview MS	Bayview MS-INS Jr Play Equip-TR-23-0757	45	2024-06-21	2025-04-30	In Progress
13	1N	111	Bayview MS	Bayview MS-WRFFixtures&Millwork-TR23-0866	95	2024-06-28	2024-12-31	In Progress
13	1N	111	Bayview MS	Bayview MS-RPL PavingPlayArea-TR-23-0758	45	2024-06-21	2025-04-30	In Progress
13	2N	220	Brian Public School	Brian PS-RPLSiporexRoof-TR24-0211	2	2024-11-21	TBD	In Design
13	2N	212	Cherokee Public School	Cheokee PS-Paint Doors&Room-WL12-146	4	2025-05-01	2025-05-21	In Progress
13	2N	212	Cherokee Public School	Cherokee PS-RESTPlaygrdAsphalt-TR17-1973	97	2019-08-15	2023-07-31	Substantially Complete
13	2N	212	Cliffwood Public School	Cliffwood PS-RPL RTU #8-TR-23-0543	4	2025-03-30	2025-07-30	In Progress
13	2N	212	Cresthaven Public School	Cresthaven PS-RPLSiporexRoof-TR24-0212	2	2024-03-08	2024-11-29	In Design
13	2N	212	Cresthaven Public School	Cresthaven PS-RPLPlayEquipment-TR24-0769	2	2024-08-16	2025-02-15	In Design
13	2N	212	Cresthaven Public School	Cresthaven PS - RPL PA System-TR-23-0115	7	2024-10-14	2025-02-14	In Progress
13	2N	213	Dallington Public School	Dallington PS-UPG KgtnPlayArea-TR24-0773	2	2024-08-08	2025-01-30	In Design
13	2N	213	Dallington Public School	Dallington PS - RPL Walkway - TR-19-1279	35	2024-06-10	2025-06-30	In Progress
13	2N	213	Dallington Public School	Dallington PS-RPLSiporex&Roof-TR21-1376	95	2024-05-11	2025-01-30	In Progress
13	2N	213	Dallington Public School	Dallington PS-PNT S.Corridor WL12-241	4	2025-01-27	2025-02-10	In Progress
13	2N	213	Don Valley Middle School	Don Valley MS-RPL PA Sys-TR-22-0531	5	2024-10-07	2025-01-30	In Progress
13	2N	213	Don Valley Middle School	Don Valley MS-RepaveParkingLot-TR23-0455	75	2024-07-02	2025-01-30	In Progress
13	2N	213	Don Valley Middle School	Don Valley-FireproofCeiling-TR-22-0576	99	2022-12-20	2024-09-30	Substantially Complete
13	1N	111	Elkhorn Public School	Elkhorn PS-RPLSewerDrainInLotTR-24-0137	30	2024-06-03	2024-12-30	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
13	2N	212	Ernest Public School	Ernest PS-RPL AHU-TR-22-0414	90	2023-07-04	2024-10-31	In Progress
13	2N	212	Ernest Public School	Ernest PS-RPLHeatPlant&Ctrls-TR-22-0560	3	2024-10-28	TBD	Tender / Pricing
13	2N	213	Forest Manor Public School	Forest Manor-RPLPlyAreaAsphDsgnTR23-0463	2	2023-05-03	2025-11-30	In Design
13	2N	213	Georges Vanier SS	GeorgesVanier-UPGFieldDrainage-TR20-0011	2	2019-08-15	2025-01-31	In Design
13	2N	213	Georges Vanier SS	GeorgesVanierSS-RPLSumpPumpPit-TR18-1478	15	2024-11-29	2025-05-31	In Progress
13	2N	213	Georges Vanier SS	Georges Vanier-RPLChimneyStackTR-24-0562	4	2025-03-30	2025-05-30	In Progress
13	2N	213	Georges Vanier SS	George Vanier SS-RPL Bleachers-TR21-0987	97	2022-10-17	2024-02-28	Substantially Complete
13	2N	213	Georges Vanier SS	George Vanier SS-HydroWiring-TR-22-0893	97	2021-01-13	2023-08-30	Substantially Complete
13	2N	212	Highland Middle School	Highland MS-RPLPlumbingFixturs-TR24-0098	75	2024-06-03	2025-03-30	In Progress
13	2N	212	Hillmount Public School	Hillmount PS-INS Chain LK Fence-WL12-255	4	2025-05-12	2025-05-30	In Progress
13	2N	213	Kingslake Public School	Kingslake PS-RPL Siporex+Roof-TR-21-1383	95	2024-07-02	2025-01-30	In Progress
13	2N	213	Lescon Public School	Lescon PS-UPG Exit Signs-TR-24-0967	2	2024-12-04	TBD	In Design
13	2N	213	Lescon Public School	Lescon PS - RPL FA System -TR-23-0621	95	2024-04-08	2025-01-30	In Progress
13	1N	105	Lester B. Pearson PS	Lester B Pearson ES-INS Blinds-WL12-186	80	2024-09-30	2024-11-29	In Progress
13	1N	105	Lester B. Pearson PS	Lester B Pearson ES-RPL8Basins-TR24-0404	65	2024-09-30	2024-12-31	In Progress
13	1N	105	Lester B. Pearson PS	Lester PearsonPS-RESTSsanDraineTR-24-0858	50	2024-09-27	2024-12-30	In Progress
13	2N	220	Muirhead Public School	Muirhead PS-RPL Bradley Sinks-TR-23-0002	80	2023-01-30	2024-11-04	In Progress
13	2N	220	Muirhead Public School	Muirhead PS-RPLWindowsSpecEdTR-24-0234	20	2024-10-21	2024-12-02	In Progress
13	2N	212	Pineway Public School	Pineway PS-PaintOffice+Corridor-WL11-255	4	2024-12-09	2024-12-30	In Progress
13	2N	212	Pineway Public School	Pineway PS-RPL Brickwork-TR21-0186	3	2024-10-11	2025-08-30	Tender / Pricing
13	2N	220	Pleasant View Middle School	Pleasant View-RPLExit2&3StairsTR24-0806	4	2025-03-10	2025-05-16	In Progress
13	2N	220	Pleasant View Middle School	Pleasant View JHS-RPL Roof-TR-22-0835	99	2024-02-05	2024-08-31	Substantially Complete
13	2N	212	Zion Heights Middle School	Zion Heights-RESTIntWaterDamageTR24-0482	97	2024-04-08	2024-06-28	Substantially Complete
14	2N	214	Broadlands Public School	Broadlands PS- PNT strwl/MnOff WL11-237	4	2024-11-11	2024-12-09	In Progress
14	2N	214	Cassandra Public School	Cassandra PS-RPL Doors #2 & #4-TR24-0643	4	2025-03-10	2025-05-16	In Progress
14	2N	214	Cassandra Public School	Cassandra PS-RPLWindowScreens-TR-24-0895	4	2024-11-04	2025-01-31	In Progress
14	2N	214	Cassandra Public School	Cassandra PS-RPLJrPlayEquip-TR23-0655	97	2024-07-02	2024-11-29	Substantially Complete
14	2N	214	Don Mills Collegiate Institute	Don MillsCI-UPGTrack&TennisAsphTR20-0308	2	2023-05-03	2024-12-17	In Design
14	2N	214	Don Mills Collegiate Institute	Don Mills CI-RPLPoolFiltration-TR22-1101	95	2023-11-13	2025-01-31	In Progress
14	2N	214	Don Mills Collegiate Institute	Don Mills CI-Paint Corridor-WL12-148	4	2025-01-20	2025-02-10	In Progress
14	2N	214	Don Mills Collegiate Institute	Don Mills CI-RPL Sinks+Urinals-TR24-0834	4	2025-02-02	2025-05-31	In Progress
14	2N	214	Don Mills Collegiate Institute	Don Mills CI-RPL Gym Bleachers-TR20-0432	97	2022-03-17	2023-06-30	Substantially Complete
14	2N	214	Don Mills Collegiate Institute	Don Mills CI-RPLMillwork/Door-TR23-0475	97	2024-02-12	2024-07-30	Substantially Complete
14	2N	214	Don Mills Middle School	Don Mills MS-Paint Locker&Cdor-WL12-149	4	2025-01-20	2025-02-10	In Progress
14	2N	214	Don Mills Middle School	Don Mills MS-RPL Sinks+Urinals-TR24-0833	4	2025-02-02	2025-05-31	In Progress
14	2N	213	Donview Middle Health & Wellness Acad.	Donview MHW-RESTBoilerRmWallsTR-24-0578	2	2024-10-23	2025-01-30	In Design
14	2N	213	Donview Middle Health & Wellness Acad.	Donview MS-RPL VentilationSyst-TR22-0413	75	2023-07-01	2025-03-30	In Progress
14	2N	213	Donview Middle Health & Wellness Acad.	Donview MHW-RefurbishGymFloor-TR20-0069	97	2023-07-04	2024-05-15	Substantially Complete
14	2N	213	Donview Middle Health & Wellness Acad.	Donview MS-RPL WindowsSouth-TR-21-1315	97	2024-07-01	2024-08-31	Substantially Complete
14	2N	213	Donview Middle Health & Wellness Acad.	Donview MS-Paint mlptl Ceilings-WL11-040	97	2024-06-30	2024-10-31	Substantially Complete
14	2N	213	Donview Middle Health & Wellness Acad.	Donview MS-RPL HeatingPlant-TR-22-0412	97	2023-07-01	2024-10-31	Substantially Complete
14	2N	213	Donview Middle Health & Wellness Acad.	Donview Health-RPL FA System-TR-23-0140	97	2023-07-04	2024-09-30	Substantially Complete
14	2N	213	Fenside Public School	Fenside PS-RPL Roofing-TR-23-0934	2	2024-09-11	TBD	In Design
14	2N	214	Gateway Public School	Gateway PS-UPGSiteDrainage-TR-19-1474	70	2024-03-14	2024-12-31	In Progress
14	2N	214	Gateway Public School	Gateway PS-Paint ExtMetalBridge-WL12-067	4	2025-05-01	2025-05-21	In Progress
14	2N	214	Gateway Public School	Gateway PS-RPL ArmDBL Swng Gate WL12-233	4	2025-03-10	2025-05-16	In Progress
14	2N	214	Gateway Public School	Gateway PS-RPL PA System-TR-19-1584	3	2024-09-13	2025-04-30	Tender / Pricing
14	2N	213	George S. Henry Academy	George S Henry PS-RPLDeck+Roof-TR23-0555	99	2024-06-01	2024-08-31	Substantially Complete
14	2N	213	George S. Henry Academy	George S Henry-RPL FA System -TR-23-0620	3	2024-09-11	2025-04-30	Tender / Pricing

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
14	2N	214	Greenland Public School	Greenland PS-RPL 5 RTUs -TR-21-0217	97	2023-06-28	2024-01-30	Substantially Complete
14	2N	214	Grenoble Public School	Grenoble PS-INSAntiClimbFence-TR-21-1587	70	2024-05-11	2024-12-06	In Progress
14	2N	214	Grenoble Public School	Grenoble PS-PNT Main Off WL12-228	4	2025-02-03	2025-03-27	In Progress
14	2N	214	Milne Valley Middle School	Milne Valley MS - RPL drs/frms WL12-051	4	2025-01-09	2025-03-30	In Progress
14	2N	214	Milne Valley Middle School	Milne Valley -Install Outdoor Lawn Sign	55	2024-09-04	2024-12-20	In Progress
14	2N	214	Norman Ingram Public School	Norman Ingram-RPLJrPlayEquip-TR23-0656	4	2025-04-15	2025-06-16	In Progress
14	2N	214	Overland PS	Overland PS-INS Blinds WL12-235	75	2024-09-23	2024-11-05	In Progress
14	2N	214	Ranchdale Public School	Ranchdale PS-RPLAsphaltPlayAre-TR22-1109	99	2024-07-01	2024-09-30	Substantially Complete
14	2N	213	Rene Gordon Health & Wellness Academy	Rene Gordon HWA-RPLSiporexRoof-TR21-1389	2	2024-03-08	2024-12-27	In Design
14	2N	213	Rene Gordon Health & Wellness Academy	ReneGordonPS-RPL PA Sys-TR-22-0544	97	2023-04-01	2024-05-30	Substantially Complete
14	2N	213	Three Valleys Public School	Three Valley PS-INS CameraSys-TR-23-1010	90	2024-05-17	2025-01-24	In Progress
14	2N	213	Three Valleys Public School	Three Valleys PS-INS Whtboards-WL12-162	4	2024-09-10	2024-09-30	In Progress
14	2N	213	Three Valleys Public School	Three Valley PS-RPL Siprx/Roof-TR21-1559	97	2023-07-15	2024-12-30	Substantially Complete
14	2N	213	Three Valleys Public School	Three ValleysPS-UPGPlayEquipm-TR-23-0647	99	2024-05-01	2024-08-15	Substantially Complete
14	2N	214	Valley Park Middle School	Valley Park MS - UPG FA Panel-TR-24-0303	4	2024-07-15	TBD	In Progress
14	2N	214	Victoria Park Collegiate Institute	VictoriaPark CI -RPLPA System-TR-23-0624	2	2024-09-17	2024-12-20	In Design
14	2N	214	Victoria Park Collegiate Institute	Victoria ParkCI-RPLAutoHoists-TR-24-0645	2	2024-08-29	2024-11-30	In Design
14	2N	214	Victoria Village Public School	Victoria Village-RPLPA System-TR-22-0838	85	2024-05-29	2024-12-31	In Progress
15	2S	215	Blake Street Junior PS	Blake St JPS -RPL Sewer Drain-TR-24-0276	4	2025-07-04	2025-08-31	In Progress
15	2S	215	Blake Street Junior PS	Blake StreetPS-UPGJrPlayArea-TR24-0690	4	2024-09-11	2024-11-29	In Progress
15	2S	215	Blake Street Junior PS	Blake PS-UPG Ventilation Syst-TR-21-1164	97	2023-06-26	2024-08-30	Substantially Complete
15	2S	215	Bruce Public School	Bruce PS -Repave Parking Lot -TR-19-0044	1.5	2021-09-24	TBD	Design Held
15	2S	216	Chester Elementary School	Chester ES-RemoveSlabHydroVaultTR22-1028	90	2024-06-03	2024-10-25	In Progress
15	2S	216	Chester Elementary School	Chester ES-RPLHeatingPlant-TR-22-0920	90	2024-05-15	2024-10-25	In Progress
15	2S	216	Chester Elementary School	Chester ES-RPLSiporex&Roof-TR22-0873	97	2023-06-26	2023-09-15	Substantially Complete
15	2S	215	City Adult Learning Centre	CALC Block C-RPL HeatingPlant-TR-21-1172	95	2022-01-20	2024-12-15	In Progress
15	2S	215	City Adult Learning Centre	CALC - UPG BAS - TR-21-1643	50	2022-07-01	2025-01-30	In Progress
15	2S	215	City Adult Learning Centre	CALC-RPL Windows 7thFloor-TR-21-1126	80	2023-07-01	2024-12-31	In Progress
15	2S	215	City Adult Learning Centre	CALC-RPLDoorway Rm C6-TR-23-0034	90	2024-11-11	2024-12-10	In Progress
15	2S	215	City Adult Learning Centre	CALC-RPL RTUDaycare-TR-23-0811	10	2025-03-30	2025-07-30	In Progress
15	2S	215	City Adult Learning Centre	CALC-RPL G'HouseHeatingPipes-TR-22-0085	97	2021-11-22	2024-10-31	Substantially Complete
15	2S	216	Cosburn Middle School	Cosburn MS-RPL DieselSprinkler-TR23-0052	4	2023-10-06	2024-12-31	In Progress
15	2S	216	Cosburn Middle School	Cosburn MS -INS Blinds WL11-242	50	2023-12-30	2024-11-30	In Progress
15	2S	216	Cosburn Middle School	Cosburn MS-RPL FA System-TR-22-0503	50	2023-11-20	2024-10-25	In Progress
15	2S	216	Cosburn Middle School	Cosburn MS-INS Blinds-WL12-240	4	2024-11-01	2025-02-28	In Progress
15	2S	216	Cosburn Middle School	Cosburn MS-RESTLeakingRoofB6-TR-20-0771	97	2021-10-01	2024-03-29	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-REST Facade PH4 -TR-24-0611	2	2024-07-11	2024-12-20	In Design
15	2S	215	Danforth CTI/Greenwood SS	Danforth CT-UPGMillwork&FinishesTR20-0168	2	2024-10-23	TBD	In Design
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-RPLOilInterceptor-TR24-0580	2	2024-12-09	TBD	In Design
15	2S	215	Danforth CTI/Greenwood SS	Danforth Tech-REST Boiler1-TR-24-0680	2	2024-11-12	TBD	In Design
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-RPL DHW Heater-TR22-1361	2	2024-08-29	2024-11-22	In Design
15	2S	215	Danforth CTI/Greenwood SS	DanforthCTI-INSCulinaryExhaust-TR20-0151	80	2023-06-01	2024-12-31	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-RPL AHUs-TR-22-0411	80	2024-05-15	2025-09-30	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Danforth CI-RPL PA Sys-TR-22-0530	90	2023-06-26	2024-10-25	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Dandorth CTI-INS Blinds-WL12-242	4	2024-11-01	2025-02-28	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Danforth C-REST Brickwork-TR-23-1061	90	2024-07-29	2024-11-29	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Danforth Tech-RPLFireHosePipes-TR23-1214	4	2024-01-08	TBD	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-RPLMillwork RmA44-TR24-0947	4	2024-10-16	2025-02-28	In Progress
15	2S	215	Danforth CTI/Greenwood SS	Danforth CT-RPLFacade&WindwsPH2TR20-0593	97	2021-10-01	2022-08-26	Substantially Complete

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-UPG BAS-TR-20-0511	97	2021-05-06	2023-11-30	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-Repave Pkg Lot-TR-18-1324	97	2024-06-17	2024-08-30	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-UPGElevator-TR-22-1081	97	2023-09-11	2024-08-29	Substantially Complete
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-RESTFacadePH3-TR-23-0188	3	2025-07-02	2026-06-30	Tender / Pricing
15	2S	215	Danforth CTI/Greenwood SS	Danforth CTI-INSNetworkCams-TR24-0494	3	2024-09-11	2025-02-28	Tender / Pricing
15	2S	216	Diefenbaker Elementary School	DiefenbakerES-INSclimb barrier-TR18-0486	20	2024-06-21	2025-02-14	In Progress
15	2S	216	Diefenbaker Elementary School	Diefenbaker-UPGPlayArea&Equip-TR-22-0912	70	2023-10-04	2024-10-25	In Progress
15	2S	216	Diefenbaker Elementary School	Diefenbaker ES-RPLRoofChiller-TR-20-0273	97	2021-12-06	2022-04-29	Substantially Complete
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of Connaught-INVClstrColmnTR23-0357	2	2023-05-01	2024-03-29	In Design
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of Connaught-INVClstrColmnTR24-0770	2	2024-08-08	2025-03-28	In Design
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke ofConnaught-UPGPoolLights-TR22-1233	2	2024-11-21	TBD	In Design
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of ConnaughtPS-UPGdrainageTR17-1452	80	2022-10-17	2024-10-25	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of Connaught-INS AntiClimbTR20-0444	20	2024-06-07	2024-11-30	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke Of Connaught-UPG SteamHW-TR21-1176	40	2024-05-15	2025-09-30	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of Connaught JSPS-RPL AHU-TR22-0416	40	2024-05-15	2025-09-30	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of Connaught-RPLPoolGrout-TR23-0067	4	2024-10-21	2024-12-22	In Progress
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke of Conn-RESTClusterColPH2-TR21-1284	97	2022-10-10	2023-07-28	Substantially Complete
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke ofConnaught-RESTElevation-TR22-1120	97	2023-09-29	2023-12-31	Substantially Complete
15	2S	215	Duke Of Connaught Jr & Sr PS	Duke OfConnaught-UPGDoorSafety-TR23-0700	2.5	2024-11-21	TBD	Tender / Pricing
15	2S	215	Dundas Jr PS	Dundas JPS -RPL Stairs Exit 3-TR20-0237	25	2024-07-01	2025-01-24	In Progress
15	2S	215	Dundas Jr PS	Dundas JPS-INSRoofAccessLadder-TR20-0194	50	2024-05-01	2024-11-29	In Progress
15	2S	215	Dundas Jr PS	Dundas JPS-RPLWindowsDoors PH2-TR22-0918	85	2024-07-01	2024-12-31	In Progress
15	2S	215	Dundas Jr PS	Dundas JPS-INS 3CardAccess-TR24-0636	4	2024-10-28	2025-01-24	In Progress
15	2S	215	Dundas Jr PS	Dundas Jr PS-ClusCol&Windows-TR-21-1323	97	2021-09-24	2024-03-30	Substantially Complete
15	2S	215	Dundas Jr PS	Dundas JPS-RESTFacadePH2-TR-23-0189	3	2024-09-12	2025-08-30	Tender / Pricing
15	2S	215	Earl Grey Senior Public School	Earl Grey PS-RevitalizeLibrary-TR23-1144	2	2024-10-09	2024-12-18	In Design
15	2S	215	Earl Grey Senior Public School	Earl Grey JSPS-RPL AHU-TR-21-1030	97	2023-06-22	2024-03-29	Substantially Complete
15	2S	215	Earl Grey Senior Public School	Earl Grey SPS-RPL PA System-TR-22-0533	97	2023-01-29	2024-06-28	Substantially Complete
15	2S	215	Eastdale Collegiate Institute	Eastdale CI-REST WallPanel-TR-23-0768	2	2023-09-13	2025-01-17	In Design
15	2S	215	Eastdale Collegiate Institute	Eastdale CI-UPGClassrmFinishes-TR21-1076	75	2024-03-11	2024-12-31	In Progress
15	2S	215	Eastdale Collegiate Institute	Eastdale CI - Paint Lockers WL12-062	4	2024-12-16	2025-01-10	In Progress
15	2S	215	Frankland Community Junior PS	Frankland CS - RPL 4 AHU's - TR-22-0299	85	2024-07-01	2025-03-30	In Progress
15	2S	215	Frankland Community Junior PS	Frankland CS-RPL HeatingPlant-TR-22-1381	90	2024-05-15	2025-03-30	In Progress
15	2S	215	Frankland Community Junior PS	Frankland CS-UPGWestPathwayTR-22-1329	25	2024-06-12	2024-12-06	In Progress
15	2S	215	Frankland Community Junior PS	Frankland CS-RPLUtilityPole-TR-24-0840	65	2024-09-16	2024-11-22	In Progress
15	2S	215	Jackman Avenue Junior PS	Jackman AveJPS-RPLHeatingPlantTR-24-0256	2	2024-11-22	TBD	In Design
15	2S	215	Jackman Avenue Junior PS	Jackman PS-INS 36 Blinds-WL12-014	80	2024-03-01	2024-12-30	In Progress
15	2S	215	Jackman Avenue Junior PS	Jackman PS - RPL slide WL12-070	4	2024-10-03	2024-12-02	In Progress
15	2S	215	Jackman Avenue Junior PS	Jackman Avenue-RPL PVInverterTR-23-0975	10	2024-10-01	2024-11-30	In Progress
15	2S	215	Jones Ave Learning Centre	Jones Ave-FDKExteriorAccomod-TR23-1141	3	2024-09-25	2025-08-30	Tender / Pricing
15	2S	215	Jones Ave Learning Centre	Jones Ave-FDKInteriorAccomodatTR-23-1142	3	2024-09-25	2025-08-30	Tender / Pricing
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	FirstNationsPS-RPL PA System-TR-19-0486	2	2018-11-02	2025-05-30	In Design
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	FirstNationsPS-RPLSwitchBoard-TR-19-0485	2	2018-11-02	2025-05-30	In Design
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	FirstNationsPS-RPLFireAlarmSys-TR19-0487	2	2019-07-01	2025-05-30	In Design
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	Wandering Spirit-RPL AHU Gym-TR-23-0885	2	2023-07-13	TBD	In Design
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	Wandering Spirit-RPL DR Audtrm-TR23-1168	2	2024-09-11	2024-12-12	In Design
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	FirstNationsPS-RPL Roofing-TR-19-0489	80	2023-03-06	2024-12-31	In Progress
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	WanderingSpirit-UPGIrrigation-TR-23-0552	50	2023-07-31	2024-11-01	In Progress
15	2S	215	Kâpapâmahcahkewé - Wandering Spirit School	Wandering Spirit-RPLHeatExch-TR-24-0776	4	2024-09-30	TBD	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
15	2S	215	Kâpapâmahcahkewêw - Wandering Spirit School	WanderingSpiritCI-UPGVentilat-TR-19-1018	99.5	2019-11-09	2020-09-30	Substantially Complete
15	2S	215	Kâpapâmahcahkewêw - Wandering Spirit School	First Nations-SteamToHWConver-TR-20-0786	2.5	2024-09-16	TBD	Tender / Pricing
15	2S	215	Leslieville Junior PS	Leslieville -UPGDrainage&Fence-TR24-0802	2	2024-08-22	2025-04-11	In Design
15	2S	215	Leslieville Junior PS	Leslieville JPS-RPLOfficesAHU-TR-22-0426	97	2023-10-02	2024-01-08	Substantially Complete
15	2S	215	Leslieville Junior PS	Leslieville PS-ISN VCT FL RM207-WL12-156	97	2024-07-29	2024-11-15	Substantially Complete
15	2S	215	Monarch Park CI/SOLE	Monarch Park-RPLPneumaticSystTR-23-0417	2	2024-10-22	2025-01-31	In Design
15	2S	215	Monarch Park CI/SOLE	Monarch Park CI-PaintClassrooms-WL11-175	97	2024-07-05	2024-08-31	Substantially Complete
15	2S	215	Morse Junior Public School	Morse Street-RPLChillerLines-TR-24-0693	4	2024-09-30	TBD	In Progress
15	2S	215	Morse Junior Public School	Morse St JPS-RPL AHU-TR-21-1185	97	2023-06-20	2024-08-30	Substantially Complete
15	2S	215	Pape Avenue Junior Public Scho	Pape Ave PS-MetrolinxAssesm't-TR-22-0926	65	2023-06-12	2025-12-30	In Progress
15	2S	215	Pape Avenue Junior Public Scho	Pape PS-RPLBasementCeiling-TR-24-0675	4	2024-10-28	2024-12-31	In Progress
15	2S	215	Pape Avenue Junior Public Scho	Pape AveJPS-RESTExtFlagstone-TR-24-0517	4	2025-06-09	2025-06-30	In Progress
15	2S	215	Pape Avenue Junior Public Scho	Pape Ave PS-INS Flooring 2ndFL-TR21-1574	99	2024-08-01	2024-09-20	Substantially Complete
15	2S	215	Queen Alexandra Senior PS	Queen Alexandra-RPLSteamHWP2-TR23-0250	95	2024-05-15	2024-11-30	In Progress
15	2S	215	Queen Alexandra Senior PS	QueenAlexandra-UPG SteamHW Ph1-TR21-1192	97	2023-05-01	2024-10-31	Substantially Complete
15	2S	215	Queen Alexandra Senior PS	Queen Alexandra-RPLPoolAirDuct-TR21-1494	97	2023-05-01	2024-10-31	Substantially Complete
15	2S	215	Queen Alexandra Senior PS	Queen Alexandra MS-RPL Roof-TR-23-0724	97	2024-03-14	2024-08-31	Substantially Complete
15	2S	216	R H McGregor ES	R H McGregor ES-RPLPlayEquipJr-TR23-0653	80	2024-06-15	2024-12-04	In Progress
15	2S	216	R H McGregor ES	R H McGregorES-RPLWindows-TR-24-0757	4	2024-12-02	2025-02-17	In Progress
15	2S	216	R H McGregor ES	RH McGregor ES-Paint Office-WL10-225	97	2024-07-05	2024-08-31	Substantially Complete
15	2S	216	R H McGregor ES	R H McGregor ES-RPL Roof-TR-22-0830	97	2023-09-18	2024-09-30	Substantially Complete
15	2S	215	Riverdale Collegiate Institute	Riverdale CI-Paint Library Wall-WL11-211	4	2024-10-01	2024-10-31	In Progress
15	2S	215	Riverdale Collegiate Institute	Riverdale CI-REST Facade PH2 -TR-21-1367	97	2023-05-22	2023-12-30	Substantially Complete
15	2S	215	Riverdale Collegiate Institute	Riverdale CI-UPGBasketballCourtTR21-1216	97	2023-10-02	2024-08-26	Substantially Complete
15	2S	215	Roden PS / Equinox Holistic Alt School	Roden PS -RPL Roofing - TR-23-0493	2	2024-07-11	2025-03-30	In Design
15	2S	215	Roden PS / Equinox Holistic Alt School	Roden PS-RPLAsphalt&PlayImprovTR24-0735	2	2024-08-08	2026-01-17	In Design
15	2S	216	Westwood Middle School	Westwood MS-RESTColumnAssess-TR-21-0002	2	2023-12-21	2024-11-29	In Design
15	2S	216	Westwood Middle School	Westwood MS-Paint Main Office-WL11-214	80	2024-04-01	2025-01-30	In Progress
15	2S	216	Westwood Middle School	Westwood PS-ISN VCT FL RM 21-WL12-138	4	2024-12-15	2025-03-05	In Progress
15	2S	216	Westwood Middle School	Westwood PS-REST Walls Gym B -TR-19-1481	97	2023-06-26	2024-08-26	Substantially Complete
15	2S	216	Westwood Middle School	Westwood MS-RPLMultiUseCourtTR-21-1087	97	2023-06-30	2023-09-04	Substantially Complete
15	2S	215	Wilkinson Junior PS	WilkinsonJP-RPL K'GartenFence-TR-18-0608	4	2024-11-13	2025-01-15	In Progress
15	2S	215	Wilkinson Junior PS	Wilkinson JPS - UPG wall fnshs WL11-196	4	2024-02-01	2025-01-30	In Progress
15	2S	215	Wilkinson Junior PS	Wilkinson PS-SiteImprovementsTR-18-0314	97	2022-07-01	2023-12-30	Substantially Complete
15	2S	216	William Burgess ES	William Burgess- UPG wall fnshs WL11-197	80	2024-03-30	2025-01-30	In Progress
15	2S	216	William Burgess ES	William Burgess ES-PNT Lobby&HW-WL12-203	85	2024-11-04	2024-11-28	In Progress
15	2S	215	Withrow Avenue Jr. PS	Withrow Ave PS-RPLConcrteCurbs-TR21-1484	2	2022-09-28	2025-03-30	In Design
15	2S	215	Withrow Avenue Jr. PS	Withrow Ave-RESTRetainingWall-TR-19-0866	2	2024-10-22	TBD	In Design
15	2S	215	Withrow Avenue Jr. PS	Withrow PS- UPG wall fnshs WL11-198	4	2024-02-01	2025-01-30	In Progress
16	2S	216	Adam Beck Junior Public School	Adam Beck PS-RPL Stage Drapes-WL12-140	4	2025-03-03	2025-03-17	In Progress
16	2S	216	Adam Beck Junior Public School	Adam Beck PS-RPL Stair Treads-TR23-0028	4	2025-03-01	2025-04-01	In Progress
16	2S	216	Balmy Beach Community Sch. Jr.	Balmy Beach CS-INS A1 EntrySys-TR24-0623	4	2024-10-28	2025-01-24	In Progress
16	2S	216	Balmy Beach Community Sch. Jr.	Balmy Beach CS-RPL FASystem-TR-22-0498	97	2023-09-11	2024-08-30	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore PS-Repave Parking Lot-TR-20-0321	2	2023-05-03	2024-12-17	In Design
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore RdPS-RPLPoolTreatCO2-TR-24-0695	2	2024-08-29	2024-08-30	In Design
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore J&S PS-Install Outdoor Lawn Sign	75	2024-10-17	2024-12-20	In Progress
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore Rd PS-RPL HeatingPlant-TR21-1168	97	2023-05-15	2024-03-29	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore Rd JSPS-RPL AHU-TR-21-1169	97	2023-06-19	2024-08-20	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore Rd-RPL PA IHP System-TR-22-0526	97	2023-11-20	2024-08-26	Substantially Complete

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore Rd-RESTFireClass25&11-TR23-0744	97	2023-08-28	2024-08-26	Substantially Complete
16	2S	215	Bowmore Road Jr & Sr PS	Bowmore Road-RPL FASysControl-TR-24-0762	97	2024-08-12	2024-08-31	Substantially Complete
16	2S	216	Crescent Town ES	Crescent Town-UPGTurfField - TR19-0883	10	2024-06-17	2025-08-29	In Progress
16	2S	216	Crescent Town ES	Crescent Town ES-RPL Roof-TR-22-0831	85	2024-06-17	2024-10-25	In Progress
16	2S	216	Crescent Town ES	Crescent TownE-UPGLibraryWndwsTR-24-0308	4	2024-09-30	2024-11-08	In Progress
16	2S	216	Crescent Town ES	Crescent Town ES-RPL AHU-TR-21-1174	97	2023-06-22	2024-08-30	Substantially Complete
16	2S	216	D.A. Morrison MS	D A Morrison-RPL DDCSystem-TR-23-0418	2	2024-08-29	2024-12-27	In Design
16	2S	216	D.A. Morrison MS	D A Morrison-RPLAHU&Controls-TR-23-0314	90	2023-10-17	2024-12-31	In Progress
16	2S	216	D.A. Morrison MS	D A MorrisonMS-RPLInverter -TR-23-0930	4	2023-11-03	TBD	In Progress
16	2S	216	D.A. Morrison MS	D A Morrison MS-RPL64Windows -TR-20-0522	4	2025-01-20	2025-03-21	In Progress
16	2S	216	D.A. Morrison MS	D A Morrison-RPLFire Alarm SysTR-17-1802	97	2018-03-01	2022-05-30	Substantially Complete
16	2S	215	Earl Beatty Jr. & Sr. PS	Earl BeattyPS-RPL WallCladding-TR19-0360	1.5	2020-06-29	TBD	Design Held
16	2S	215	Earl Beatty Jr. & Sr. PS	Earl BeattyPS-RPLRetainWall&LotTR20-0442	2	2022-07-01	2024-12-17	In Design
16	2S	215	Earl Beatty Jr. & Sr. PS	Earl Beatty JPS-RPL Pool Grout-TR24-0997	4	2024-12-02	2024-12-27	In Progress
16	2S	215	Earl Beatty Jr. & Sr. PS	Earl Beatty-RPLHeatingPlant-TR-19-1345	97	2020-08-25	2022-06-30	Substantially Complete
16	2S	215	Earl Beatty Jr. & Sr. PS	Earl BeattyPS-RESTFacadeColumnTR-21-1410	97	2022-06-20	2023-09-23	Substantially Complete
16	2S	215	Earl Haig Public School	Earl HaigPS-INSArtificialTurf-TR-23-0084	2	2024-08-07	2025-11-28	In Design
16	2S	216	East York Alternative SS	East York Alt-UPG stdnt Kitchen-WL12-121	4	2024-12-23	2025-01-17	In Progress
16	2S	216	East York Alternative SS	East York Alt-RPL HeatingPlant-TR23-0033	97	2023-09-06	2024-08-31	Substantially Complete
16	2S	216	East York Collegiate Institute	East York CI-UPGFence&Tennis-TR-17-1293	2	2023-06-02	2024-12-17	In Design
16	2S	216	East York Collegiate Institute	East York CI-RPL HVAC-TR-23-0305	60	2024-07-01	2025-08-31	In Progress
16	2S	216	East York Collegiate Institute	East York CI-Install Aud Audio System	4	2024-10-02	TBD	In Progress
16	2S	216	East York Collegiate Institute	East York CI-RPL Roofing-TR-17-2110	97	2024-03-06	2024-08-31	Substantially Complete
16	2S	216	George Webster ES	George Webster-UPGISPOutdoorAreaTR24-0099	2	2024-01-31	2025-01-15	In Design
16	2S	216	Gledhill Jr. Public School	Gledhill JrPS-RPLPlyAreaAsphaltTR21-1309	90	2023-06-28	2024-10-25	In Progress
16	2S	216	Glen Ames Sr PS	Glen Ames SPS-UPG SteamHW Ph1-TR22-0418	2	2024-10-25	2025-12-31	In Design
16	2S	216	Glen Ames Sr PS	Glen AmesSrPS-RPLPoolDrainLineTR-23-1216	2	2024-08-29	2024-11-01	In Design
16	2S	216	Glen Ames Sr PS	Glen Ames PS-Paint Corridor-WL12-012	4	2024-11-18	2024-12-02	In Progress
16	2S	216	Glen Ames Sr PS	Glen Ames SPS-RESTExtConcrete-TR18-0506	97	2024-05-06	2024-10-25	Substantially Complete
16	2S	216	Glen Ames Sr PS	Glen Ames PS-RPL Pool Cylinder-TR23-0605	97	2023-10-30	2024-05-10	Substantially Complete
16	2S	216	Gordon A. Brown Middle School	Gordon A Brown-RPL Pool Grout-TR24-0998	4	2024-11-11	2024-12-06	In Progress
16	2S	216	Gordon A. Brown Middle School	Gordon A Brown MS-RPL 5 AHU-TR-22-1143	97	2023-06-30	2024-08-30	Substantially Complete
16	2S	216	Gordon A. Brown Middle School	Gordon ABrown MS-RefinishGymFL-TR22-1378	97	2023-07-02	2024-08-23	Substantially Complete
16	2S	216	Gordon A. Brown Middle School	G A Brown MS-RPLElectricPanels-TR22-1333	3	2024-09-13	2025-08-30	Tender / Pricing
16	2S	215	Kew Beach Junior Public School	Kew Beach Jr PS-RPLSiporexRoof-TR24-0214	2	2024-11-21	TBD	In Design
16	2S	215	Kew Beach Junior Public School	Kew Beach-RPL PVInverter-TR-23-0976	10	2024-10-01	2024-11-30	In Progress
16	2S	215	Kew Beach Junior Public School	Kew BeachPS-INS Split AC Coil-TR-19-0725	97	2019-05-29	2021-08-20	Substantially Complete
16	2S	215	Kew Beach Junior Public School	Kew Beach JPS-SiporexDeckAsmnt-TR21-1382	97	2022-07-05	2023-09-23	Substantially Complete
16	2S	216	Kimberley Junior Public School	Kimberley PS-RPLDistribtnEquip-TR22-1155	15	2023-06-22	2024-10-25	In Progress
16	2S	216	Kimberley Junior Public School	Kimberley JPS-RPL HeatingPlant-TR22-1309	90	2024-05-15	2024-10-25	In Progress
16	2S	216	Malvern Collegiate Institute	Malvern CI-RPLSiporexRoof-TR21-1385	2	2024-11-12	2025-12-30	In Design
16	2S	216	Malvern Collegiate Institute	Malvern CI-RPLCondensateRecvr-TR-23-0220	65	2023-05-15	2024-12-30	In Progress
16	2S	216	Malvern Collegiate Institute	Malvern CI-INS Auditorium Audio System	90	2024-05-06	2024-11-01	In Progress
16	2S	216	Malvern Collegiate Institute	Malvern CI-REST Cluster Column-TR22-1104	97	2023-06-19	2024-03-01	Substantially Complete
16	2S	216	Malvern Collegiate Institute	Malvern CI-RPLPA IHP System-TR-22-0538	97	2023-11-20	2024-05-10	Substantially Complete
16	2S	216	Malvern Collegiate Institute	Malvern CI-RPL Roofing-TR-23-0197	97	2024-05-13	2024-08-30	Substantially Complete
16	2S	216	Malvern Collegiate Institute	MalvernCI-INS AOD DoorOperator-TR24-0096	97	2024-05-29	2024-08-31	Substantially Complete
16	2S	216	Malvern Collegiate Institute	Malvern CI-RESTColumn/Facade-TR-23-0359	3	2024-09-10	2025-12-30	Tender / Pricing
16	2S	215	Norway Junior Public School	Norway JPS-RPL Roofing-TR-19-1239	97	2023-09-21	2024-08-31	Substantially Complete

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
16	2S	215	Norway Junior Public School	Norway PSPS-RPL FASystem-TR-22-0512	97	2023-09-11	2024-08-30	Substantially Complete
16	2S	216	O'Connor Public School	O'Connor PS - RPL PA System-TR-22-0541	97	2023-02-14	2023-08-25	Substantially Complete
16	2S	216	O'Connor Public School	O'Connor PS-RPL FASystem-TR-21-1023	97	2023-02-14	2023-08-25	Substantially Complete
16	2S	216	Parkside Elementary School	Parkside ES-UPGKgtPlayAreaGIF-TR23-0336	75	2024-05-15	2024-12-01	In Progress
16	2S	216	Parkside Elementary School	Parkside ES-UPGVentilationEqui-TR22-0992	3	2024-09-20	2025-12-30	Tender / Pricing
16	2S	216	Presteign Heights ES	Presteign Hts-PaintClassrooms-WL12-160	4	2024-12-30	2025-01-10	In Progress
16	2S	216	Presteign Heights ES	Presteign Hts ES-RPL FASystem-TR-21-1109	97	2022-07-01	2023-12-31	Substantially Complete
16	2S	216	Secord Elementary School	Secord ES-RPL Roofing-TR-19-1155	80	2024-08-12	2024-10-25	In Progress
16	2S	216	Secord Elementary School	Secord PS-INS VCT Floor WL12-222	4	2024-09-10	TBD	In Progress
16	2S	216	Secord Elementary School	Secord PS-RPL Steam to HW-TR-19-1346	2.5	2024-09-16	TBD	Tender / Pricing
16	2S	216	Selwyn ES	Selwyn ES-UPGAsphalt+Site-TR-24-0722	2	2024-08-07	2026-01-17	In Design
16	2S	216	Victoria Park Elementary S.	Victoria Park ES-RPL FA System-TR22-0517	70	2023-06-30	2024-11-30	In Progress
16	2S	216	William J. McCordic School	William J McCordic-RPLGymFloor-TR22-1363	2	2024-08-08	2025-02-28	In Design
16	2S	216	William J. McCordic School	William McCordic-UPGClassrooms-TR23-0219	80	2024-07-01	2024-12-13	In Progress
16	2S	216	William J. McCordic School	William J McCordic-RPLFA PanelTR-24-0254	70	2024-07-08	2024-10-25	In Progress
16	2S	216	William J. McCordic School	William McCordic-UPGVentilationTR19-1404	97	2023-06-26	2023-10-27	Substantially Complete
16	2S	216	Williamson Road Junior PS	Williamson Rd PS-SteamToHW PH2-TR24-0310	2	2024-08-22	2024-11-29	In Design
16	2S	216	Williamson Road Junior PS	Williamson Road-RPL Fencing-TR-18-0248	85	2024-11-21	2025-03-31	In Progress
16	2S	216	Williamson Road Junior PS	Williamson RdPS-PaintEastStair-WL-12-033	4	2024-11-18	2024-12-09	In Progress
16	2S	216	Williamson Road Junior PS	Williamson Rd-RPL PlayEquipJr-TR23-0658	85	2024-06-15	2024-12-05	In Progress
16	2S	216	Williamson Road Junior PS	Williamson RdPS-RPLWindows PH1-TR20-0396	97	2023-06-22	2024-04-26	Substantially Complete
16	2S	216	Williamson Road Junior PS	Williamson RdPS-RESTFacadePH2-TR-21-0089	97	2023-05-22	2024-03-29	Substantially Complete
16	2S	216	Williamson Road Junior PS	Williamson Rd-RESTFacadePH3-TR-23-0187	3	2024-09-09	2025-12-30	Tender / Pricing
17	2S	217	Buchanan Public School	Buchanan PS-RPLPlayAreaAsphlTR23-0481	50	2024-07-02	2024-11-30	In Progress
17	2S	217	Dorset Park Public School	Dorset Park PS -RPL Gym Floor-TR-23-0775	5	2024-06-12	2024-12-31	In Progress
17	2S	217	Dorset Park Public School	Dorset ParkPS-RPLBuildingTrap-TR-23-1175	4	2025-07-01	2025-09-30	In Progress
17	2S	217	Dorset Park Public School	Dorset ParkPS - RPL PA System-TR-23-0429	4	2024-09-12	2025-03-31	In Progress
17	2S	219	Edgewood Public School	Edgewood PS-UPG FA Stairwell-TR-20-0472	75	2024-02-19	2024-11-30	In Progress
17	2S	217	Ellesmere-Statton PS	Ellesmere Statt-RPLSiporexRoof-TR21-1378	2	2024-11-12	2025-08-31	In Design
17	2S	217	Ellesmere-Statton PS	Ellesmere-Statton-PaintGym-TR-23-0210	90	2024-08-19	2024-12-03	In Progress
17	2S	217	Ellesmere-Statton PS	Ellesmere-Statton-INS 3CardAcc-TR24-0038	99	2024-07-12	2024-11-04	Substantially Complete
17	2S	217	General Crerar Public School	General Crerar-RPLAsphParking-TR17-1236	80	2024-07-01	2024-12-30	In Progress
17	2S	217	General Crerar Public School	General Crerar-INS VCT Flooring-WL12-250	4	2024-10-18	TBD	In Progress
17	2S	217	George Peck Public School	George Peck PS-PaintGymArea-TR23-0224	97	2024-07-02	2024-12-19	Substantially Complete
17	2S	217	Glamorgan Public School	Glamorgan PS-PaintMainCorridor-WL12-011	4	2024-11-04	2024-12-03	In Progress
17	2S	217	Glamorgan Public School	Glamorgan JPS-RPL Roofing-TR-23-0528	90	2024-07-01	2024-12-30	In Progress
17	2S	217	Glamorgan Public School	Glamorgan PS-RPLCondensingUnitTR-22-1071	3	2024-10-28	2025-08-31	Tender / Pricing
17	2S	219	Glen Ravine Jr. Public School	Glen Ravine -RPLLibraryCarpet-TR-23-0841	2	2024-04-23	2024-12-20	In Design
17	2S	219	Glen Ravine Jr. Public School	Glen Ravine PS-UPG Hydro Srvc-TR22-1112	50	2024-07-01	2024-12-31	In Progress
17	2S	219	Glen Ravine Jr. Public School	Glen Ravine-Paint 2ndFlrHallway-WL11-245	97	2024-08-30	2024-10-31	Substantially Complete
17	2S	219	John McCrae Public School	John McCraePS-UPGPavePlayArea-TR-20-0770	2	2023-05-03	2025-11-28	In Design
17	2S	219	John McCrae Public School	John McCraePS-RPLAsphaltLotPlayTR23-0529	2	2024-08-15	2025-11-28	In Design
17	2S	219	John McCrae Public School	John McCrae PS-RPL Windows-TR-20-0617	97	2021-05-06	2024-12-30	Substantially Complete
17	2S	219	Knob Hill Public School	Knob Hill PS -RPL Gym Floors -TR-22-1260	65	2024-03-01	2024-10-30	In Progress
17	2S	219	Knob Hill Public School	Knob Hill PS-RPLWindowsDoors-TR22-1000	99	2023-07-01	2024-10-30	Substantially Complete
17	2S	217	Manhattan Park Junior PS	Manhattan Park-RPLParkLotAsphTR18-0687	2	2022-09-12	2025-03-30	In Design
17	2S	217	Manhattan Park Junior PS	Manhattan Park JPS-RPLInverter-TR24-0221	2	2024-07-10	2024-11-22	In Design
17	2S	217	Maryvale Public School	Maryvale PS-Paint Gymnasium-TR-24-0222	4	2025-01-09	2025-03-31	In Progress
17	2S	217	Maryvale Public School	Maryvale PS-UPGWindows-TR-24-0238	4	2024-10-21	2025-01-06	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
17	2S	219	St Andrew's Jr PS/ASE	St AndrewsPS-PaintLibrary-WL12-031	4	2024-12-02	2024-12-23	In Progress
17	2S	219	St Andrew's Jr PS/ASE	St Andrews PS-RPL PA System-TR-23-0170	4	2025-01-17	2025-05-23	In Progress
17	2S	217	Wexford Collegiate School for the Arts	Wexford CI-RPL Siporex + Roof-TR-23-0335	50	2024-06-29	2025-08-30	In Progress
17	2S	217	Wexford Collegiate School for the Arts	Wexford CI - RPL FA System - TR-21-1462	97	2023-06-01	2024-06-15	Substantially Complete
17	2S	217	Wexford Collegiate School for the Arts	Wexford CSA-RPL DanceStudioAHU-TR21-1515	97	2023-06-30	2024-02-28	Substantially Complete
17	2S	217	Wexford Public School	Wexford PS-RPL PA& IHPSys-TR-23-1176	2	2024-09-18	2025-05-30	In Design
17	2S	217	Wexford Public School	Wexford PS-PaintGymArea-TR23-0213	4	2024-12-23	2025-01-30	In Progress
17	2S	217	Winston Churchill CI	Winston Churchill CI-SteamToHW-TR22-1417	45	2023-06-01	2025-10-30	In Progress
17	2S	217	Winston Churchill CI	Winston Churchill CI-RPLACunit-TR24-0140	4	2024-07-12	TBD	In Progress
17	2S	217	Winston Churchill CI	Winston ChurchillCI-RPLPlumbFixTR24-0570	45	2024-09-30	2025-03-30	In Progress
17	2S	217	Winston Churchill CI	W Churchill CI-UPG ERGenFuelSysTR20-0131	97	2020-02-25	2024-12-30	Substantially Complete
17	2S	217	Winston Churchill CI	Winston ChurchillCI-RPLRoofing-TR23-0226	97	2023-05-01	2024-11-30	Substantially Complete
18	2S	218	Anson Park Public School	Anson Park PS-INS VCT Fir WL12-225	4	2024-09-10	TBD	In Progress
18	2S	218	Anson Park Public School	Anson Park PS-RepaveParkingLot-TR21-1717	99	2024-07-01	2024-10-30	Substantially Complete
18	2S	217	Birch Cliff Heights PS	Birch Cliff Hts-INSStorageUnit-TR24-0702	70	2024-09-06	2024-12-16	In Progress
18	2S	217	Birch Cliff Heights PS	Birch Cliff Hts-RPLExit3Stair-TR-24-0172	4	2025-03-10	2025-05-16	In Progress
18	2S	217	Birch Cliff Public School	Birch Cliff PS-RPLPlumbFixtureTR-20-0618	4	2024-10-15	2024-12-30	In Progress
18	2S	217	Birch Cliff Public School	Birch Cliff PS-RPL Spiral Slide-WL12-112	4	2024-10-14	2024-12-15	In Progress
18	2S	217	Birch Cliff Public School	Birch Cliff PS-RPL FA System-TR-21-1103	97	2023-03-30	2024-09-15	Substantially Complete
18	2S	217	Birchmount Park CI	Birchmount Park CI-RPL AHU-TR-21-1163	75	2024-06-30	2024-12-30	In Progress
18	2S	217	Birchmount Park CI	Birchmount Park CI - Paint Gym WL11-266	4	2024-09-23	2024-11-23	In Progress
18	2S	217	Birchmount Park CI	Birchmount PkCI-RPLEmGenerator-TR22-0436	80	2024-02-15	2024-12-30	In Progress
18	2S	217	Birchmount Park CI	Birchmount Park-RESTWaterMainTR-24-0874	85	2024-09-15	2024-11-29	In Progress
18	2S	217	Birchmount Park CI	Birchmount ParkCI-INSNetworkCamTR23-0922	97	2023-11-07	2024-10-30	Substantially Complete
18	2S	216	Blantyre Public School	Blantyre PS-UPGPlyAreaAsphDsgn-TR22-1137	2	2023-05-03	2024-11-29	In Design
18	2S	216	Blantyre Public School	Blantyre PS-RPL Chiller-TR-21-1165	85	2023-10-30	2024-12-30	In Progress
18	2S	216	Blantyre Public School	Blantyre PS-RPL PA System-TR-22-0525	97	2023-06-30	2023-12-30	Substantially Complete
18	2S	218	Bliss Carman Sr. Public School	Bliss CarmenPS-RPL FASystem-TR-22-0499	90	2023-03-12	2024-12-15	In Progress
18	2S	218	Bliss Carman Sr. Public School	Bliss Carmen SPS-Paint Doors-WL12-143	75	2024-09-09	2024-11-14	In Progress
18	2S	218	Bliss Carman Sr. Public School	Bliss Carmen PS-RPL Doors #2&4-TR24-0893	4	2025-03-10	2025-05-16	In Progress
18	2S	218	Bliss Carman Sr. Public School	Bliss Carman PS-UPG HVAC-TR-19-0677	97	2020-06-01	2022-08-30	Substantially Complete
18	2S	217	Clairlea Public School	Clairlea PS-RPL Asphalt Areas-TR-21-0395	2	2024-08-08	2025-11-30	In Design
18	2S	217	Clairlea Public School	Clairlea PS-INS Gym Audio System+Screen	4	2025-01-13	2025-02-20	In Progress
18	2S	217	Cliffside JPS	Cliffside PS-RPLJrPlayEquip-TR23-0648	2	2024-09-01	2025-01-15	In Design
18	2S	217	Cliffside JPS	Cliffside PS-FieldErosionREST-TR-18-0115	97	2022-09-30	2024-04-30	Substantially Complete
18	2S	217	Corvette Jr PS	Corvette JPS-RESTEastElevWall-TR-22-0008	99	2023-07-04	2024-04-30	Substantially Complete
18	2S	217	Corvette Jr PS	Corvette PS-Repave ParkingLots-TR21-0884	99	2024-03-04	2024-10-30	Substantially Complete
18	2S	216	Courcelette Public School	Courcelette PS-RPLPlayArea&EquiTR22-1014	2	2022-09-09	2023-10-30	In Design
18	2S	216	Courcelette Public School	Courcelette PS-Paint Foyer-WL12-147	4	2025-02-03	2025-02-28	In Progress
18	2S	216	Courcelette Public School	Courcelette PS-RPL Trple Slide WL12-209	4	2024-11-05	2024-12-09	In Progress
18	2S	217	Danforth Gardens Public School	Danforth Gardens-RPL PA Sys-TR-22-0080	97	2023-06-30	2024-09-15	Substantially Complete
18	2S	218	Fairmount Public School	Fairmount PS-RPL AsphaltAreas-TR-24-0731	2	2024-08-08	2026-01-17	In Design
18	2S	217	General Brock Public School	General Brock-SCHGrndRvtiliztn-TR21-1556	80	2024-07-01	2024-11-30	In Progress
18	2S	217	General Brock Public School	General Brock PS-Upgrade HVAC-TR-20-0816	97	2021-03-10	2024-11-30	Substantially Complete
18	2S	218	H A Halbert Jr PS	H A Halbert JPS-RPL DHW Heater-TR24-0792	2	2024-08-22	2024-09-15	In Design
18	2S	218	H A Halbert Jr PS	H A Halbert JPS-RPL Asphalt-TR-24-0716	2	2024-08-07	2025-12-19	In Design
18	2S	217	J.G. Workman Public School	J G Workman PS-RPLPlayEquipmentTR24-0685	2	2024-07-10	2025-06-06	In Design
18	2S	218	John A. Leslie Public School	John A LesliePS-RPLCustColumn-TR-22-1001	85	2024-07-01	2024-11-30	In Progress
18	2S	218	John A. Leslie Public School	John A Leslie PS-PaintStairwlls-WL12-045	50	2024-12-16	2024-12-31	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
18	2S	218	Mason Road Junior PS	Mason Rd PS-UPGPaintFoyer&WR-TR-23-0237	4	2024-09-30	2024-12-15	In Progress
18	2S	218	Mason Road Junior PS	Mason Rd JPS-GymRevitalizationTR22-1251	90	2023-06-30	2024-10-30	In Progress
18	2S	218	Mason Road Junior PS	Mason Rd PS-PNT Washrooms-WL12-188	4	2024-11-04	2025-01-17	In Progress
18	2S	217	Norman Cook Junior PS	Norman Cook JPS-RPL Inverter-TR-20-0233	4	2023-01-25	TBD	In Progress
18	2S	217	Norman Cook Junior PS	Norman Cook PS-PaintOfficeWalls-WL12-024	4	2024-10-29	2024-12-04	In Progress
18	2S	217	Norman Cook Junior PS	Norman Cook JPS-RESTInterior-TR-24-0483	98	2024-01-15	2024-04-15	Substantially Complete
18	2S	217	Oakridge Junior Public School	Oakridge PS-Refinish Gym Floor-TR18-1114	5	2024-08-15	2024-10-31	In Progress
18	2S	217	Oakridge Junior Public School	Oakridge JPS-RPL EmGenerator-TR-23-0814	5	2025-07-02	2025-08-30	In Progress
18	2S	218	R.H. King Academy	R H King-INV Build Envelope-TR23-0046	2	2023-10-24	2024-12-31	In Design
18	2S	218	R.H. King Academy	RH King Academy-UST RemediationTR22-1062	4	2022-09-01	2024-09-30	In Progress
18	2S	218	R.H. King Academy	R H King Academy-RPLOfficesAHU-TR21-1140	95	2024-07-01	2024-11-30	In Progress
18	2S	218	R.H. King Academy	R H King Academy-RPL Inverter-TR-22-0116	85	2023-12-18	2024-12-30	In Progress
18	2S	218	R.H. King Academy	R H King-PNT Small Gym-WL12-195	4	2024-11-04	2024-12-03	In Progress
18	2S	218	R.H. King Academy	R H King A-UPGKitchen&Millwork-TR23-0234	3	2024-10-28	2025-08-31	Tender / Pricing
18	2S	217	Regent Heights PS	Regent Hts PS-UPG KgtnPlayArea-TR24-0745	2	2024-08-07	2025-03-01	In Design
18	2S	217	Regent Heights PS	Regent Hts PS-RPL PA Sys-TR-22-0543	97	2023-04-01	2024-04-30	Substantially Complete
18	2S	219	Robert Service Senior PS	Robert Service-RPL PA& IHPSys-TR-23-1137	2	2024-01-25	2024-12-31	In Design
18	2S	219	Robert Service Senior PS	Robert ServiceSPS-RPLGymFloorTR-22-1259	99	2023-03-01	2024-11-30	Substantially Complete
18	2S	217	Samuel Hearne Middle School	Samuel Hearne MS-RPL FASystem-TR-22-0513	75	2023-04-01	2024-11-30	In Progress
18	2S	217	Samuel Hearne Middle School	Samuel Hearne MS-PNT 2ndFlrCdr WL12-221	4	2024-11-04	2024-11-27	In Progress
18	2S	217	SATEC @ W.A. Porter CI	SATEC @ WA-Paint Pool Chg Rms-TR-23-0005	95	2024-09-15	2024-12-03	In Progress
18	2S	217	SATEC @ W.A. Porter CI	SATEC@WAPorter-RPL VInverterTR-23-0973	10	2024-10-01	2024-11-30	In Progress
18	2S	219	SCAS/SEYRAC/CSS LC3	Scarborough CAS-INS A1Intercom-TR23-0282	97	2023-06-26	2024-10-15	Substantially Complete
18	2S	219	SCAS/SEYRAC/CSS LC3	SCAS -RPLLibraryCarpet&FixturesTR22-1176	97	2023-09-11	2024-12-30	Substantially Complete
18	2S	217	Taylor Creek PS	Taylor Creek PS-RPL Gym Floor-TR-23-0785	5	2024-09-15	2024-11-30	In Progress
18	2S	217	Taylor Creek PS	Taylor Creek PS-SiporxDckAsmnt-TR21-1394	97	2023-06-30	2024-09-15	Substantially Complete
18	2S	217	Taylor Creek PS	Taylor Creek-KG O'DoorPlayArea-TR22-1013	99	2024-07-23	2024-10-31	Substantially Complete
18	2S	219	Walter Perry Junior PS	Walter Perry JPS-RPL Drapes-WL12-137	4	2025-02-17	2025-03-03	In Progress
18	2S	219	Walter Perry Junior PS	Walter Perry PS-INS VCTFlooring-WL12-163	4	2024-10-30	2024-11-30	In Progress
19	2N	222	Bellmere Junior Public School	Bellmere JPS-RPL A/C Room11-TR24-0609	2	2024-12-05	TBD	In Design
19	2N	222	Bellmere Junior Public School	Bellemere JPS-INS Whiteboards WL12-237	4	2024-11-04	2024-11-15	In Progress
19	2N	222	Bellmere Junior Public School	Bellemere JPS-RPL PA System-TR-22-1070	3	2024-09-09	TBD	Tender / Pricing
19	2N	222	Bendale Junior Public School	Bendale JPS-RPL Stage Drapes-WL12-111	20	2025-02-03	2025-02-17	In Progress
19	2N	222	Bendale Junior Public School	Bendale JRPS-RPLPlay&ParkSurfacTR21-1700	97	2023-07-01	2023-12-31	Substantially Complete
19	2S	218	Cedar Drive Jr. Public School	Cedar Drive PS-RPLFireproofing-TR22-1365	2	2023-05-04	2025-01-21	In Design
19	2S	218	Cedar Drive Jr. Public School	Cedar Drive JPS-RPL Roofing-TR-23-0747	2	2024-09-11	2025-05-31	In Design
19	2S	218	Cedar Drive Jr. Public School	Cedar Drive PS-RPL PA Sys-TR-21-1417	2.5	2024-09-16	TBD	Tender / Pricing
19	2S	218	Cedar Drive Jr. Public School	Cedar Drive PS-RPL EmGenerator-TR22-0437	2.5	2024-09-16	TBD	Tender / Pricing
19	2S	219	Cedarbrae Collegiate Institute	CedarbraeCI-UPGTransformerTR-19-0986	2	2023-05-15	2025-03-28	In Design
19	2S	219	Cedarbrae Collegiate Institute	Cedarbrae CI-RPLWindowSouthSid-TR23-1000	2	2024-08-14	2025-01-24	In Design
19	2S	219	Cedarbrae Collegiate Institute	Cedarbrae CI-RPL FA System-TR-21-1455	90	2022-12-02	2025-03-15	In Progress
19	2S	219	Cedarbrae Collegiate Institute	Cedarbrae CI-RPL Gym Bleachers-TR18-1207	97	2021-10-22	2023-01-31	Substantially Complete
19	2S	219	Cedarbrae Collegiate Institute	Cedarbrae CI-REST Facade PH2-TR-23-0183	2.5	2023-09-05	2024-10-22	Tender / Pricing
19	2S	219	Cedarbrae Collegiate Institute	Cedarbrae CI-INSNetworkCams-TR24-0496	3	2024-09-09	2025-02-28	Tender / Pricing
19	2S	219	Cedarbrook Public School	Cedarbrook PS-RepaveParkingLot-TR23-0195	2	2023-05-03	2024-12-17	In Design
19	2S	219	Cedarbrook Public School	Cedarbrook PS-RPLGymWindows-TR-24-0060	4	2024-12-02	2024-12-24	In Progress
19	2N	222	Churchill Heights PS	Churchill Hts-UPG AsphaltYard-TR21-1306	99	2023-07-01	2024-02-28	Substantially Complete
19	2S	219	Cornell Jr. Public School	Cornell JPS-RPL FA System-TR-22-0502	90	2023-08-16	2025-02-15	In Progress
19	2S	218	Eastview Public School	Eastview PS-RPL FA System-TR-22-0504	90	2023-11-27	2025-02-15	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
19	2S	218	Eastview Public School	Eastview PS-RPLFlooring TR-22-1257	97	2023-10-29	2024-07-15	Substantially Complete
19	2S	218	Elizabeth Simcoe Jr. PS	Elizabeth Simcoe JPS-RPL Drapes-WL12-246	4	2025-04-15	2025-04-30	In Progress
19	2S	218	Elizabeth Simcoe Jr. PS	Elizabeth Simcoe PS-UPG HVAC-TR-19-0697	97	2020-06-01	2024-08-30	Substantially Complete
19	2S	218	Galloway Road Public School	GallowayRdPS-RPLExteriorCanopyTR-22-1161	5	2024-02-08	2025-05-15	In Progress
19	2S	218	Galloway Road Public School	Galloway PS-RPL Stage Drapes-WL12-152	4	2025-03-03	2025-03-17	In Progress
19	2N	222	George B. Little Public School	George B Little PS-RPL Asphalt-TR22-1108	99	2023-07-01	2024-11-30	Substantially Complete
19	2S	219	Golf Road Jr PS	Golf Rd PS-PNT 1stFL corridor WL12-212	50	2024-10-14	2024-11-27	In Progress
19	2S	219	Golf Road Jr PS	Golf Road Jr PS-RPL Gym Floor-TR-22-1261	97	2023-10-29	2024-10-24	Substantially Complete
19	2S	219	Golf Road Jr PS	Golf Road JPS-RPL Roofing-TR-23-0759	97	2024-06-29	2024-10-31	Substantially Complete
19	2S	218	Guildwood Jr PS	Guildwood JPS-RPL FASystem-TR-22-0508	90	2023-04-11	2025-02-15	In Progress
19	2S	218	Guildwood Jr PS	Guildwood PS-RPLSipxDeck/Roof-TR-21-1560	97	2022-11-20	2024-11-27	Substantially Complete
19	2N	222	Heather Heights JPS/Ben HeppnerVMAcademy	Heather HtsPS-UPGHeatPlant-TR22-0422	95	2023-07-01	2024-11-30	In Progress
19	2N	222	Heather Heights JPS/Ben HeppnerVMAcademy	Heather Hts PS-RPLVentilation-TR-22-0423	90	2023-07-01	2024-12-31	In Progress
19	2N	222	Heather Heights JPS/Ben HeppnerVMAcademy	Heather HtsJPS-RPLEmgGenerator-TR22-0439	55	2022-07-20	2024-12-31	In Progress
19	2S	219	Maplewood High School	Maplewood HS-RPL AHU-TR-21-1183	90	2023-06-30	2025-02-15	In Progress
19	2S	219	Maplewood High School	Maplewood HS-TopographicSurvey-TR22-1370	90	2023-01-01	2023-06-20	In Progress
19	2S	219	Maplewood High School	Maplewood HS-RPLHeatingPlant-TR23-0313	80	2023-06-30	2025-02-15	In Progress
19	2N	222	Military Trail Public School	Military Trail-RPLJrPlayEquip-TR23-0660	2	2024-08-15	2025-02-28	In Design
19	2N	222	Military Trail Public School	Military Trail PS-PaintGymChgRm-WL12-022	4	2024-11-04	2024-12-03	In Progress
19	2N	222	Military Trail Public School	Military Trail-RPLSiporex+Roof-TR23-0337	90	2023-06-30	2025-01-20	In Progress
19	2N	222	Military Trail Public School	Military TrailPS-RPLRoof&Clad-TR-23-0857	50	2023-03-21	2024-12-15	In Progress
19	2N	222	Military Trail Public School	Military Trail PS-RPL FASystem-TR22-0511	97	2023-08-28	2024-07-15	Substantially Complete
19	2N	222	North Bendale Junior PS	North Bendale-RPL Stage Drapes-WL12-159	4	2024-10-30	2024-12-16	In Progress
19	2N	222	North Bendale Junior PS	North Bendale-RPLPlayEquip&AsphTR23-0490	90	2023-07-01	2024-11-30	In Progress
19	2S	219	Scarborough Village PS	Scarborough VillPS-RPLFASystem-TR22-0514	90	2023-11-14	2025-02-15	In Progress
19	2S	219	Scarborough Village PS	Scarborough Vil-RPL STG Drapes-WL12-260	4	2025-04-15	2025-04-30	In Progress
19	2S	219	Scarborough Village PS	ScarboroughVillage-REStWall-TR-23-1113	95	2024-09-23	2024-12-02	In Progress
19	2S	219	Scarborough Village PS	Scarb Village PS-RPL Artf Turf-TR21-1684	97	2023-01-15	2024-06-20	Substantially Complete
19	2S	219	Scarborough Village PS	Scarborough Village-RefnshGymFLTR22-1265	97	2023-10-29	2024-08-28	Substantially Complete
19	2S	219	Scarborough Village PS	Scarborough Village-RPL RTU -TR-21-1329	97	2022-07-20	2024-08-30	Substantially Complete
19	2S	219	Scarborough Village PS	Scarborough Vill-PaintGymnasium-WL12-027	97	2024-11-04	2024-11-22	Substantially Complete
19	2S	218	Sir Wilfrid Laurier CI	Sir WilfredLau-NativeLCPrgmExpTR24-0141	2	2024-04-25	2024-12-01	In Design
19	2S	218	Sir Wilfrid Laurier CI	Sir Wilfred Laurier-RPLChllier-TR22-1238	55	2024-01-15	2025-05-15	In Progress
19	2S	218	Sir Wilfrid Laurier CI	SirWilfridLaurier-UPGDieselGen-TR23-0812	5	2024-04-16	2025-08-25	In Progress
19	2S	218	Sir Wilfrid Laurier CI	SirWilfredLaurier-RPLWin HWareTR24-0811	4	2024-12-02	2025-01-24	In Progress
19	2N	222	St. Margaret's Public School	St Margarets PS-RPL Roofing-TR-24-0364	2	2024-07-11	2025-03-30	In Design
19	2N	222	St. Margaret's Public School	St Margaret's PS -RPL Door #3-TR-24-0949	4	2025-03-10	2025-05-16	In Progress
19	2N	222	St. Margaret's Public School	St Margaret's PS-INS VCT 2ndFl-TR23-1170	4	2024-11-04	2024-12-31	In Progress
19	2S	219	Tecumseh Senior Public School	Tecumseh PS-RPL PA& IHPSys-TR-23-0928	2	2024-09-18	2025-05-30	In Design
19	2S	219	Tecumseh Senior Public School	Tecumseh SPS-UPGPlayArea&Equip TR22-0816	99	2023-05-01	2024-01-15	Substantially Complete
19	2S	219	Tredway Woodsworth Public School	Tredway Woodsworth-UPGPlayArea-TR22-1241	99	2023-07-01	2024-11-30	Substantially Complete
19	2N	222	West Hill Collegiate Institute	West Hill CI-RPLKitchnEquipment-TR23-1187	2	2024-09-11	2024-10-14	In Design
19	2S	219	Willow Park Junior PS	Willow Park PS-PaintMainOffice-WL-12-034	50	2024-07-02	2024-11-06	In Progress
19	2S	219	Willow Park Junior PS	Willow Park JPS-RPL Gym Floors-TR23-0774	4	2024-05-24	2025-08-30	In Progress
19	2S	219	Willow Park Junior PS	Willow ParkPS- RPL PA System-TR-22-1227	80	2024-02-05	2024-12-15	In Progress
19	2S	219	Willow Park Junior PS	Willow Park-UPG Interior -TR-21-1789	97	2022-05-25	2023-10-30	Substantially Complete
19	2N	222	Woburn Collegiate Institute	Woburn CI-RPL Roofing-TR-19-1214	5	2025-09-05	2026-08-31	In Progress
19	2N	222	Woburn Collegiate Institute	Woburn CI-IMPInterior+AudSeatg-TR23-0767	80	2023-03-25	2024-12-30	In Progress
19	2N	222	Woburn Collegiate Institute	Woburn CI-INS 3CardAccess-TR24-0637	4	2024-12-16	2025-03-14	In Progress

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
19	2N	222	Woburn Collegiate Institute	Woburn CI-UPG ERGenFuelSys-TR-20-0134	97	2020-02-25	2024-12-30	Substantially Complete
19	2N	222	Woburn Collegiate Institute	Woburn CI-RPL MainSwitchboard-TR-21-0210	99	2021-11-03	2024-04-30	Substantially Complete
19	2N	222	Woburn Collegiate Institute	Woburn CI-RPL SiporexDeck/Roof-TR21-1415	97	2021-09-20	2024-12-30	Substantially Complete
19	2N	222	Woburn Collegiate Institute	Woburn CI-RPL RollingDoorExit#5-TR22-0176	99	2023-07-01	2024-08-30	Substantially Complete
19	2N	222	Woburn Junior Public School	Woburn JPS-RPL Gen w/ Inverter-TR22-1272	97	2023-07-05	2024-11-30	Substantially Complete
19	2N	222	Woburn Junior Public School	Woburn JPS-RPL Gym Floors A&B-TR-22-1254	99	2023-09-18	2024-10-30	Substantially Complete
20	2N	220	Agincourt Junior Public School	Agincourt JPS-INS A1+CardAcc-TR24-0046	10	2024-07-12	2024-12-16	In Progress
20	2N	220	Agincourt Junior Public School	Agincourt JPS-FloodRemediation-TR-24-0534	4	2024-07-19	TBD	In Progress
20	2N	220	Agincourt Junior Public School	Agincourt JPS - RPL Asphalt - TR-22-0029	97	2023-04-20	2024-06-26	Substantially Complete
20	2N	220	Agincourt Junior Public School	Agincourt JPS-WaterproofGym-TR-24-0778	3	2024-10-28	TBD	Tender / Pricing
20	2N	220	Bridlewood Jr. Public School	Bridlewood JPS-UPG Asphalt&Path-TR21-1508	2	2023-06-02	2025-01-17	In Design
20	2N	212	Brookmill Boulevard Jr PS	Brookmill Blvd -RPL PA System-TR-23-0623	2.5	2025-01-20	2025-06-09	Tender / Pricing
20	2N	212	Brookmill Boulevard Jr PS	Brookmill Bld-RPL Walkway Asphalt-TR21-1502	3	2024-09-12	2025-08-30	Tender / Pricing
20	2N	212	Chester Le Jr. Public School	Chester Le JPS-UPG Kgt nPlayArea-TR24-0739	2	2024-08-07	2025-02-01	In Design
20	2N	212	Chester Le Jr. Public School	Chester Le JPS-RPL Roofing-TR-23-0835	95	2024-06-01	2024-12-31	In Progress
20	2N	212	Chester Le Jr. Public School	Chester Le PS-RPL Multizone AHU-TR23-0252	95	2024-06-01	2024-12-31	In Progress
20	2N	212	Dr. Norman Bethune CI	Dr Norman Bethune-RPL Bleacher-TR22-0286	10	2024-12-16	2025-01-31	In Progress
20	2N	212	Dr. Norman Bethune CI	Dr Norman Bethune CI-Paint Door-WL12-150	4	2024-10-23	2024-11-23	In Progress
20	2N	212	Dr. Norman Bethune CI	Dr Norman Bethune-RPL PV Inverter-TR-23-0977	10	2024-10-01	2024-11-30	In Progress
20	2N	220	Highland Heights Jr. PS	Highland Hts-REST Support Beam 4ATR-24-0746	2	2024-08-08	2024-12-20	In Design
20	2N	220	Highland Heights Jr. PS	Highland Hts PS-RPL Chimney Stack-TR-24-0285	4	2025-03-24	2025-05-30	In Progress
20	2N	220	Highland Heights Jr. PS	Highland Hts PS -RPL Inverter-TR-20-0111	99	2021-05-01	2025-01-30	Substantially Complete
20	2N	220	Highland Heights Jr. PS	Highland Hts PS-RPL Gym Floors-TR23-0782	3	2024-09-16	2025-08-30	Tender / Pricing
20	2N	220	J.B. Tyrrell Sr. Public School	J B Tyrell Sr PS-RPL FASystems-TR-24-0502	2	2024-07-10	2024-12-20	In Design
20	2N	220	J.B. Tyrrell Sr. Public School	J B Tyrell-RPL ACM Tiles Rm103-TR24-0262	4	2024-10-23	TBD	In Progress
20	2N	220	J.B. Tyrrell Sr. Public School	J B Tyrrell PS-RPL Heating Plant-TR21-1178	97	2022-01-26	2023-08-31	Substantially Complete
20	2N	212	Kennedy Public School	Kennedy PS -RPL Roofing - TR-24-0299	2	2024-07-11	2025-03-30	In Design
20	2N	212	Kennedy Public School	Kennedy PS-RPL Windows Floor1&2-TR24-0728	4	2024-09-30	2024-12-20	In Progress
20	2N	212	Kennedy Public School	Kennedy PS -RPL Inverter -TR-24-0487	50	2024-08-19	2024-10-04	In Progress
20	2N	212	L'Amoreaux CI	L'Amoreaux CI-Paint changer room-WL12-128	4	2025-01-13	2025-01-31	In Progress
20	2N	212	L'Amoreaux CI	L'Amoreaux CI-RPL Curtain Wall-TR19-1495	99	2023-07-01	2024-05-31	Substantially Complete
20	2N	212	L'Amoreaux CI	L'Amoreaux CI-RPL Ext Doors Windows-TR22-0814	99	2023-07-01	2024-09-30	Substantially Complete
20	2N	212	L'Amoreaux CI	L'Amoreaux CI-RPL AHUs-TR-21-1247	97	2024-07-01	2024-12-30	Substantially Complete
20	2N	220	Lynngate Junior Public School	Lynngate JPS-Paint Gym-WL11-250	4	2024-11-18	2024-12-13	In Progress
20	2N	220	Lynngate Junior Public School	Lynngate JPS - RPL FA System -TR-22-0845	95	2024-01-31	2024-10-31	In Progress
20	2N	220	Lynnwood Heights Junior PS	Lynnwood Hts PS-INS Whtboards-WL12-157	75	2024-07-24	2024-10-21	In Progress
20	2N	220	North Bridlewood Junior PS	North Bridlewood JPS-Paint Gym-WL11-112	4	2025-01-27	2025-02-10	In Progress
20	2N	220	North Bridlewood Junior PS	North Bridlewood-INS VCT 2ndFL-TR24-0525	4	2024-10-24	TBD	In Progress
20	2N	220	Pauline Johnson Junior PS	Pauline Johnson PS-RPL Gym FL-TR-23-0783	3	2024-10-03	2025-08-30	Tender / Pricing
20	2N	212	Silver Springs Public School	Silver Spring PS-INS STG Drapes-WL12-261	4	2025-05-15	2025-05-30	In Progress
20	2N	212	Sir Ernest Macmillan Sr. PS	Sir Ernest MacMill PS-PNT Strwl WL12-076	4	2024-12-16	2025-01-06	In Progress
20	2N	212	Sir Ernest Macmillan Sr. PS	Sir Ernest MacMillan-FA System-TR20-0374	97	2019-09-29	2023-08-31	Substantially Complete
20	2N	220	Sir John A. Macdonald CI	Sir John A Mac Donald-RPL Inverter-TR-23-0978	10	2024-10-01	2024-11-30	In Progress
20	2N	212	Sir Samuel B. Steele Jr. PS	Sir Samuel Steel JPS-RPL AHUs-TR20-0369	97	2021-12-01	2023-03-31	Substantially Complete
20	2N	212	Sir Samuel B. Steele Jr. PS	Sir Samuel Steele-RPL FA System-TR21-1460	97	2021-11-03	2023-08-31	Substantially Complete
20	2N	220	Sir William Osler High School	Sir William Osler-INS VCT Floor-TR-22-0450	75	2023-08-17	2024-08-31	In Progress
20	2N	220	Sir William Osler High School	Sir William Osler-INS 3CardAcc-TR24-0039	80	2024-07-12	2024-12-02	In Progress
20	2N	220	Sir William Osler High School	Sir William Osler-RPL PASystem-TR21-1449	97	2021-11-01	2023-08-31	Substantially Complete
20	2N	220	Sir William Osler High School	Sir W Osler HS-RPL Roofing-TR23-0525	3	2024-09-11	2025-09-30	Tender / Pricing

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
20	2N	220	Stephen Leacock CI	Stephen Leacock-RPL AHU Parts-TR22-0303	4	2022-05-20	2022-12-31	In Progress
20	2N	220	Stephen Leacock CI	StephLeacockCI-UPG ERGenFuelSysTR20-0123	97	2023-11-01	2024-07-30	Substantially Complete
20	2N	220	Tam O'Shanter Junior PS	Tam O'Shanter-RPLPlayAreaAsphaltTR23-0521	2	2023-05-16	2024-11-29	In Design
20	2N	220	Tam O'Shanter Junior PS	Tam O'Shanter JPS-RPL AHU-TR-21-1195	95	2023-07-24	2024-12-31	In Progress
20	2N	220	Tam O'Shanter Junior PS	Tam O'Shanter PS-RevitalizeLIB-TR23-0369	10	2024-10-21	2024-12-31	In Progress
20	2N	212	Terry Fox Public School	Terry Fox PS -RPL ext. windows TR17-1431	10	2024-09-16	TBD	In Progress
20	2N	212	Terry Fox Public School	Terry FoxPS-RESTMetalRoof-TR-21-1358	99	2021-07-01	2024-10-31	Substantially Complete
20	2N	212	Terry Fox Public School	Terry Fox PS-RPLGymFloorsPaint-TR23-0295	99	2024-04-02	2024-10-31	Substantially Complete
20	2N	212	Terry Fox Public School	Terry Fox PS-UPG ERGenFuelSys-TR-20-0124	3	2020-02-25	TBD	Tender / Pricing
20	2N	220	Timberbank Junior PS	Timberbank JPS-Revitalize LIB-TR-23-0368	2	2023-04-28	2025-01-17	In Design
20	2N	220	Timberbank Junior PS	Timberbank JPS-UPGKgtNPlayArea-TR24-0740	2	2024-08-08	2025-02-01	In Design
21	2N	220	Agincourt CI	Agincourt CI-RPLMainWaterLineTR-23-0863	2	2024-06-11	2024-09-16	In Design
21	2N	220	Agincourt CI	Agincourt C-RPL Heating Plant-TR-23-0345	50	2024-07-02	2025-08-30	In Progress
21	2N	220	Agincourt CI	Agincourt CI-INS VCT Staff Rm-TR-23-0375	4	2024-10-24	TBD	In Progress
21	2N	220	Agincourt CI	Agincourt CI-RPL GymBleachers-TR-21-0081	97	2021-10-19	2022-12-31	Substantially Complete
21	2N	220	Agincourt CI	Agincourt CI-RPLParkingAsphaltTR21-0055	97	2023-06-30	2023-10-15	Substantially Complete
21	2N	220	Agincourt CI	Agincourt CI-UPGLightsT8toLED-TR21-0130	3	2024-10-30	2024-12-17	Tender / Pricing
21	2N	221	Agnes Macphail PS	Agnes McPhail-RPL PA& IHPSys-TR-24-0381	2	2024-09-18	2025-05-30	In Design
21	2N	221	Agnes Macphail PS	Agnes Macphail PS-UPG Lighting-TR20-0583	50	2024-07-02	2024-11-30	In Progress
21	2N	221	Albert Campbell CI	AlbertCampbell-UPG ERGenFuelSysTR20-0125	97	2020-02-25	2024-11-30	Substantially Complete
21	2N	221	Albert Campbell CI	Albert Campbell CI-RPLChillers-TR22-0015	97	2023-07-28	2024-11-30	Substantially Complete
21	2N	221	Anson S. Taylor Junior PS	Anson Taylor-RPL PA& IHPSys-TR-23-1060	2	2024-09-18	2025-05-30	In Design
21	2N	221	Anson S. Taylor Junior PS	Anson S Taylor PS-RPL Drapes WL12-236	4	2025-05-15	2025-05-30	In Progress
21	2N	221	Anson S. Taylor Junior PS	Anson S TaylorJPS-RPLBASSystem-TR23-1192	65	2024-05-14	2024-12-30	In Progress
21	2N	221	Anson S. Taylor Junior PS	AnsonS Taylor-RPLGenW/Inverter-TR22-1268	97	2024-02-01	2024-12-30	Substantially Complete
21	2N	221	Banting & Best Public School	Banting &BestPS-RPLSlopeGlazingTR23-0916	3	2024-11-19	2025-06-30	Tender / Pricing
21	2N	221	Banting & Best Public School	Banting & Best-RPL PA System-TR-22-1385	2.5	2024-09-16	TBD	Tender / Pricing
21	2N	221	Berner Trail Junior PS	Berner Trail-UPGPlayAreaAsphaltTR23-0360	50	2024-07-02	2024-11-30	In Progress
21	2N	221	Berner Trail Junior PS	Berner TrailPS-RPL PA System-TR-21-1602	3	2024-09-12	2025-02-28	Tender / Pricing
21	2N	221	Brookside PS	Brookside-UPGPlyArea&DrngeDsgn-TR22-0916	2	2022-08-11	2025-11-28	In Design
21	2N	221	Brookside PS	Brookside PS-Paint 3rdFlr Hillwy-WL12-003	4	2024-10-21	2024-11-28	In Progress
21	2N	221	Brookside PS	Brookside PS-RPL Stair Treads-TR-24-0183	4	2025-03-10	2025-05-16	In Progress
21	2N	221	Brookside PS	Brookside PS-UPGElevator-TR-22-1097	10	2024-11-01	2025-03-30	In Progress
21	2N	221	Burrows Hall Jr. Public School	Burrows Hall PS-Repave Asphalt-TR22-0115	2	2023-05-11	2024-12-17	In Design
21	2N	221	Burrows Hall Jr. Public School	Burrows Hall PS-Paint Corridor-WL12-036	4	2024-12-02	2024-12-19	In Progress
21	2N	221	Burrows Hall Jr. Public School	Burrows Hall Jr PS-RPL AHU TR-23-0310	5	2025-07-02	2025-10-31	In Progress
21	2N	221	Chartland Jr PS / Delphi Secondary Alt S	Chartland PS- PNT Complab Libr WL12-061	75	2024-10-31	2024-11-19	In Progress
21	2N	221	Dr Marion Hilliard Sr PS	Dr Marion Hilliard-RPL Roofing-TR17-0851	75	2024-07-01	2024-11-30	In Progress
21	2N	221	Dr Marion Hilliard Sr PS	Dr Marion Hilliard-RPLChillers-TR22-0863	40	2024-07-01	2024-12-30	In Progress
21	2N	221	Henry Kelsey Sr. Public School	Henry Kelsey SPS -UPG Lighting-TR20-0586	40	2024-07-01	2024-12-31	In Progress
21	2N	221	Henry Kelsey Sr. Public School	Henry Kelsey PS-RPLHeatPlant-TR-22-0552	95	2024-03-05	2024-12-30	In Progress
21	2N	221	Iroquois Jr PS	Iroquois JPS-UPG KgtNPlayArea-TR24-0771	2	2024-08-08	2025-03-01	In Design
21	2N	221	Iroquois Jr PS	Iroquois Jr PS-RPL Roofing-TR-23-0935	2	2024-09-11	TBD	In Design
21	2N	221	Lester B. Pearson CI	Lester B PearsonCI-RPLTrnsformerTR20-0234	2	2023-06-21	2025-03-28	In Design
21	2N	221	Lester B. Pearson CI	L B Pearson CI-UPG ERGenFuelSysTR20-0130	80	2022-02-01	2024-11-30	In Progress
21	2N	221	Lester B. Pearson CI	Lester B Pearson-INS blinds-WL12-130	85	2024-07-09	2024-11-06	In Progress
21	2N	221	Lester B. Pearson CI	Lester B PearsonCI-RPLChillers-TR22-0864	40	2024-07-01	2024-12-30	In Progress
21	2N	221	Lester B. Pearson CI	Lester B Pearson CI -UPGPrkgLotTR19-1014	97	2022-07-01	2024-07-30	Substantially Complete
21	2N	221	Lester B. Pearson CI	Lester B PearsonCI-RPL PASystemTR21-1442	97	2023-07-01	2024-02-28	Substantially Complete

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
21	2N	221	Macklin Public School	Macklin PS-RPL FA System-TR-22-0880	80	2023-10-01	2024-11-30	In Progress
21	2N	221	Macklin Public School	Macklin PS-INS Gate,Cabinets,Dr-WL12-019	60	2024-02-08	2024-06-25	In Progress
21	2N	221	Macklin Public School	Macklin PS-RPL Roofing-TR-23-0617	4	2024-11-12	2025-08-31	In Progress
21	2N	221	Malvern Junior Public School	Malvern PS-RefinishGymFL Lines-TR23-0779	5	2024-11-01	2024-12-30	In Progress
21	2N	221	Malvern Junior Public School	Malvern Jr PS -RPL PA System-TR-22-0104	97	2023-10-01	2024-07-30	Substantially Complete
21	2N	221	Malvern Junior Public School	Malvern Jr PS -RPL FA System-TR-22-0105	97	2023-10-01	2024-05-30	Substantially Complete
21	2N	221	Milliken Public School	Milliken PS-RPL AHU-TR-22-0428	75	2024-06-30	2024-12-30	In Progress
21	2N	221	Milliken Public School	Milliken PS-UPG Hydro Service-TR-22-0882	5	2024-12-27	2025-01-10	In Progress
21	2N	221	Milliken Public School	Milliken PS-RPL FA System-TR-22-0881	85	2023-06-30	2024-11-30	In Progress
21	2N	221	Milliken Public School	Milliken PS-RPL Heating Plant-TR-22-0427	97	2023-06-30	2024-09-30	Substantially Complete
21	2N	221	Milliken Public School	Milliken PS-RPLGenW/Inverter-TR-23-0627	3	2024-11-07	2025-08-30	Tender / Pricing
21	2N	220	North Agincourt Junior PS	North Agincourt-Paint Corridors-WL11-253	4	2024-11-11	2024-12-04	In Progress
21	2N	220	North Agincourt Junior PS	North Agincourt-RPLJrPlayEquip-TR23-0659	10	2024-09-30	2024-12-16	In Progress
21	2N	221	Port Royal PS	Port Royal PS-UPG PlayAreaGIF-TR-22-0088	99	2022-06-26	2022-11-01	Substantially Complete
21	2N	220	Sir Alexander Mackenzie Sr. PS	Sir AlexanderMac-PaintFoyerHall-WL12-030	4	2024-10-07	2024-11-19	In Progress
21	2N	220	Sir Alexander Mackenzie Sr. PS	Sir Alexander Mack-RPL Boiler-TR-23-0577	60	2023-08-31	2025-03-30	In Progress
21	2N	220	Sir Alexander Mackenzie Sr. PS	Sir Alex Mackenzie-INS VCT FL-TR-23-0007	4	2024-09-11	TBD	In Progress
21	2N	221	Tom Longboat Junior PS	Tom Longboat JPS-RPL Roofing-TR-17-2152	80	2024-01-30	2024-12-30	In Progress
21	2N	221	Tom Longboat Junior PS	Tom LongboatPS-RPL PA System-TR-22-1132	45	2024-07-01	2025-01-10	In Progress
21	2N	221	Tom Longboat Junior PS	Tom Longboat-ResurfacePlayArea-TR22-0879	97	2023-07-02	2024-06-30	Substantially Complete
21	2N	220	White Haven Junior PS	White Haven PS-RPLDieselGen-TR-23-0813	5	2025-07-02	2025-08-30	In Progress
21	2N	220	White Haven Junior PS	White Haven PS-RPLJrPlayEquip-TR-23-0657	4	2025-06-01	2025-09-01	In Progress
21	2N	220	White Haven Junior PS	White Haven JPS-RPL Gym Floor-TR-22-0886	97	2023-09-01	2023-11-01	Substantially Complete
22	2N	222	Alexander Stirling PS	Alexander Stirling-UPGKqtnArea-TR24-0715	2	2024-08-07	2025-03-03	In Design
22	2N	222	Alexander Stirling PS	Alexander Stirling-RPLPASystem-TR22-0108	97	2022-10-24	2024-05-22	Substantially Complete
22	2N	222	Alexander Stirling PS	Alexander Stirling-RPLFASystem-TR22-0109	97	2022-10-24	2024-06-30	Substantially Complete
22	2N	222	Alvin Curling Public School	Alvin Curling PS - PNT var rms WL12-166	4	2024-12-30	2025-01-17	In Progress
22	2S	218	Charlottetown Jr. PS	Charlottetown PS-RepavePrkgLot-TR19-0643	99	2023-06-30	2023-12-15	Substantially Complete
22	2N	222	Emily Carr Public School	Emily Carr PS-UPG B/F Lift-TR-19-0414	80	2023-07-20	2024-10-21	In Progress
22	2N	222	Emily Carr Public School	Emily Carr PS -RPL PA System-TR-22-0106	97	2022-11-15	2024-05-22	Substantially Complete
22	2N	222	Emily Carr Public School	Emily Carr PS-RPL FA System-TR22-0107	97	2022-11-15	2024-08-30	Substantially Complete
22	2N	221	Grey Owl Public School	Grey Owl JPS-UPG HydroService-TR-22-0485	5	2024-06-20	2025-09-15	In Progress
22	2N	221	Grey Owl Public School	Grey Owl JPS - RPL Windows - TR-23-1026	75	2023-11-03	2024-11-01	In Progress
22	2N	221	Grey Owl Public School	Grey Owl Jr PS-RPL FA System-TR22-0103	97	2022-01-25	2024-05-22	Substantially Complete
22	2N	222	Heritage Park Public School	Heritage Park-INSKqtnPlayEquip-TR24-0750	2	2024-08-14	2025-01-30	In Design
22	2N	222	Heritage Park Public School	Heritage Park-UPG SiteDrainage-TR24-0750	2	2024-08-14	2025-01-30	In Design
22	2N	222	Heritage Park Public School	Heritage Park-RPL EmgGenerator-TR22-0440	50	2024-07-02	2024-11-30	In Progress
22	2N	222	Heritage Park Public School	Heritage Park PS-INS-20 Whitebd-WL12-125	90	2024-07-04	2024-11-06	In Progress
22	2N	222	Heritage Park Public School	Heritage Park PS-INS Blinds-WL12-153	4	2025-01-13	2025-01-31	In Progress
22	2N	222	Heritage Park Public School	Heritage Park-Variuos Painting-TR23-0972	95	2024-03-01	2024-12-23	In Progress
22	2S	218	Joseph Brant PS	Joseph Brant PS -Paint entrance WL11-276	4	2025-05-01	2025-05-21	In Progress
22	2S	218	Joseph Brant PS	Joseph Brant-RPLSkylight/Doors-TR22-0922	80	2023-09-27	2024-12-15	In Progress
22	2S	218	Joseph Brant PS	Joseph Brant PS-RPL MusicRmAHU-TR21-1486	85	2023-02-26	2024-12-15	In Progress
22	2S	218	Joseph Brant PS	Joseph Brant PS-UPG Wall Fnshs WL12-182	4	2025-01-06	2025-02-03	In Progress
22	2S	218	Joseph Brant PS	Joseph BrantPS-UPGUrinal&Drain-TR23-0614	70	2023-05-15	2024-11-06	In Progress
22	2S	218	Joseph Howe Senior PS	Joseph Howe PS-RPLGenWInverter-TR23-0626	2	2023-07-13	2024-12-20	In Design
22	2S	218	Joseph Howe Senior PS	Joseph Howe SPS-RPL FASystem-TR-22-0509	85	2023-07-05	2024-12-15	In Progress
22	2S	218	Joseph Howe Senior PS	Joseph Howe PS-Paint MainOffice-WL12-126	4	2024-12-16	2024-12-30	In Progress
22	2N	221	Lucy Maud Montgomery PS	Lucy MaudMontgomery-RPLRoof-TR-21-1680	2	2024-09-26	2025-03-30	In Design

2024-25 TDSB School Condition Improvement & School Renewal Allocation - Planned & In Progress Projects

Ward	LC	Planner Group	Site	Scope	% Project Completion	Start	Finish	Project Status
22	2N	221	Lucy Maud Montgomery PS	Lucy Maud Montgomery-RPL Drapes-WL12-131	4	2025-02-17	2025-03-03	In Progress
22	2N	221	Lucy Maud Montgomery PS	LucyMaudMontgomery-UPG ERGen-TR-20-0115	97	2020-03-15	2023-05-01	Substantially Complete
22	2N	221	Mary Shadd Public School	Mary Shadd PS-INS Whiteboards-WL12-133	4	2024-10-03	2024-10-21	In Progress
22	2N	222	Meadowvale Public School	MeadowvalePS-RPLAsphaltParkingTR-17-1955	1.5	2018-08-27	TBD	Design Held
22	2N	222	Meadowvale Public School	Meadowvale PS-INVStormWater-TR-22-0487	20	2022-03-26	2024-12-30	In Progress
22	2N	222	Morrish Public School	Morrish PS-RPL Front Fence - TR-24-0899	2	2024-12-09	TBD	In Design
22	2N	222	Morrish Public School	Morrish PS-PNT Corridor-WL12-191	50	2024-10-15	2024-11-27	In Progress
22	2S	218	Rouge Valley Public School	Rouge ValleyPS-RPLGenWInverter-TR23-0628	2	2023-07-13	2024-12-20	In Design
22	2S	218	Rouge Valley Public School	Rouge Valley PS-RPLPlayEquipJr-TR23-0652	4	2025-06-01	2025-09-01	In Progress
22	2S	218	Sir Oliver Mowat CI	Sir OliverMowat-RPLSlopedWndwsTR24-0533	2	2024-09-12	2025-01-10	In Design
22	2S	218	Sir Oliver Mowat CI	Sir Oliver Mowat-RPL FA System-TR22-0515	4	2024-05-30	2025-08-25	In Progress
22	2N	221	Thomas L Wells Public School	Thomas L Wells-RPL A/C ElectRm-TR24-0328	2	2025-01-06	2025-03-30	In Design
22	2N	221	Thomas L Wells Public School	Thomas L Wells-RPLPA IHPSsystem-TR-21-1599	97	2023-10-01	2024-03-30	Substantially Complete
22	2N	222	West Hill Public School	West Hill PS-RPLCorridorFloor-TR21-1481	2	2022-05-18	TBD	In Design
22	2N	222	West Hill Public School	West Hill PS-RPL FA System-TR-22-0518	90	2023-09-04	2025-02-15	In Progress
22	2N	222	West Hill Public School	West Hill PS-RPLPlayArea&EquiTR22-1037	97	2023-07-01	2024-07-15	Substantially Complete
22	2S	218	West Rouge Junior PS	West RougeJPS-RoofSupportBeam-TR-24-0696	40	2024-09-23	2024-12-20	In Progress
22	2S	218	William G Davis Jr PS	WilliamGDavis-UPG ERGenFuelSys-TR20-0133	80	2021-12-15	2025-01-31	In Progress
22	2S	218	William G Davis Jr PS	William GDavisJPS-RPLFASystem-TR-22-0519	90	2023-12-11	2025-02-15	In Progress